#12

LAKE 4055

30S/18E/19 ba

STATE OF OREGON

WATER WELL REPORT

(as required by ORS 537.765)

(START CARD) # 19899

(1) OWNER:

Well Number:

Name JAMES H FOSTER

Address P.O. Box 3

City Summer Lake State ORE Zip 97640

(2) TYPE OF WORK:

☑ New Well ☐ Deepen ☐ Recondition ☐ Abandon

(3) DRILL METHOD

☑ Rotary Air ☐ Rotary Mud ☐ Cable

☐ Other

(4) PROPOSED USE:

☐ Domestic ☐ Community ☐ Industrial ☑ Irrigation

☐ Thermal ☐ Injection ☐ Other

(5) BORE HOLE CONSTRUCTION:

Special Construction approval Yes ☐ No ☒ Depth of Completed Well 250 ft.

Explosives used Yes ☐ No ☐ Type Amount

HOLE Diameter	From	To	SEAL Material	From	To	Amount sacks or pounds
12"	0	113	Cement	0	113	120
8"	113	250				

How was seal placed: Method ☐ A ☐ B ☐ C ☐ D ☐ E

☐ Other

Backfill placed from ft. to ft. Material

Gravel placed from ft. to ft. Size of gravel

(6) CASING/LINER:

	Diameter	From	To	Gauge	Steel	Plastic	Welded	Threaded
Casing:	8	0	113	250	☑	☐	☑	☐
					☐	☐	☐	☐
					☐	☐	☐	☐
					☐	☐	☐	☐
Liner:					☐	☐	☐	☐
					☐	☐	☐	☐

Final location of shoe(s)

(7) PERFORATIONS/SCREENS:

☐ Perforations Method

☐ Screens Type Material

From	To	Slot size	Number	Diameter	Tele/pipe size	Casing	Liner
						☐	☐
						☐	☐
						☐	☐
						☐	☐
						☐	☐
						☐	☐

(8) WELL TESTS: Minimum testing time is 1 hour

☐ Pump ☐ Bailer ☑ Air ☐ Flowing Artesian

Yield gal/min	Drawdown	Drill stem at	Time
700	Flowed		1 hr.

Temperature of water Depth Artesian Flow Found

Was a water analysis done? ☐ Yes By whom

Did any strata contain water not suitable for intended use? ☐ Too little

☐ Salty ☐ Muddy ☐ Odor ☐ Colored ☐ Other

Depth of strata:

(9) LOCATION OF WELL by legal description:

County LAKE Latitude ' " Longitude ' "

Township 30-S N or S, Range 18E E or W, WM.

Section 19 NE ¼ NW ¼

Tax Lot Lot Block Subdivision

Street Address of Well (or nearest address)

COUNTY ROAD 417

(10) STATIC WATER LEVEL:

Flowing ft. below land surface. Date 10 31 90

Artesian pressure lb. per square inch. Date

(11) WATER BEARING ZONES:

Depth at which water was first found 31

From	To	Estimated Flow Rate	SWL
30	31	35 Flowing	

(12) WELL LOG:

Ground elevation

Material	From	To	SWL
BROWN CLAY	0	1½	
BLACK CLAY	1½	6	
BROWN CLAY W/ SAND	6	30	
BROWN SAND	30	31	
BROWN CLAY & SAND	31	108	
BROWN & BLACK BASALT	108	207	
RED CINDERS W/ B	207	250	

RECEIVED

JAN 24 1991

WATER RESOURCES DEPT.
SALEM, OREGON

Date started 10-26-90 Completed 10 31 90

(unbonded) Water Well Constructor Certification:

I certify that the work I performed on the construction, alteration, or abandonment of this well is in compliance with Oregon well construction standards. Materials used and information reported above are true to my best knowledge and belief.

WWC Number

Signed Date

(bonded) Water Well Constructor Certification:

I accept responsibility for the construction, alteration, or abandonment work performed on this well during the construction dates reported above. all work performed during this time is in compliance with Oregon well construction standards. This report is true to the best of my knowledge and belief.

WWC Number 567

Signed Mel Search Date 11 14 90

ORIGINAL & FIRST COPY - WATER RESOURCES DEPARTMENT SECOND COPY - CONSTRUCTOR THIRD COPY - CUSTOMER 9809C 3/88