#12

APR 17 1991

LAKE 4097

28S/16E/15 bb

STATE OF OREGON
WATER WELL REPORT
(as required by ORS 537.765)

WATER RESOURCES DEPT.
SALEM, OREGON

(START CARD) # W18853

(1) OWNER: Well Number:
Name ZANE CHURCH
Address
City Christmas Valley State Or Zip 97641

(2) TYPE OF WORK:
☐ New Well ☑ Deepen ☐ Recondition ☐ Abandon

(3) DRILL METHOD
☑ Rotary Air ☐ Rotary Mud ☐ Cable
☐ Other

(4) PROPOSED USE:
☐ Domestic ☐ Community ☐ Industrial ☑ Irrigation
☐ Thermal ☐ Injection ☐ Other

(5) BORE HOLE CONSTRUCTION:
Special Construction approval Yes ☐ No ☑ Depth of Completed Well ____ ft.
Explosives used Yes ☐ No ☐ Type ____ Amount ____

HOLE Diameter	From	To	SEAL Material	From	To	Amount sacks or pounds
			added			
No casing						

How was seal placed: Method ☐ A ☐ B ☐ C ☐ D ☐ E
☐ Other
Backfill placed from ____ ft. to ____ ft. Material
Gravel placed from ____ ft. to ____ ft. Size of gravel

(6) CASING/LINER:

	Diameter	From	To	Gauge	Steel	Plastic	Welded	Threaded
Casing:				added	☐	☐	☐	☐
					☐	☐	☐	☐
					☐	☐	☐	☐
					☐	☐	☐	☐
Liner:	No Casing				☐	☐	☐	☐
					☐	☐	☐	☐

Final location of shoe(s)

(7) PERFORATIONS/SCREENS:
☐ Perforations Method
☐ Screens Type ____ Material

From	To	Slot size	Number	Diameter	Tele/pipe size	Casing	Liner
				added		☐	☐
						☐	☐
						☐	☐
No Casing						☐	☐
						☐	☐
						☐	☐

(8) WELL TESTS: Minimum testing time is 1 hour
☐ Pump ☐ Bailer ☑ Air ☐ Flowing Artesian

Yield gal/min	Drawdown	Drill stem at	Time
1500			1 hr

Temperature of water 52 Depth Artesian Flow Found
Was a water analysis done? ☐ Yes By whom
Did any strata contain water not suitable for intended use? ☐ Too little
☐ Salty ☐ Muddy ☐ Odor ☐ Colored ☐ Other
Depth of strata:

(9) LOCATION OF WELL by legal description:
County Lake Latitude ____ Longitude ____
Township 28 S N or S. Range 16 E E or W, WM.
Section 15 NW ¼ NW ¼
Tax Lot ____ Lot ____ Block ____ Subdivision
Street Address of Well (or nearest address) Wagontire Road

(10) STATIC WATER LEVEL:
84' ft. below land surface. Date 3-14-91
Artesian pressure ____ lb. per square inch. Date

(11) WATER BEARING ZONES:
Depth at which water was first found

From	To	Estimated Flow Rate	SWL
	Deepened		

(12) WELL LOG: Ground elevation 4300

Material	From	To	SWL
Brown Lava Rock Broken	167'	276	
Brown Lava Rock	276	290	
Broken Brown Lava Rock	290	300	
Black & Brown Cinders WB	300	320	WB
Brown Lava Rock	320	330	

Date started 3-8 91 Completed 3-14 91

(unbonded) Water Well Constructor Certification:
I certify that the work I performed on the construction, alteration, or abandonment of this well is in compliance with Oregon well construction standards. Materials used and information reported above are true to my best knowledge and belief.
WWC Number
Signed Date

(bonded) Water Well Constructor Certification:
I accept responsibility for the construction, alteration, or abandonment work performed on this well during the construction dates reported above. all work performed during this time is in compliance with Oregon well construction standards. This report is true to the best of my knowledge and belief.
WWC Number 567
Signed Mel Search Date 4-13-91

ORIGINAL & FIRST COPY - WATER RESOURCES DEPARTMENT SECOND COPY - CONSTRUCTOR THIRD COPY - CUSTOMER 9809C 3/88