12

STATE OF OREGON

WATER WELL REPORT

(as required by ORS 537.765)

Lake 4149

RECEIVED RECEIVED 30s/18E/19d

FEB 10 1992 MAR START CARD # 27245

(1) OWNER:

Well Number:

Name FOSTER RANCH

Address PO Box 5

City Summer Lake State Ore Zip 97640

(2) TYPE OF WORK:

☑ New Well ☐ Deepen ☐ Recondition ☐ Abandon

(3) DRILL METHOD

☑ Rotary Air ☐ Rotary Mud ☐ Cable

☐ Other

(4) PROPOSED USE:

☐ Domestic ☐ Community ☐ Industrial ☑ Irrigation

☐ Thermal ☐ Injection ☐ Other

(5) BORE HOLE CONSTRUCTION:

Special Construction approval Yes ☐ No ☐ Depth of Completed Well 630 ft.

Explosives used Yes ☐ No ☐ Type Amount

HOLE Diameter	From	To	SEAL Material	From	To	Amount sacks or pounds
12"	0	79	cement	0	79	60
8"	79	630				

How was seal placed: Method ☐ A ☐ B ☑ C ☐ D ☐ E

☐ Other

Backfill placed from ft. to ft. Material

Gravel placed from ft. to ft. Size of gravel

(6) CASING/LINER:

	Diameter	From	To	Gauge	Steel	Plastic	Welded	Threaded
Casing:	8"	14	79	250	☑	☐	☑	☐
					☐	☐	☐	☐
					☐	☐	☐	☐
					☐	☐	☐	☐
Liner:					☐	☐	☐	☐
					☐	☐	☐	☐

Final location of shoe(s)

(7) PERFORATIONS/SCREENS:

☐ Perforations Method

☐ Screens Type Material

From	To	Slot size	Number	Diameter	Tele/pipe size	Casing	Liner
						☐	☐
						☐	☐
						☐	☐
						☐	☐
						☐	☐
						☐	☐

(8) WELL TESTS: Minimum testing time is 1 hour

☐ Pump ☐ Bailer ☑ Air ☑ Flowing Artesian

Yield gal/min	Drawdown	Drill stem at	Time

Temperature of water 67 Depth Artesian Flow Found 485

Was a water analysis done? ☐ Yes By whom

Did any strata contain water not suitable for intended use? ☐ Too little

☐ Salty ☐ Muddy ☐ Odor ☐ Colored ☐ Other

Depth of strata:

(9) LOCATION OF WELL by legal description:

County LAKE Latitude Longitude

Township 30 N or S. Range 18 E or W, WM.

Section 19 SE ¼ NW ¼

Tax Lot 900 Lot Block Subdivision

Street Address of Well (or nearest address) Hwy 31

3 miles South of Silver Lake

(10) STATIC WATER LEVEL:

ft. below land surface. Date

Artesian pressure 2 lb. per square inch. Date 1-8 92

(11) WATER BEARING ZONES:

Depth at which water was first found 18'

From	To	Estimated Flow Rate	SWL
18'	28'	SLIGHT FLOWED	

(12) WELL LOG:

Ground elevation

Material	From	To	SWL
BROWN CLAY	1	10	
BROWN CLAY & SAND	10	30	
GRAY STONE	30	60	
RED CINDERS	60	67	
REDISH BROWN LAVA ROCK	67	70	
BROWN LAVA ROCK	70	98	
BLACK & BROWN BASALT	98	185	
REDISH BROWN LAVA ROCK	185	331	
GRAY BASALT	331	381	
BROWN LAVA ROCK	381	397	
GRAY BASALT	397	429	
BROWN LAVA ROCK BROKEN	429	485	WB
GRAY BASALT	485	630	

Date started 12-5 91 Completed 1-8 92

(unbonded) Water Well Constructor Certification:

I certify that the work I performed on the construction, alteration, or abandonment of this well is in compliance with Oregon well construction standards. Materials used and information reported above are true to my best knowledge and belief.

WWC Number

Signed Date

(bonded) Water Well Constructor Certification:

I accept responsibility for the construction, alteration, or abandonment work performed on this well during the construction dates reported above. all work performed during this time is in compliance with Oregon well construction standards. This report is true to the best of my knowledge and belief.

WWC Number 567

Signed Mel Search Date 1-8 92

ORIGINAL & FIRST COPY - WATER RESOURCES DEPARTMENT SECOND COPY - CONSTRUCTOR THIRD COPY - CUSTOMER 9809C 3/88