STATE OF OREGON
WATER WELL REPORT
(as required by ORS 537.765)

LAKE 4288

RECEIVED
SEP 23 1993
WATER RESOURCES DEPT.
SALEM, OREGON

30S/18E/19Ca
(START CARD) # 45341

(1) OWNER:
Well Number
Name JAMES. H FOSTER
Address PO. BOX 5
City SUMMERLAKE State ORE Zip 97640

(2) TYPE OF WORK:
☑ New Well ☐ Deepen ☐ Recondition ☐ Abandon

(3) DRILL METHOD:
☑ Rotary Air ☐ Rotary Mud ☐ Cable
☐ Other

(4) PROPOSED USE:
☐ Domestic ☐ Community ☐ Industrial ☑ Irrigation
☐ Thermal ☐ Injection ☐ Other

(5) BORE HOLE CONSTRUCTION:
Special Construction approval ☐ Yes ☑ No Depth of Completed Well 160 ft.
Explosives used ☐ Yes ☑ No Type Amount

HOLE Diameter	From	To	SEAL Material	From	To	Amount sacks or pounds
20"	0	114	CEMENT	0	114	225 Sacks
12"	114	130				
8"	130	160				

How was seal placed: Method ☐ A ☐ B ☑ C ☐ D ☐ E
☐ Other
Backfill placed from ft. to ft. Material
Gravel placed from ft. to ft. Size of gravel

(6) CASING/LINER:

	Diameter	From	To	Gauge	Steel	Plastic	Welded	Threaded
Casing:	12"	17	114	250	☑	☐	☑	☐
					☐	☐	☐	☐
					☐	☐	☐	☐
					☐	☐	☐	☐
Liner:					☐	☐	☐	☐
					☐	☐	☐	☐

Final location of shoe(s)

(7) PERFORATIONS/SCREENS:
☐ Perforations Method
☐ Screens Type Material

From	To	Slot size	Number	Diameter	Tele/pipe size	Casing	Liner
						☐	☐
						☐	☐
						☐	☐
						☐	☐
						☐	☐

(8) WELL TESTS: Minimum testing time is 1 hour
☐ Pump ☐ Bailer ☐ Air ☐ Flowing Artesian

Yield gal/min	Drawdown	Drill stem at	Time
1000		160	1 hr

Temperature of Water 68 Depth Artesian Flow Found
Was a water analysis done? ☐ Yes By whom
Did any strata contain water not suitable for intended use? ☐ Too little
☐ Salty ☐ Muddy ☐ Odor ☐ Colored ☐ Other
Depth of strata:

(9) LOCATION OF WELL by legal description:
County LAKE Latitude Longitude
Township 30S N or S. Range 18E E or W. WM.
Section 19 NE ¼ NW ¼
Tax Lot Lot Block Subdivision
Street Address of Well (or nearest address) Cactus RD Hwy

(10) STATIC WATER LEVEL:
ft. below land surface. Date
Artesian pressure 3 lb. per square inch. Date 8-21-93

(11) WATER BEARING ZONES:
Depth at which water was first found 27 ft

From	To	Estimated Flow Rate	SWL
27	29	28GPM Flowing	

(12) WELL LOG:
Ground elevation

Material	From	To	SWL
BROWN CLAY Stone	0	27	Flowing
BROWN SAND	27	45	
BROWN Stone	45	120	
LIME Stone & Sand	120	130	WB
BROWN BASALT	130	160	

RECEIVED
NOV - 1 1993
WATER RESOURCES DEPT.
SALEM, OREGON

Date started 7-30-93 Completed 8-21-93

(unbonded) Water Well Constructor Certification:
I certify that the work I performed on the construction, alteration, or abandonment of this well is in compliance with Oregon well construction standards. Materials used and information reported above are true to my best knowledge and belief.

WWC Number
Signed Date

(bonded) Water Well Constructor Certification:
I accept responsibility for the construction, alteration, or abandonment work performed on this well during the construction dates reported above. All work performed during this time is in compliance with Oregon well construction standards. This report is true to the best of my knowledge and belief.

WWC Number 567
Signed Mel Search Date 8-21-93

ORIGINAL & FIRST COPY - WATER RESOURCES DEPARTMENT SECOND COPY - CONSTRUCTOR THIRD COPY - CUSTOMER 9809C 10/91