STATE OF OREGON
WATER WELL REPORT
(as required by ORS 537.765)

Lata 4315

RECEIVED
FEB 14 1994
WATER RESOURCES DEPT.
SALEM, OREGON

26S/19E/5bC

(START CARD) # 61932

(1) OWNER: Well Number
Name Richard Mensch
Address Christmas Valley
City Christmas Valley State Ore Zip 97641

(2) TYPE OF WORK:
☑ New Well ☐ Deepen ☐ Recondition ☐ Abandon

(3) DRILL METHOD:
☑ Rotary Air ☐ Rotary Mud ☐ Cable
☐ Other

(4) PROPOSED USE:
☐ Domestic ☐ Community ☐ Industrial ☑ Irrigation
☐ Thermal ☐ Injection ☐ Other

(5) BORE HOLE CONSTRUCTION:
Special Construction approval ☐ Yes ☑ No Depth of Completed Well 100 ft.
Explosives used ☐ Yes ☑ No Type Amount

HOLE Diameter	From	To	SEAL Material	From	To	Amount sacks or pounds
18"	0	476"	cement	0	[redacted]	20 Sacks
9"	535"	100			532"	

How was seal placed: Method ☐ A ☐ B ☑ C ☐ D ☐ E
☐ Other
Backfill placed from ft. to ft. Material
Gravel placed from ft. to ft. Size of gravel

(6) CASING/LINER:

	Diameter	From	To	Gauge	Steel	Plastic	Welded	Threaded
Casing:	[redacted]				☑	☐	☑	☐
	14"	1+	532"	250	☐	☐	☐	☐
					☐	☐	☐	☐
					☐	☐	☐	☐
Liner:					☐	☐	☐	☐
					☐	☐	☐	☐

Final location of shoe(s)

(7) PERFORATIONS/SCREENS:
☐ Perforations Method
☐ Screens Type Material

From	To	Slot size	Number	Diameter	Tele/pipe size	Casing	Liner
						☐	☐
						☐	☐
						☐	☐
						☐	☐
						☐	☐

(8) WELL TESTS: Minimum testing time is 1 hour
☐ Pump ☐ Bailer ☑ Air ☐ Flowing Artesian

Yield gal/min	Drawdown	Drill stem at	Time
1900		100	1 hr.

Temperature of Water 50 Depth Artesian Flow Found
Was a water analysis done? ☐ Yes By whom
Did any strata contain water not suitable for intended use? ☐ Too little
☐ Salty ☐ Muddy ☐ Odor ☐ Colored ☐ Other
Depth of strata:

(9) LOCATION OF WELL by legal description:
County LAKE Latitude Longitude
Township 26S N or S. Range 19E E or W. WM.
Section 5 SW ¼ NW ¼
Tax Lot 600 Lot Block Subdivision
Street Address of Well (or nearest address) County RD
RB 5-14 E

(10) STATIC WATER LEVEL:
20 ft. below land surface. Date 1-11-94
Artesian pressure lb. per square inch. Date

(11) WATER BEARING ZONES:
Depth at which water was first found 160

From	To	Estimated Flow Rate	SWL
16-	18'	5.5gal/min est	13

(12) WELL LOG:
Ground elevation

Material	From	To	SWL
BROWN CLAY	0	8	
BROWN CLAY & SAND	8	16	13
BROWN CLAY	16	26	
BLUE STONE	26	35	
BLACK STONE	35	48	
BLACK & BROWN LAVA	218	100	WB
ROCK BROKEN			20'

RECEIVED
MAR 28 1994
WATER RESOURCES DEPT.
SALEM, OREGON

Date started 1-6-94 Completed 1-11-94

(unbonded) Water Well Constructor Certification:
I certify that the work I performed on the construction, alteration, or abandonment of this well is in compliance with Oregon well construction standards. Materials used and information reported above are true to my best knowledge and belief.

WWC Number
Signed Date

(bonded) Water Well Constructor Certification:
I accept responsibility for the construction, alteration, or abandonment work performed on this well during the construction dates reported above. All work performed during this time is in compliance with Oregon well construction standards. This report is true to the best of my knowledge and belief. WWC Number 567
Signed Melvin Leach Date 1-20-94

ORIGINAL & FIRST COPY - WATER RESOURCES DEPARTMENT SECOND COPY - CONSTRUCTOR THIRD COPY - CUSTOMER 9809C. 10/91