RECEIVED

DEC 13 1996

WATER RESOURCES DEPT.
SALEM, OREGON

STATE OF OREGON
WATER WELL REPORT
(as required by ORS 537.765)

LAKE 50372

WELL ID # 12633 L01262

(START CARD) # 45531

(1) OWNER: Well Number
Name: Harold + Martha Brown
Address: P.O. Box 602
City: Christmas Valley State: Or. Zip: 97641

(2) TYPE OF WORK:
☑ New Well ☐ Deepen ☐ Recondition ☐ Abandon

(3) DRILL METHOD:
☐ Rotary Air ☐ Rotary Mud ☑ Cable
☐ Other

(4) PROPOSED USE:
☐ Domestic ☐ Community ☐ Industrial ☑ Irrigation
☐ Thermal ☐ Injection ☐ Other

(5) BORE HOLE CONSTRUCTION:
Special Construction approval ☑ Yes ☐ No Depth of Completed Well 230 ft.
Explosives used ☑ Yes ☐ No Type 40% Amount 4 cases

HOLE Diameter	From	To	SEAL Material	From	To	Amount sacks or pounds
18"	0	18	Cement	0	18	14 sacks

How was seal placed: Method ☐ A ☐ B ☑ C ☐ D ☐ E
☐ Other
Backfill placed from ft. to ft. Material
Gravel placed from ft. to ft. Size of gravel

(6) CASING/LINER:

	Diameter	From	To	Gauge	Steel	Plastic	Welded	Threaded
Casing:	14" line	0	18	.25	☑	☐	☐	☐
					☐	☐	☐	☐
					☐	☐	☐	☐
					☐	☐	☐	☐
Liner:					☐	☐	☐	☐
					☐	☐	☐	☐

Final location of shoe(s)

(7) PERFORATIONS/SCREENS:
☐ Perforations Method
☐ Screens Type Material

From	To	Slot size	Number	Diameter	Tele/pipe size	Casing	Liner
						☐	☐
						☐	☐
						☐	☐
						☐	☐
						☐	☐

(8) WELL TESTS: Minimum testing time is 1 hour
☐ Pump ☑ Bailer ☐ Air ☐ Flowing Artesian

Yield gal/min	Drawdown	Drill stem at	Time
20	0		1 hr.

Temperature of Water 51 Depth Artesian Flow Found
Was a water analysis done? ☐ Yes By whom
Did any strata contain water not suitable for intended use? ☐ Too little
☐ Salty ☐ Muddy ☐ Odor ☐ Colored ☐ Other
Depth of strata:

(9) LOCATION OF WELL by legal description:
County Lake Latitude Longitude
Township 24 ½ N or S. Range 18 E or W. WM.
Section 34 W½ SW ¼ SW ¼
Tax Lot 1000 Lot Block Subdivision
Street Address of Well (or nearest address) Bratton Rd.

(10) STATIC WATER LEVEL:
140 ft. below land surface. Date 7-4-
Artesian pressure lb. per square inch. Date

(11) WATER BEARING ZONES:
Depth at which water was first found 140 FT

From	To	Estimated Flow Rate	SWL

(12) WELL LOG:
Ground elevation 4500

Material	From	To	SWL
TOP SOIL	0	1	
BROKEN ROCK	1	7	
HARD ROCK	7	140	
BROKEN HARD ROCK	140	275	

Date started 5-26-94 Completed 10-1-96

(unbonded) Water Well Constructor Certification:
I certify that the work I performed on the construction, alteration, or abandonment of this well is in compliance with Oregon well construction standards. Materials used and information reported above are true to my best knowledge and belief.

WWC Number
Signed Date

(bonded) Water Well Constructor Certification:
I accept responsibility for the construction, alteration, or abandonment work performed on this well during the construction dates reported above. All work performed during this time is in compliance with Oregon well construction standards. This report is true to the best of my knowledge and belief.

Signed Walter K. Baird WWC Number 671
Date 11-19-96

ORIGINAL & FIRST COPY - WATER RESOURCES DEPARTMENT SECOND COPY - CONTRACTOR