RECEIVED

MAY - 6 1997

WATER RESOURCES DEPT.
SALEM, OREGON

STATE OF OREGON
WATER WELL REPORT lake 50405
(as required by ORS 537.765)
Instructions for completing this report are on the last page of this form.

(START CARD) # 73442

(1) OWNER: Well Number L11604
Name John Folwerree
Address PO Box 4462
City Sun River State OR Zip 97702

(2) TYPE OF WORK
☒ New Well ☐ Deepening ☐ Alteration (repair/recondition) ☐ Abandonment

(3) DRILL METHOD:
☒ Rotary Air ☐ Rotary Mud ☐ Cable ☐ Auger
☐ Other

(4) PROPOSED USE:
☐ Domestic ☐ Community ☐ Industrial ☒ Irrigation
☐ Thermal ☐ Injection ☐ Livestock ☐ Other

(5) BORE HOLE CONSTRUCTION:
Special Construction approval ☐ Yes ☐ No Depth of Completed Well 200 ft.
Explosives used ☐ Yes ☐ No Type Amount

HOLE Diameter	From	To	SEAL Material	From	To	Sacks or pounds
14"	0	130	Cement	0	130	50 Sacks

How was seal placed: Method ☐ A ☐ B ☒ C ☐ D ☐ E
☐ Other
Backfill placed from ft. to ft. Material
Gravel placed from ft. to ft. Size of gravel

(6) CASING/LINER:

	Diameter	From	To	Gauge	Steel	Plastic	Welded	Threaded
Casing:	10"	+1	133	250	☒	☐	☒	☐
	[redacted]8"	133	200		☐	☐	☐	☐
					☐	☐	☐	☐
Liner:					☐	☐	☐	☐
					☐	☐	☐	☐

Final location of shoe(s)

(7) PERFORATIONS/SCREENS:
☐ Perforations Method
☐ Screens Type Material

From	To	Slot size	Number	Diameter	Tele/pipe size	Casing	Liner
						☐	☐
						☐	☐
						☐	☐
						☐	☐
						☐	☐

(8) WELL TESTS: Minimum testing time is 1 hour
☐ Pump ☐ Bailer ☒ Air ☐ Flowing Artesian

Yield gal/min	Drawdown	Drill stem at	Time
1000 Gal		200	6hr

Temperature of water 55 Depth Artesian Flow Found
Was a water analysis done? ☐ Yes By whom
Did any strata contain water not suitable for intended use? ☐ Too little
☐ Salty ☐ Muddy ☐ Odor ☐ Colored ☐ Other
Depth of strata:

(9) LOCATION OF WELL by legal description:
County Lake Latitude Longitude
Township 27 N or S Range 18 E or W. WM.
Section 20 SE 1/4 NE 1/4
Tax Lot 5500 Lot Block Subdivision
Street Address of Well (or nearest address) 90 Smile East no Christmas Valley Rd Turn Right gravel Rd

(10) STATIC WATER LEVEL:
44 ft. below land surface. Date 3-30-97
Artesian pressure lb. per square inch. Date

(11) WATER BEARING ZONES:
Depth at which water was first found [redacted] 55'

From	To	Estimated Flow Rate	SWL
55	55½	50 gal	unk

(12) WELL LOG:
Ground Elevation

Material	From	To	SWL
Brown Clay	5	25	
green clay	25	40	
gray clay pumice	40	55	unk
Black Sand	55	85	
Brown Clay	85	95	
Brown Stone	95	120	
gray Stone	120	140	
Black Sand	140	160	
Black Sand Pumice	160	200	unk

Date started 3-13-97 Completed 3-30-97

(unbonded) Water Well Constructor Certification:
I certify that the work I performed on the construction, alteration, or abandonment of this well is in compliance with Oregon water supply well construction standards. Materials used and information reported above are true to the best of my knowledge and belief.
WWC Number
Signed Date

(bonded) Water Well Constructor Certification:
I accept responsibility for the construction, alteration, or abandonment work performed on this well during the construction dates reported above. All work performed during this time is in compliance with Oregon water supply well construction standards. This report is true to the best of my knowledge and belief.
WWC Number 1654
Signed [signature] Date 3-30-97

ORIGINAL & FIRST COPY-WATER RESOURCES DEPARTMENT SECOND COPY-CONSTRUCTOR THIRD COPY-CUSTOMER