RECEIVED LAKE 51181

JUL 0 9 2001

STATE OF OREGON
WATER SUPPLY WELL REPORT (as required by ORS 537.765)
WATER RESOURCES DEPT. SALEM, OREGON
Instructions for completing this report are on the last page of this form.

WELL I.D. # L 47614
START CARD # 133543

(1) OWNER: Well Number
Name Jess Workman
Address PO Box 12
City Christmas Valley State OR Zip 97641

(2) TYPE OF WORK
☒ New Well ☐ Deepening ☐ Alteration (repair/recondition) ☐ Abandonment

(3) DRILL METHOD:
☒ Rotary Air ☐ Rotary Mud ☐ Cable ☐ Auger
☐ Other

(4) PROPOSED USE:
☐ Domestic ☐ Community ☐ Industrial ☒ Irrigation
☐ Thermal ☐ Injection ☐ Livestock ☐ Other

(5) BORE HOLE CONSTRUCTION:
Special Construction approval ☐ Yes ☐ No Depth of Completed Well 480 ft.
Explosives used ☐ Yes ☐ No Type Amount

HOLE Diameter	From	To	SEAL Material	From	To	Sacks or pounds
19 "	0	19	Bent	0	19	27
12¼ "	19	120				
10 5/8	120	300				
8 ¾	300	480				

How was seal placed: Method ☐ A ☐ B ☐ C ☐ D ☐ E
☐ Other 3/8 Hole Plug
Backfill placed from ft. to ft. Material
Gravel placed from ft. to ft. Size of gravel

(6) CASING/LINER:

	Diameter	From	To	Gauge	Steel	Plastic	Welded	Threaded
Casing:	14 "	+1	19	250	☒	☐	☒	☐
					☐	☐	☐	☐
					☐	☐	☐	☐
					☐	☐	☐	☐
Liner:					☐	☐	☐	☐
					☐	☐	☐	☐

Final location of shoe(s)

(7) PERFORATIONS/SCREENS:
☐ Perforations Method
☐ Screens Type Material

From	To	Slot size	Number	Diameter	Tele/pipe size	Casing	Liner
						☐	☐
						☐	☐
						☐	☐
						☐	☐
						☐	☐

(8) WELL TESTS: Minimum testing time is 1 hour
☐ Pump ☐ Bailer ☒ Air ☐ Flowing Artesian

Yield gal/min	Drawdown	Drill stem at	Time
1500		480	(1) hr.

Temperature of water 52 Depth Artesian Flow Found
Was a water analysis done? ☐ Yes By whom
Did any strata contain water not suitable for intended use? ☐ Too little
☐ Salty ☐ Muddy ☐ Odor ☐ Colored ☐ Other
Depth of strata:

(9) LOCATION OF WELL by legal description:
County Lake Latitude Longitude
Township 25 N or S Range 18 E or W. WM.
Section 17 SW 1/4 SW 1/4
Tax Lot 4000 Lot Block Subdivision
Street Address of Well (or nearest address) 90 to Silver Lake 5 mile turn right 90 1 mile

(10) STATIC WATER LEVEL:
41 ft. below land surface. Date 6-17-01
Artesian pressure lb. per square inch. Date

(11) WATER BEARING ZONES:
Depth at which water was first found

From	To	Estimated Flow Rate	SWL
147	147½	20 gal	

(12) WELL LOG:
Ground Elevation

Material	From	To	SWL
Brown Clay	0	8	
Rock Lava	8	12	
Lava Rock Brown	12	50	
Red Lava Rock	50	68	
Gray Lava Rock	68	147	
Brown Lava Rock	147	159	
Gray Lava Rock	159	192	
Brown Lava Rock	192	198	
Sand Black	198	206	aB
Gray Lava Rock	206	216	
Green Stone	216	267	
Lava Rock	267	308	
Black Sand Stone	308	352	
Pumice	352	394	
Black Stone	394	397	
Brown Stone	397	430	
Lava Rock	430	480	

Date started 6-4-01 Completed 6-17-01

(unbonded) Water Well Constructor Certification:
I certify that the work I performed on the construction, alteration, or abandonment of this well is in compliance with Oregon water supply well construction standards. Materials used and information reported above are true to the best of my knowledge and belief.
WWC Number
Signed Date

(bonded) Water Well Constructor Certification:
I accept responsibility for the construction, alteration, or abandonment work performed on this well during the construction dates reported above. All work performed during this time is in compliance with Oregon water supply well construction standards. This report is true to the best of my knowledge and belief.
WWC Number 1654
Signed Date

ORIGINAL – WATER RESOURCES DEPARTMENT FIRST COPY – CONSTRUCTOR SECOND COPY – CUSTOMER