LAKE 52351

12-22-2011

STATE OF OREGON
WATER SUPPLY WELL REPORT
(as required by ORS 537.765 & OAR 690-205-0210)

WELL LABEL # L 102413

START CARD # 1015575

(1) LAND OWNER

Owner Well I.D. _____

First Name LANE Last Name SIMPSON
Company
Address 18365 PADGET ROAD
City LAKEVIEW State OR Zip 97630

(2) TYPE OF WORK

[X] New Well [ ] Deepening [ ] Conversion
[ ] Alteration (repair/recondition) [ ] Abandonment

(3) DRILL METHOD

[X] Rotary Air [ ] Rotary Mud [ ] Cable [ ] Auger [ ] Cable Mud
[ ] Reverse Rotary [ ] Other

(4) PROPOSED USE

[ ] Domestic [ ] Irrigation [ ] Community
[ ] Industrial/ Commericial [X] Livestock [ ] Dewatering
[ ] Thermal [ ] Injection [ ] Other

(5) BORE HOLE CONSTRUCTION

Special Standard [ ] (Attach copy)
Depth of Completed Well 98.00 ft.

BORE HOLE Dia	From	To	SEAL Material	From	To	Amt	sacks/ lbs
10	0	25	Bentonite	0	25	15	S
6	25	98					

How was seal placed: Method [ ] A [ ] B [ ] C [ ] D [ ] E
[X] Other poured dry
Backfill placed from ____ ft. to ____ ft. Material ____
Filter pack from ____ ft. to ____ ft. Material ____ Size ____
Explosives used: [ ] Yes Type ____ Amount ____

(6) CASING/LINER

Casing	Liner	Dia	+	From	To	Gauge	Stl	Plstc	Wld	Thrd
(●)	( )	6	[X]	1	98	0.250	(●)	( )	[X]	[ ]
( )	( )		[ ]				( )	( )	[ ]	[ ]
( )	( )		[ ]				( )	( )	[ ]	[ ]
( )	( )		[ ]				( )	( )	[ ]	[ ]
( )	( )		[ ]				( )	( )	[ ]	[ ]

Shoe [X] Inside [ ] Outside [ ] Other Location of shoe(s) 99
Temp casing [ ] Yes Dia ____ From ____ To ____

(7) PERFORATIONS/SCREENS

Perforations Method downhole perforator
Screens Type ____ Material ____

Perf/Screen	Casing/ Liner	Screen Dia	From	To	Scrn/slot width	Slot length	# of slots	Tele/ pipe size
Perf	Casing		62	98	.125	1.5	678	

(8) WELL TESTS: Minimum testing time is 1 hour

( ) Pump ( ) Bailer (●) Air ( ) Flowing Artesian

Yield gal/min	Drawdown	Drill stem/Pump depth	Duration (hr)
35		94	1

Temperature 53 °F Lab analysis [ ] Yes By ____
Water quality concerns? [ ] Yes (describe below)

From	To	Description	Amount	Units

(9) LOCATION OF WELL (legal description)

County Lake Twp 39.00 S N/S Range 19.00 E E/W WM
Sec 23 SW 1/4 of the NW 1/4 Tax Lot 800
Tax Map Number ____ Lot ____
Lat ° ' " or ____ DMS or DD
Long ° ' " or ____ DMS or DD
( ) Street address of well ( ) Nearest address

18365 PADGET ROAD, LAKEVIEW, OR 97630

(10) STATIC WATER LEVEL

	Date	SWL(psi)	+	SWL(ft)
Existing Well / Predeepening			[ ]	
Completed Well	12-16-2011		[ ]	36

Flowing Artesian? [ ] Dry Hole? [ ]

WATER BEARING ZONES Depth water was first found 70

SWL Date	From	To	Est Flow	SWL(psi)	+	SWL(ft)
12-16-2011	70	94	35		[ ]	36
					[ ]	
					[ ]	
					[ ]	
					[ ]	

(11) WELL LOG

Ground Elevation ____

Material	From	To
dark brown topsoil	0	3
lt. brown sand	3	48
gray sand	48	65
dark gray sand	65	86
gray sand/gravel	86	94
gray sand	94	98

Date Started 12-15-2011 Completed 12-16-2011

(unbonded) Water Well Constructor Certification

I certify that the work I performed on the construction, deepening, alteration, or abandonment of this well is in compliance with Oregon water supply well construction standards. Materials used and information reported above are true to the best of my knowledge and belief.

License Number ____ Date ____
Electronically Filed
Signed ____

(bonded) Water Well Constructor Certification

I accept responsibility for the construction, deepening, alteration, or abandonment work performed on this well during the construction dates reported above. All work performed during this time is in compliance with Oregon water supply well construction standards. This report is true to the best of my knowledge and belief.

License Number 1716 Date 12-22-2011
Electronically Filed
Signed SONDA R LANDAU (E-filed)
Contact Info (optional) ____

ORIGINAL - WATER RESOURCES DEPARTMENT
THIS REPORT MUST BE SUBMITTED TO THE WATER RESOURCES DEPARTMENT WITHIN 30 DAYS OF COMPLETION OF WORK