STATE OF OREGON
WATER SUPPLY WELL REPORT
(as required by ORS 537.765 & OAR 690-205-0210)

LAKE 52512

5/12/2014

WELL I.D. LABEL# L 108759
START CARD # 1022844
ORIGINAL LOG #

(1) LAND OWNER

Owner Well I.D.
First Name BLAINE Last Name NOFZINGER
Company
Address GENERAL DELIVERY
City CHRISTMAS VALLEY State OR Zip 97641

(2) TYPE OF WORK

☐ New Well ☐ Deepening ☐ Conversion
☒ Alteration (complete 2a & 10) ☐ Abandonment(complete 5a)

(2a) PRE-ALTERATION

	Dia	+	From	To	Gauge	Stl	Plstc	Wld	Thrd
Casing:	8	☒	2	34	.250	◉	○	☒	☐

	Material	From	To	Amt	sacks/lbs
Seal:	Bentonite Chips	0	18	22	Sacks

(3) DRILL METHOD

☒ Rotary Air ☐ Rotary Mud ☐ Cable ☐ Auger ☐ Cable Mud
☐ Reverse Rotary ☐ Other

(4) PROPOSED USE

☒ Domestic ☐ Irrigation ☐ Community
☐ Industrial/ Commericial ☐ Livestock ☐ Dewatering
☐ Thermal ☐ Injection ☐ Other

(5) BORE HOLE CONSTRUCTION

Special Standard ☐ (Attach copy)
Depth of Completed Well 210.00 ft.

BORE HOLE Dia	From	To	SEAL Material	From	To	Amt	sacks/lbs
12	0	103	Cement	3	103	60	S
8	103	210					

How was seal placed: Method ☐ A ☐ B ☒ C ☐ D ☐ E
☐ Other
Backfill placed from ft. to ft. Material
Filter pack from ft. to ft. Material Size
Explosives used: ☐ Yes Type Amount

(5a) ABANDONMENT USING UNHYDRATED BENTONITE

Proposed Amount Actual Amount

(6) CASING/LINER

Casing	Liner	Dia	+	From	To	Gauge	Stl	Plstc	Wld	Thrd
◉	○	8	☒	2	105	.250	◉	○	☒	☐
○	○		☐				○	○	☐	☐
○	○		☐				○	○	☐	☐
○	○		☐				○	○	☐	☐
○	○		☐				○	○	☐	☐

Shoe ☐ Inside ☐ Outside ☐ Other Location of shoe(s)
Temp casing ☐ Yes Dia From To

(7) PERFORATIONS/SCREENS

Perforations Method
Screens Type Material

Perf/ Screen	Casing/ Liner	Screen Dia	From	To	Scrn/slot width	Slot length	# of slots	Tele/ pipe size

(8) WELL TESTS: Minimum testing time is 1 hour

○ Pump ○ Bailer ◉ Air ○ Flowing Artesian

Yield gal/min	Drawdown	Drill stem/Pump depth	Duration (hr)
50		205	1

Temperature 52 °F Lab analysis ☐ Yes By
Water quality concerns? ☒ Yes (describe below) TDS amount

From	To	Description	Amount	Units

(9) LOCATION OF WELL (legal description)

County LAKE Twp 26.00 S N/S Range 18.00 E E/W WM
Sec 31 SW 1/4 of the SW 1/4 Tax Lot 8500
Tax Map Number Lot
Lat ° ' " or DMS or DD
Long ° ' " or DMS or DD
○ Street address of well ◉ Nearest address

DOWN LANGDON SPRINGS RD, ABOUT 1 MILE, ON LEFT

(10) STATIC WATER LEVEL

	Date	SWL(psi)	+	SWL(ft)
Existing Well / Pre-Alteration	4/28/2014		☐	34
Completed Well	4/30/2014		☐	32

Flowing Artesian? ☐ Dry Hole? ☐

WATER BEARING ZONES Depth water was first found 34.00

SWL Date	From	To	Est Flow	SWL(psi)	+	SWL(ft)
4/30/2014	105	210	50		☐	32
					☐	
					☐	
					☐	
					☐	

(11) WELL LOG

Ground Elevation

Material	From	To

Date Started 4/28/2014 Complete 4/30/2014

(unbonded) Water Well Constructor Certification

I certify that the work I performed on the construction, deepening, alteration, or abandonment of this well is in compliance with Oregon water supply well construction standards. Materials used and information reported above are true to the best of my knowledge and belief.

License Number Date

Signed

(bonded) Water Well Constructor Certification

I accept responsibility for the construction, deepening, alteration, or abandonment work performed on this well during the construction dates reported above. All work performed during this time is in compliance with Oregon water supply well construction standards. This report is true to the best of my knowledge and belief.

License Number 1568 Date 5/12/2014

Signed DAVID KUHN (E-filed)

Contact Info (optional)