STATE OF OREGON
WATER SUPPLY WELL REPORT
(as required by ORS 537.765 & OAR 690-205-0210)

LAKE 52947

4/29/2019

WELL I.D. LABEL# L 130898
START CARD # 1042563
ORIGINAL LOG # LAKE 52863

(1) LAND OWNER

Owner Well I.D.
First Name CONONE Last Name DAVIS
Company CNC HOMES
Address 61345 WARD RD
City BEND State OR Zip 97702

(2) TYPE OF WORK

☐ New Well ☒ Deepening ☐ Conversion ☐ Alteration (complete 2a & 10) ☐ Abandonment(complete 5a)

(2a) PRE-ALTERATION

	Dia	+	From	To	Gauge	Stl	Plstc	Wld	Thrd
Casing:									

	Material	From	To	Amt	sacks/lbs
Seal:					

(3) DRILL METHOD

☒ Rotary Air ☐ Rotary Mud ☐ Cable ☐ Auger ☐ Cable Mud
☐ Reverse Rotary ☐ Other

(4) PROPOSED USE

☐ Domestic ☐ Irrigation ☐ Community ☐ Industrial/ Commericial ☐ Livestock ☐ Dewatering ☐ Thermal ☐ Injection ☒ Other OBSERVATION

(5) BORE HOLE CONSTRUCTION

Special Standard ☐ (Attach copy)
Depth of Completed Well 694.00 ft.

BORE HOLE Dia	From	To	SEAL Material	From	To	Amt	sacks/lbs
6	0	694					
					Calculated		
						Calculated	

How was seal placed: Method ☐ A ☐ B ☐ C ☐ D ☐ E
☒ Other DID NOT DISTURB
Backfill placed from ft. to ft. Material
Filter pack from ft. to ft. Material Size
Explosives used: ☐ Yes Type Amount

(5a) ABANDONMENT USING UNHYDRATED BENTONITE

Proposed Amount Actual Amount

(6) CASING/LINER

Casing	Liner	Dia	+	From	To	Gauge	Stl	Plstc	Wld	Thrd

Shoe ☐ Inside ☐ Outside ☐ Other Location of shoe(s)
Temp casing ☐ Yes Dia From + ☐ To

(7) PERFORATIONS/SCREENS

Perforations Method
Screens Type Material

Perf/ Screen	Casing/ Screen Liner	Dia	From	To	Scrn/slot width	Slot length	# of slots	Tele/ pipe size

(8) WELL TESTS: Minimum testing time is 1 hour

◯ Pump ◯ Bailer ◉ Air ◯ Flowing Artesian

Yield gal/min	Drawdown	Drill stem/Pump depth	Duration (hr)
300		690	1

Temperature 62 °F Lab analysis ☐ Yes By
Water quality concerns? ☐ Yes (describe below) TDS amount 145 ppm

From	To	Description	Amount	Units

(9) LOCATION OF WELL (legal description)

County LAKE Twp 24.00 S N/S Range 22.00 E E/W WM
Sec 22 SE 1/4 of the SW 1/4 Tax Lot 1600
Tax Map Number Lot
Lat ° ' " or DMS or DD
Long ° ' " or DMS or DD
◯ Street address of well ◉ Nearest address
GLASS BUTTE

(10) STATIC WATER LEVEL

	Date	SWL(psi)	+	SWL(ft)
Existing Well / Pre-Alteration	4/24/2019			288
Completed Well	4/24/2019			288

Flowing Artesian? ☐ Dry Hole? ☐

WATER BEARING ZONES Depth water was first found 288.00

SWL Date	From	To	Est Flow	SWL(psi)	+	SWL(ft)
4/24/2019	504	694	300			288

(11) WELL LOG

Ground Elevation

Material	From	To
NONE	0	504
BASALT RED BLACK FRACTURED	504	546
SANDSTONE CINDERS	546	694

Date Started 4/24/2019 Completed 4/24/2019

(unbonded) Water Well Constructor Certification

I certify that the work I performed on the construction, deepening, alteration, or abandonment of this well is in compliance with Oregon water supply well construction standards. Materials used and information reported above are true to the best of my knowledge and belief.

License Number 758 Date 4/29/2019

Signed THOMAS PECK (E-filed)

(bonded) Water Well Constructor Certification

I accept responsibility for the construction, deepening, alteration, or abandonment work performed on this well during the construction dates reported above. All work performed during this time is in compliance with Oregon water supply well construction standards. This report is true to the best of my knowledge and belief.

License Number 1720 Date 4/29/2019

Signed JACK ABBAS (E-filed)

Contact Info (optional)