NOTICE TO WATER WELL CONTRACTOR
The original and first copy of this report are to be filed with the
WATER RESOURCES DEPARTMENT,
SALEM, OREGON 97310
within 30 days from the date of well completion.

Lake 534

OBSERVATION WELL

WATER WELL REPORT

STATE OF OREGON

(Please type or print)

(Do not write above this line)

RECEIVED
JUL 14 1978
WATER RESOURCES DEPT.

State Well No. 26S/16E-19bb

State Permit No.

(1) OWNER:

Name ROY FORMAN

Address 16775 PINE PLACE
LAPINE, OREGON

(2) TYPE OF WORK (check):

New Well ☐ Deepening ☒ Reconditioning ☐ Abandon ☐

If abandonment, describe material and procedure in Item 12.

(3) TYPE OF WELL:

Rotary ☒ Driven ☐
Cable ☐ Jetted ☐
Dug ☐ Bored ☐

(4) PROPOSED USE (check):

Domestic ☐ Industrial ☐ Municipal ☐
Irrigation ☒ Test Well ☐ Other ☐

(5) CASING INSTALLED:

Threaded ☐ Welded ☐

" Diam. from ft. to ft. Gage
" Diam. from ft. to ft. Gage
" Diam. from ft. to ft. Gage

(6) PERFORATIONS:

Perforated? ☐ Yes ☒ No.

Type of perforator used

Size of perforations in. by in.

perforations from ft. to ft.
perforations from ft. to ft.
perforations from ft. to ft.

(7) SCREENS:

Well screen installed? ☐ Yes ☒ No

Manufacturer's Name

Type Model No.

Diam. Slot size Set from ft. to ft.
Diam. Slot size Set from ft. to ft.

(8) WELL TESTS:

Drawdown is amount water level is lowered below static level

Was a pump test made? ☐ Yes ☐ No If yes, by whom?

Yield: gal./min. with ft. drawdown after hrs.
" " "
"AIR TEST" 1000 GPM FOR 1 HR.

Bailer test gal./min. with ft. drawdown after hrs.

Artesian flow g.p.m.

Temperature of water 52 Depth artesian flow encountered ft.

(9) CONSTRUCTION:

Well seal—Material used

Well sealed from land surface to ft.

Diameter of well bore to bottom of seal in.

Diameter of well bore below seal in.

Number of sacks of cement used in well seal sacks

How was cement grout placed?

WELL SEAL UNDISTURBED

Was a drive shoe used? ☐ Yes ☒ No Plugs Size: location ft.

Did any strata contain unusable water? ☐ Yes ☒ No

Type of water? depth of strata

Method of sealing strata off

Was well gravel packed? ☐ Yes ☒ No Size of gravel:

Gravel placed from ft. to ft.

(10) LOCATION OF WELL:

County LAKE OREGON Driller's well number

NW ¼ NW ¼ Section 19 T. 26S R. 16E W.M.

Bearing and distance from section or subdivision corner

(11) WATER LEVEL: Completed well.

Depth at which water was first found ft.

Static level 21 ft. below land surface. Date 7/12/78

Artesian pressure lbs. per square inch. Date

(12) WELL LOG:

Diameter of well below casing 8"

Depth drilled 500 ft. Depth of completed well 500 ft.

Formation: Describe color, texture, grain size and structure of materials; and show thickness and nature of each stratum and aquifer penetrated, with at least one entry for each change of formation. Report each change in position of Static Water Level and indicate principal water-bearing strata.

MATERIAL	From	To	SWL
BLACK CLAY STONE	320	324	
PUMICE + CLAY BROWN CAVE W/B	324	370	
HARD BLACK CLAY STONE W/B	370	372	
PUMICE + BROWN CLAY CAVE W/B	372	426	
PUMICE W/B	426	500	21'

Work started 6/30 19 78 Completed 6/30 1978

Date well drilling machine moved off of well 7/3 1978

Drilling Machine Operator's Certification:

This well was constructed under my direct supervision. Materials used and information reported above are true to my best knowledge and belief.

[Signed] William L Bentz (Drilling Machine Operator) Date 7/12, 1978

Drilling Machine Operator's License No. 1042

Water Well Contractor's Certification:

This well was drilled under my jurisdiction and this report is true to the best of my knowledge and belief.

Name William D. Williams (Person, firm or corporation) (Type or print)

Address 3790 N.W. OAK LN. REDMOND, OR. 97756

[Signed] William D. Williams (Water Well Contractor)

Contractor's License No. 665 Date 7-12-78, 1978

(USE ADDITIONAL SHEETS IF NECESSARY)

SP*45656-119