Amd 11/18/2026

STATE OF OREGON
WATER SUPPLY WELL REPORT
(as required by ORS 537.545 & 537.765 and OAR 690-205-0210)

LAKE 55253

9/17/2026

WELL I.D. LABEL# L 159359
START CARD # 1082504
ORIGINAL LOG # LAKE 51925

(1) LAND OWNER

Owner Well I.D.
First Name JOYCE Last Name HANSON
Company
Address 59047 THOMAS RD
City FORT ROCK State OR Zip 97735

(2) TYPE OF WORK

☐ New Well ☒ Deepening ☐ Conversion ☒ Alteration (complete 2a & 10) ☐ Abandonment(complete 5a)

(2a) PRE-ALTERATION

	Dia	+	From	To	Gauge	Stl	Plstc	Wld	Thrd
Casing:									

	Material	From	To	Amt	sacks/lbs
Seal:					

(3) DRILL METHOD

☒ Rotary Air ☐ Rotary Mud ☐ Cable ☐ Auger
☐ Reverse Rotary ☐ Other

(4) PROPOSED USE

☒ Domestic ☐ Irrigation ☐ Community
☐ Industrial/ Commercial ☐ Livestock ☐ Dewatering
☐ Thermal ☐ Injection ☐ Other

(5) BORE HOLE CONSTRUCTION

Special Standard ☐ (Attach copy)
Depth of Completed Well 820.00 ft.

BORE HOLE

Dia	From	To
20	0	165
14	165	775
6	775	820

SEAL

Material	From	To	Amt	sacks/lbs
Bentonite	0	65	240	S
		Calculated	80	
Cement	65	165	176	S
		Calculated	265	

Seal placement method: ☐ A ☐ B ☒ C ☐ D ☐ E ☐ Other:
Backfill placed from ft. to ft. Material
Filter pack from ft. to ft. Material Size
Explosives used: ☐ Type Amount
Seal Placement Begin Date 7/7/2026 Begin Time 10 00

(5a) ABANDONMENT USING UNHYDRATED BENTONITE

Proposed Amount Actual Amount

(6) CASING/LINER

C/L	Dia	+	From	To	Gauge	Mat. Type	Wld	Thrd	Shoe	Shoe Location
C	8	☒	1.3	775	0.250	ST	☒			
C	14	☒	1	167	0.250	ST	☒			

Temp casing ☐ Yes Dia From + To

(7) PERFORATIONS/SCREENS

Perforations Method
Screens Type Material

Perf/ Screen	Casing/ Liner	Screen Dia	From	To	Scrn/slot width	Slot length	# of slots	Tele/ Pipe size

(8) WELL TESTS: Minimum testing time is 1 hour

Type of Test	Yield (gal/min)	Drawdown	Drill Stem/ Pump Depth	Duration (hr)
Air	200		820	1

Temperature 59 °F Lab analysis ☐ Yes By
Water quality concerns? ☐ Yes (describe below) TDS amount 299 ppm

From	To	Description	Amount	Units

(9) LOCATION OF WELL (legal description)

County LAKE Twp 26.00 S N/S Range 16.00 E E/W WM
Sec 29 SW 1/4 of the NW 1/4 Tax Lot 7400
Tax Map Number Lot
Lat ° ' " or 43.28657000 DMS or DD
Long ° ' " or -120.85803000 DMS or DD
◉ Street address of well ○ Nearest address
59047 THOMAS RD FORT ROCK OR 97735

(10) STATIC WATER LEVEL

	Date	SWL(psi)	+	SWL(ft)
Existing Well / Pre-Alteration	6/20/2026			20
Completed Well	8/21/2026			45

Flowing Artesian? ☐ Dry Hole? ☐

WATER BEARING ZONES Depth water was first found 60.00

SWL Date	From	To	Est Flow	SWL(psi)	+	SWL(ft)
6/22/2026	60	65	50			45
8/18/2026	800	820	200			20

(11) WELL LOG

Ground Elevation 4320.91 FT

Material	From	To
top soil	0	2
brown clay stone	2	35
green clay stone	35	65
gray clay stone	65	186
yellow clay stone	186	193
gray clay stone	193	336
blue clay stone	336	432
green clay stone	432	523
gray clay stone	523	665
lava rock	665	790
broken lava rock	790	820

Construction Begin Date 6/22/2026 Begin Time 11 00 End Date 8/21/2026

(unbonded) Water Well Constructor Certification

I certify that the work I performed on the construction, deepening, alteration, or abandonment of this well is in compliance with Oregon water supply well construction standards. Materials used and information reported above are true to the best of my knowledge and belief.

License Number Date

Signed

(bonded) Water Well Constructor Certification

I accept responsibility for the construction, deepening, alteration, or abandonment work performed on this well during the construction dates reported above. All work performed during this time is in compliance with Oregon water supply well construction standards. This report is true to the best of my knowledge and belief.

License Number 1654 Date 9/17/2026

Signed TOM SEARCH (E-filed)
Drilling Company: tom search

ORIGINAL - WATER RESOURCES DEPARTMENT

THIS REPORT MUST BE SUBMITTED TO THE WATER RESOURCES DEPARTMENT WITHIN 30 DAYS OF COMPLETION OF WORK Form Version:
New exempt use wells must be submitted with a map and recording fee.

WATER SUPPLY WELL REPORT - continuation page

LAKE 55253

9/17/2026

WELL I.D. LABEL# L 159359

START CARD # 1082504

ORIGINAL LOG # LAKE 51925

(2a) PRE-ALTERATION

Dia	+	From	To	Gauge	Stl	Plstc	Wld	Thrd

Material	From	To	Amt	sacks/lbs

(5) BORE HOLE CONSTRUCTION

BORE HOLE

Dia	From	To

SEAL

Material	From	To	Amt	sacks/lbs
Cement	150	775	1320	S
		Calculated	800	
		Calculated		
		Calculated		
		Calculated		

FILTER PACK

From	To	Material	Size

(6) CASING/LINER

C/L	Dia	+	From	To	Gauge	Mat. Type	Wld	Thrd	Shoe	Shoe Location

(7) PERFORATIONS/SCREENS

Perf/ Screen	Casing/ Liner	Screen Dia	From	To	Scrn/slot width	Slot length	# of slots	Tele/ Pipe size

(8) WELL TESTS: Minimum testing time is 1 hour

Type of Test	Yield (gal/min)	Drawdown	Drill Stem/ Pump Depth	Duration (hr)

Water Quality Concerns

From	To	Description	Amount	Units

(10) STATIC WATER LEVEL

SWL Date	From	To	Est Flow	SWL(psi)	+	SWL(ft)

(11) WELL LOG

Material	From	To

Name of person(s) who assisted with construction and Trainee License # / Helper #

Assistant Name	Type	#
JODY SULLEN	HELPER WATER	8888996

Comments/Remarks

Please note the system wouldn't let me log the required cement into the inner casing correctly thank you.Cement 65' to 165'- outside 14" casing. Cement 150'-775'- inner casing seal'

WATER SUPPLY WELL REPORT - Map with location identified must be attached and shall include an approximate scale and north arrow

LAKE 55253

9/17/2026

Map of Hole

STATE OF OREGON
WELL LOCATION MAP

This map is supplemental to the WATER SUPPLY WELL REPORT

Oregon Water Resources Department
725 Summer St NE, Salem OR 97301
(503)986-0900

LOCATION OF WELL

Latitude: 43.28657000 Datum: WGS84
Longitude: -120.85803000
Township/Range/Section/Quarter-Quarter Section:
WM26.00S16.00E29SWNW
Address of Well:
59047 THOMAS RD FORT ROCK OR 97735

Well Label: 159359

Printed: September 17, 2026

DISCLAIMER: This map is intended to represent the approximate location the well. It is not intended to be construed as survey accurate in any manner.

Provided by well constructor

