NOTICE TO WATER WELL CONTRACTOR
The original and first copy of this report are to be filed with the
STATE ENGINEER, SALEM, OREGON 97310
within 30 days from the date of well completion.

Lake 707

WATER WELL REPORT
STATE OF OREGON
(Please type or print)
(Do not write above this line)

RECEIVED
AUG 16 1976
WATER RESOURCES DEPT. SALEM, OREGON

State Well No. .....
State Permit No. 26S/19E-5db

(1) OWNER:
Name Lyle Damewood
Address Box 135 Christmas Valley, Ore

(2) TYPE OF WORK (check):
New Well ☐ Deepening ☒ Reconditioning ☐ Abandon ☐
If abandonment, describe material and procedure in Item 12.

(3) TYPE OF WELL:
Rotary ☒ Driven ☐
Cable ☐ Jetted ☐
Dug ☐ Bored ☐

(4) PROPOSED USE (check):
Domestic ☐ Industrial ☐ Municipal ☐
Irrigation ☒ Test Well ☐ Other ☐

(5) CASING INSTALLED: Threaded ☐ Welded ☐
..... " Diam. from ..... ft. to ..... ft. Gage .....
..... " Diam. from ..... ft. to ..... ft. Gage .....
..... " Diam. from ..... ft. to ..... ft. Gage .....

(6) PERFORATIONS: Perforated? ☐ Yes ☐ No.
Type of perforator used
Size of perforations in. by in.
..... perforations from ..... ft. to ..... ft.
..... perforations from ..... ft. to ..... ft.
..... perforations from ..... ft. to ..... ft.

(7) SCREENS: Well screen installed? ☐ Yes ☐ No
Manufacturer's Name .....
Type ..... Model No. .....
Diam. ..... Slot size ..... Set from ..... ft. to ..... ft.
Diam. ..... Slot size ..... Set from ..... ft. to ..... ft.

(8) WELL TESTS: Drawdown is amount water level is lowered below static level
Was a pump test made? ☐ Yes ☐ No If yes, by whom?
..... gal./min. with ..... ft. drawdown after ..... hrs.
" " " "
"Blowing 1200 GPM " "
Bailer test gal./min. with ft. drawdown after hrs.
Artesian flow g.p.m.
Temperature of water 50 Depth artesian flow encountered ..... ft.

(9) CONSTRUCTION:
Well seal—Material used Grout undistrubed
Well sealed from land surface to ..... ft.
Diameter of well bore to bottom of seal ..... in.
Diameter of well bore below seal 8" to 230' in.
Number of sacks of cement used in well seal ..... sacks
Number of sacks of bentonite used in well seal ..... sacks
Brand name of bentonite .....
Number of pounds of bentonite per 100 gallons of water ..... lbs./100 gals.
Was a drive shoe used? ☐ Yes ☐ No Plugs ..... Size: location ..... ft.
Did any strata contain unusable water? ☐ Yes ☐ No
Type of water? depth of strata
Method of sealing strata off
Was well gravel packed? ☐ Yes ☐ No Size of gravel: .....
Gravel placed from ..... ft. to ..... ft.

(10) LOCATION OF WELL:
County Lake Driller's well number
NW ¼ SE¼ Section 5 T. 26S R. 19E W.M.
Bearing and distance from section or subdivision corner
2112' N & 1584' W of SE corner Sec 5

(11) WATER LEVEL: Completed well.
Depth at which water was first found ft.
Static level 14 ft. below land surface. Date 7/20/76
Artesian pressure lbs. per square inch. Date

(12) WELL LOG: Diameter of well below casing 8
Depth drilled 230 ft. Depth of completed well 230 ft.
Formation: Describe color, texture, grain size and structure of materials; and show thickness and nature of each stratum and aquifer penetrated, with at least one entry for each change of formation. *Report each change in position of Static Water Level and indicate principal water-bearing strata.*

MATERIAL	From	To	SWL
Brkn gray rock (WB)	150	230	14

Work started 7/16 19 76 Completed 7/20 19 76
Date well drilling machine moved off of well 7/20 19 76

Drilling Machine Operator's Certification:
This well was constructed under my direct supervision. Materials used and information reported above are true to my best knowledge and belief.
[Signed] W. D. Williams (Drilling Machine Operator) Date 8/10, 19 76
Drilling Machine Operator's License No. 864

Water Well Contractor's Certification:
This well was drilled under my jurisdiction and this report is true to the best of my knowledge and belief.
Name Crawford Well Drilling (Person, firm or corporation) (Type or print)
Address 3626 NW Coyner Redmond, Ore
[Signed] John V. Johnson (Water Well Contractor)
Contractor's License No. 595 Date 8/10, 19 76

(USE ADDITIONAL SHEETS IF NECESSARY)

SP*45656-119