NOTICE TO WATER WELL CONTRACTOR
The original and first copy of this report are to be filed with the WATER RESOURCES DEPARTMENT, SALEM, OREGON 97310 within 30 days from the date of well completion.

RECEIVED
FEB 2 1979
WATER RESOURCES DEPT.
SALEM, OREGON

WATER WELL REPORT
STATE OF OREGON
(Please type or print)
(Do not write above this line)

Lane
(11031)

State Well No. 17S/3W-3/cb
State Permit No.

(1) OWNER:
Name LANE COUNTY (FAIR GROUNDS)
Address COURT HOUSE
EUGENE - OR. 97401

(2) TYPE OF WORK (check):
New Well ☑ Deepening ☐ Reconditioning ☐ Abandon ☐
If abandonment, describe material and procedure in Item 12.

(3) TYPE OF WELL:
Rotary ☑ Driven ☐
Cable ☐ Jetted ☐
Dug ☐ Bored ☐

(4) PROPOSED USE (check):
Domestic ☐ Industrial ☑ Municipal ☐
Irrigation ☐ Test Well ☐ Other ☐

(5) CASING INSTALLED: Threaded ☐ Welded ☑
8" Diam. from +1 ft. to 25 ft. Gage ~~.250~~ .322
" Diam. from ft. to ft. Gage
" Diam. from ft. to ft. Gage

(6) PERFORATIONS: Perforated? ☐ Yes ☑ No.
Type of perforator used
Size of perforations in. by in.
perforations from ft. to ft.
perforations from ft. to ft.
perforations from ft. to ft.

(7) SCREENS: Well screen installed? ☐ Yes ☑ No
Manufacturer's Name
Type Model No.
Diam. Slot size Set from ft. to ft.
Diam. Slot size Set from ft. to ft.

(8) WELL TESTS: Drawdown is amount water level is lowered below static level
Was a pump test made? ☐ Yes ☑ No If yes, by whom?
Yield: gal./min. with ft. drawdown after hrs.
" " " "
" " " "
~~Bailer~~ BLOW test 80 gal./min. with 140 ft. drawdown after 1 hrs.
Artesian flow g.p.m.
Temperature of water Depth artesian flow encountered ft.

(9) CONSTRUCTION:
Well seal—Material used Cement
Well sealed from land surface to 25 ft.
Diameter of well bore to bottom of seal 12 in.
Diameter of well bore below seal 8 in.
Number of sacks of cement used in well seal 20 sacks
How was cement grout placed? Mixed & poured
Was a drive shoe used? ☐ Yes ☑ No Plugs Size: location ft.
Did any strata contain unusable water? ☐ Yes ☑ No
Type of water? depth of strata
Method of sealing strata off
Was well gravel packed? ☐ Yes ☑ No Size of gravel:
Gravel placed from ft. to ft.

(10) LOCATION OF WELL:
County Lane Driller's well number L.C. 1
NW ¼ SW ¼ Section 31 T. 17S R. 3W W.M.
Bearing and distance from section or subdivision corner

(11) WATER LEVEL: Completed well.
Depth at which water was first found 40 ft.
Static level 20 ft. below land surface. Date 12/22/78
Artesian pressure lbs. per square inch. Date

(12) WELL LOG: Diameter of well below casing 8
Depth drilled 160 ft. Depth of completed well 160 ft.
Formation: Describe color, texture, grain size and structure of materials; and show thickness and nature of each stratum and aquifer penetrated, with at least one entry for each change of formation. Report each change in position of Static Water Level and indicate principal water-bearing strata.

MATERIAL	From	To	SWL
Packed Gravel	0	3'	
Blue clay	3'	11'	
Clay & Gravel	11'	20'	
Blue Rock	20'	130'	20'
Gray Sandstone	130'	145'	20'
Blue Rock	145'	160'	20'

Work started 12/19 1978 Completed 12/21 1978
Date well drilling machine moved off of well 12/22 1978

Drilling Machine Operator's Certification:
This well was constructed under my direct supervision. Materials used and information reported above are true to my best knowledge and belief.
[Signed] Frank Wilson (Drilling Machine Operator) Date 1/2, 1979
Drilling Machine Operator's License No. 404

Water Well Contractor's Certification:
This well was drilled under my jurisdiction and this report is true to the best of my knowledge and belief.
Name GROUND WATER SYSTEMS INC. (Person, firm or corporation) (Type or print)
Address 2320 MAIN - Springfield OR.
[Signed] Frank Wilson (Water Well Contractor)
Contractor's License No. 562 Date 1/2, 1979

(USE ADDITIONAL SHEETS IF NECESSARY)

SP*45656-119

NOTICE TO WATER WELL CONTRACTOR
The original and first copy of this report are to be filed with the WATER RESOURCES DEPARTMENT SALEM, OREGON 97310 within 30 days from the date of well completion.

RECEIVED FEB 2 1979 WATER RESOURCES DEPT. SALEM, OREGON

WATER WELL REPORT
STATE OF OREGON
(Please type or print)
(Do not write above this line)

State Well No. 17S/3W-31cb
State Permit No. LANE 11495

(1) OWNER:
Name LANE COUNTY (FAIRGROUNDS)
Address COURT HOUSE EUGENE-OR-97401

(2) TYPE OF WORK (check):
New Well ☐ Deepening ☐ Reconditioning ☐ Abandon ☑
If abandonment, describe material and procedure in Item 12.

(3) TYPE OF WELL:
Rotary ☑ Driven ☐
Cable ☐ Jetted ☐
Dug ☐ Bored ☐

(4) PROPOSED USE (check):
Domestic ☐ Industrial ☑ Municipal ☐
Irrigation ☐ Test Well ☐ Other ☐

(5) CASING INSTALLED: Pulled
Threaded ☐ Welded ☐
" Diam. from ft. to ft. Gage
" Diam. from ft. to ft. Gage
" Diam. from ft. to ft. Gage

PERFORATIONS:
Perforated? ☐ Yes ☑ No.
Type of perforator used
Size of perforations in. by in.
perforations from ft. to ft.
perforations from ft. to ft.
perforations from ft. to ft.

(7) SCREENS:
Well screen installed? ☐ Yes ☑ No
Manufacturer's Name
Type Model No.
Diam. Slot size Set from ft. to ft.
Diam. Slot size Set from ft. to ft.

(8) WELL TESTS:
Drawdown is amount water level is lowered below static level
Was a pump test made? ☐ Yes ☑ No If yes, by whom?
Yield: gal./min. with ft. drawdown after hrs.
" " " "
" " " "
Bailer test 5 gal./min. with 80 ft. drawdown after hrs.
Artesian flow g.p.m.
Temperature of water Depth artesian flow encountered ft.

(9) CONSTRUCTION:
Well seal—Material used Cement
Well sealed from land surface to 45 ft.
Diameter of well bore to bottom of seal 12" TO 20' in. 8" TO 45'
Diameter of well bore below seal 8 in.
Number of sacks of cement used in well seal 39 sacks
How was cement grout placed? Mixed & poured
Was a drive shoe used? ☐ Yes ☑ No Plugs Size: location ft.
Did any strata contain unusable water? ☐ Yes ☑ No
Type of water? depth of strata
Method of sealing strata off
Was well gravel packed? ☐ Yes ☑ No Size of gravel:
Gravel placed from ft. to ft.

(10) LOCATION OF WELL:
County Lane Driller's well number L.C. 2
NW ¼ SW ¼ Section 31 T. 17S R. 3W W.M.
Bearing and distance from section or subdivision corner

(11) WATER LEVEL: Completed well.
Depth at which water was first found 37 ft.
Static level 20 ft. below land surface. Date 12/26/78
Artesian pressure lbs. per square inch. Date

(12) WELL LOG:
Diameter of well below casing 8
Depth drilled 100 ft. Depth of completed well 0 ft.
Formation: Describe color, texture, grain size and structure of materials; and show thickness and nature of each stratum and aquifer penetrated, with at least one entry for each change of formation. Report each change in position of Static Water Level and indicate principal water-bearing strata.

MATERIAL	From	To	SWL
Blue Clay & gravel	0	8'	
Clay & Gravel	8'	14'	
Blue Rock	14'	100'	20'
Back filled to 40'			
Cemented 40' up			
Pulled casing			

Work started 12/26 1978 Completed 12/26 1978
Date well drilling machine moved off of well 12/27 1978

Drilling Machine Operator's Certification:
This well was constructed under my direct supervision. Materials used and information reported above are true to my best knowledge and belief.
[Signed] Frank Wilson (Drilling Machine Operator) Date 1/2, 1979
Drilling Machine Operator's License No. 404

Water Well Contractor's Certification:
This well was drilled under my jurisdiction and this report is true to the best of my knowledge and belief.
Name GROUND WATER SYSTEM, INC. (Person, firm or corporation) (Type or print)
Address 2320 MAIN-Springfield, OR
[Signed] Frank Wilson (Water Well Contractor)
Contractor's License No. 562 Date 1/2, 1979

(USE ADDITIONAL SHEETS IF NECESSARY)

SP*45656-119