RECEIVED SEP - 5 1989 WATER RESOURCES DEPT. SALEM, OREGON

RECEIVED AUG 30 1989 WATER RESOURCES DEPT. SALEM, OREGON

LANE 11353 LANE/17S/3W/24bb 11353

STATE OF OREGON

WATER WELL REPORT

(as required by ORS 537.765)

Well Number 26-89

(START CARD) # 10971

(1) OWNER:

Name DENNIS CUDDEBACK

Address 34730 McKeizie View dr.

City Springfield, State Or. Zip 97478

(2) TYPE OF WORK:

☒ New Well ☐ Deepen ☐ Recondition ☐ Abandon

(3) DRILL METHOD

☒ Rotary Air ☐ Rotary Mud ☐ Cable

☐ Other

(4) PROPOSED USE:

☒ Domestic ☐ Community ☐ Industrial ☐ Irrigation

☐ Thermal ☐ Injection ☐ Other

(5) BORE HOLE CONSTRUCTION:

Special Construction approval Yes ☐ No ☒ Depth of Completed Well 60 ft.

Explosives used Yes ☐ No ☒ Type Amount

HOLE Diameter	From	To	SEAL Material	From	To	Amount sacks or pounds
			Cement			6
10	0	20		0	20	
7	20	60				

How was seal placed: Method ☐ A ☐ B ☐ C ☐ D ☒ E

☐ Other

Backfill placed from ft. to ft. Material

Gravel placed from ft. to ft. Size of gravel

(6) CASING/LINER:

	Diameter	From	To	Gauge	Steel	Plastic	Welded	Threaded
Casing:	6"	+1	60		☐	☒	☐	☐
					☐	☐	☐	☐
					☐	☐	☐	☐
					☐	☐	☐	☐
Liner:					☐	☐	☐	☐
					☐	☐	☐	☐

Final location of shoe(s)

(7) PERFORATIONS/SCREENS:

☒ Perforations Method Skil saw

☐ Screens Type Material

From	To	Slot size	Number	Diameter	Tele/pipe size	Casing	Liner
						☐	☐
50	60	1/8x6	100	6"		☒	☐
						☐	☐
						☐	☐
						☐	☐
						☐	☐

(8) WELL TESTS: Minimum testing time is 1 hour

☐ Pump ☐ Bailer ☒ Air ☐ Flowing Artesian

Yield gal/min	Drawdown	Drill stem at	Time
15		60	1 hr.

Temperature of water Depth Artesian Flow Found

Was a water analysis done? ☐ Yes By whom

Did any strata contain water not suitable for intended use? ☐ Too little

☐ Salty ☐ Muddy ☐ Odor ☐ Colored ☐ Other

Depth of strata:

(9) LOCATION OF WELL by legal description:

Quadrant Latitude ' " Longitude ' "

Township 175 N or S, Range 3W E or W, WM.

Section 24 NW ¼ NW ¼

Tax Lot Lot Block Subdivision

Street Address of Well (or nearest address) 34730 McKenzie View Springfield, Or. 97478

(10) STATIC WATER LEVEL:

11 ft. below land surface. Date 8-28-89

Artesian pressure lb. per square inch. Date

(11) WATER BEARING ZONES:

Depth at which water was first found 40'

From	To	Estimated Flow Rate	SWL
40	41	5 GPM	11'
54	58	10 GPM	11'

(12) WELL LOG:

Ground elevation

Material	From	To	SWL
Brown sandy loam	0	12	
Brown Med. sand + gravel			
W/large cobbles	12	25	
Blue clay	25	37	
Blue clay + gravel	37	54	
Brown clay + gravel	54	58	
W/large cobbles			
Brown sandy clay	58	60	

Date started 8-25-89 Completed 8-28-89

(unbonded) Water Well Constructor Certification:

I certify that the work I performed on the construction, alteration, or abandonment of this well is in compliance with Oregon well construction standards. Materials used and information reported above are true to my best knowledge and belief.

WWC Number

Signed Date

(bonded) Water Well Constructor Certification:

I accept responsibility for the construction, alteration, or abandonment work performed on this well during the construction dates reported above. all work performed during this time is in compliance with Oregon well construction standards. This report is true to the best of my knowledge and belief.

WWC Number

Signed Date 8-28-89

ORIGINAL & FIRST COPY - WATER RESOURCES DEPARTMENT SECOND COPY - CONSTRUCTOR THIRD COPY - CUSTOMER 9809C 3/88