NOTICE TO WATER WELL CONTRACTOR
The original and first copy of this report are to be filed with the

WATER RESOURCES DEPARTMENT,
SALEM, OREGON 97310
within 30 days from the date of well completion.

LANE 1349

WATER WELL REPORT
STATE OF OREGON
(Please type or print)
(Do not write above this line)

Lane 1349

State Well No. 18s/3w-28bd

State Permit No. .....

(1) OWNER:
Name STEVE GOLLY
Address 32547 Beymer Rd.
EUGENE, OR. 97405

(2) TYPE OF WORK (check):
New Well ☑ Deepening ☐ Reconditioning ☐ Abandon ☐
If abandonment, describe material and procedure in Item 12.

(3) TYPE OF WELL:
Rotary ☑ Driven ☐
Cable ☐ Jetted ☐
Dug ☐ Bored ☐

(4) PROPOSED USE (check):
Domestic ☑ Industrial ☐ Municipal ☐
Irrigation ☐ Test Well ☐ Other ☐

(5) CASING INSTALLED: Threaded ☐ Welded ☑
6" Diam. from 0 ft. to 43 ft. Gage .250
..." Diam. from ... ft. to ... ft. Gage ...
..." Diam. from ... ft. to ... ft. Gage ...

(6) PERFORATIONS: Perforated? ☐ Yes ☑ No.
Type of perforator used
Size of perforations in. by in.
... perforations from ... ft. to ... ft.
... perforations from ... ft. to ... ft.
... perforations from ... ft. to ... ft.

(7) SCREENS: Well screen installed? ☐ Yes ☑ No
Manufacturer's Name ...
Type ... Model No. ...
Diam. ... Slot size ... Set from ... ft. to ... ft.
Diam. ... Slot size ... Set from ... ft. to ... ft.

(8) WELL TESTS: Drawdown is amount water level is lowered below static level
Was a pump test made? ☐ Yes ☑ No If yes, by whom?
Yield: gal./min. with ft. drawdown after hrs.
" " "
" " "
~~Boiler~~ Blow test 10 gal./min. with 140 ft. drawdown after 1 hrs.
Artesian flow g.p.m.
Temperature of water Depth artesian flow encountered ... ft.

(9) CONSTRUCTION:
Well seal—Material used Cement
Well sealed from land surface to 43 ft.
Diameter of well bore to bottom of seal 10 in.
Diameter of well bore below seal 6 in.
Number of sacks of cement used in well seal 8 sacks
How was cement grout placed? pumped from bottom up
Was a drive shoe used? ☐ Yes ☑ No Plugs ... Size: location ... ft.
Did any strata contain unusable water? ☐ Yes ☑ No
Type of water? depth of strata
Method of sealing strata off
Was well gravel packed? ☐ Yes ☑ No Size of gravel: ...
Gravel placed from ... ft. to ... ft.

(10) LOCATION OF WELL:
County Lane Driller's well number
SE ¼ NW ¼ Section 28 T. 18S R. 3W W.M.
Bearing and distance from section or subdivision corner

(11) WATER LEVEL: Completed well.
Depth at which water was first found 175 ft.
Static level 60 ft. below land surface. Date 5/3/78
Artesian pressure lbs. per square inch. Date

(12) WELL LOG: Diameter of well below casing 6
Depth drilled 200 ft. Depth of completed well 200 ft.
Formation: Describe color, texture, grain size and structure of materials; and show thickness and nature of each stratum and aquifer penetrated, with at least one entry for each change of formation. **Report each change in position of Static Water Level and indicate principal water-bearing strata.**

MATERIAL	From	To	SWL
Brown Clay	0	4'	
Yellow Clay	4'	30'	
Blue Clay	30'	35'	
Blue Sandstone	35'	84'	
Blue Rock	84'	200'	60'

RECEIVED
JUNE 1979
WATER RESOURCES DEPT.
SALEM, OREGON

Work started 5/2 1979 Completed 5/3 1979
Date well drilling machine moved off of well 5/3 1979

Drilling Machine Operator's Certification:
This well was constructed under my direct supervision. Materials used and information reported above are true to my best knowledge and belief.
[Signed] Frank Wilson (Drilling Machine Operator) Date 5/4, 1979
Drilling Machine Operator's License No. 404

Water Well Contractor's Certification:
This well was drilled under my jurisdiction and this report is true to the best of my knowledge and belief.
Name GROUND WATER SYSTEMS INC (Person, firm or corporation) (Type or print)
Address 2320 MAIN Springfield Or
[Signed] Frank Wilson (Water Well Contractor)
Contractor's License No. 562 Date 5/4, 1979

(USE ADDITIONAL SHEETS IF NECESSARY)

SP*45656-119