NOTICE TO WATER WELL CONTRACTOR
The original and first copy of this report are to be filed with the
WATER RESOURCES DEPARTMENT
SALEM, OREGON 97310
within 30 days from the date of well completion.

RECEIVED
OCT 10 1978
WATER RESOURCES DEPT.
SALEM, OREGON

WATER WELL REPORT
STATE OF OREGON
(Please type or print)
(Do not write above this line)

Note Fine

State Well No. 18S/6W-12
State Permit No.

(1) OWNER:
Name Ray & Alice Couwenhoven
Address 87050 Territorial Rd.
Veneta, Ore.

(2) TYPE OF WORK (check):
New Well ☒ Deepening ☐ Reconditioning ☐ Abandon ☐
If abandonment, describe material and procedure in Item 12.

(3) TYPE OF WELL:
Rotary ☐ Driven ☐
Cable ☒ Jetted ☐
Dug ☐ Bored ☐

(4) PROPOSED USE (check):
Domestic ☒ Industrial ☐ Municipal ☐
Irrigation ☐ Test Well ☐ Other ☐

(5) CASING INSTALLED: Threaded ☐ Welded ☒
6" Diam. from +1 ft. to 99 ft. Gage 250 W
" Diam. from ft. to ft. Gage
" Diam. from ft. to ft. Gage

(6) PERFORATIONS: Perforated? ☐ Yes ☒ No.
Type of perforator used
Size of perforations in. by in.
perforations from ft. to ft.
perforations from ft. to ft.
perforations from ft. to ft.

(7) SCREENS: Well screen installed? ☐ Yes ☒ No
Manufacturer's Name
Type Model No.
Diam. Slot size Set from ft. to ft.
Diam. Slot size Set from ft. to ft.

(8) WELL TESTS: Drawdown is amount water level is lowered below static level
Was a pump test made? ☒ Yes ☐ No If yes, by whom? C.E. Gardiner
Yield: 20 gal./min. with 45 ft. drawdown after 4 hrs.
" " " "
" " " "
Bailer test 20 gal./min. with No ft. drawdown after 1 hrs.
Artesian flow g.p.m.
Temperature of water Depth artesian flow encountered ft.

(9) CONSTRUCTION:
Well seal—Material used Cement
Well sealed from land surface to 50 ft.
Diameter of well bore to bottom of seal 10 in.
Diameter of well bore below seal 6 in.
Number of sacks of cement used in well seal 14 sacks
How was cement grout placed? Grouted in with Well Machine Tools
Was a drive shoe used? ☐ Yes ☒ No Plugs Size: location ft.
Did any strata contain unusable water? ☐ Yes ☒ No
Type of water? depth of strata
Method of sealing strata off
Was well gravel packed? ☐ Yes ☒ No Size of gravel:
Gravel placed from ft. to ft.

(10) LOCATION OF WELL:
County Lane Driller's well number
¼ ¼ Section 12 T. 18 S. R. 6 W W.M.
Bearing and distance from section or subdivision corner
Parcel 401

(11) WATER LEVEL: Completed well.
Depth at which water was first found 115 ft.
Static level 30 ft. below land surface. Date 7/21/78
Artesian pressure lbs. per square inch. Date

(12) WELL LOG: Diameter of well below casing 6 inch
Depth drilled 175 ft. Depth of completed well 175 ft.
Formation: Describe color, texture, grain size and structure of materials; and show thickness and nature of each stratum and aquifer penetrated, with at least one entry for each change of formation. Report each change in position of Static Water Level and indicate principal water-bearing strata.

MATERIAL	From	To	SWL
Brown Sandy Clay	0	30	-Ft.
Soft Blue Sand Rock	30	90	"
Grey Clay Stone	90	175	"

Work started 7/19 1978 Completed 7/21 1978
Date well drilling machine moved off of well 7/21 1978

Drilling Machine Operator's Certification:
This well was constructed under my direct supervision. Materials used and information reported above are true to my best knowledge and belief.
[Signed] Orland Cox (Drilling Machine Operator) Date 7/21, 1978
Drilling Machine Operator's License No. 512

Water Well Contractor's Certification:
This well was drilled under my jurisdiction and this report is true to the best of my knowledge and belief.
Name C.E. Gardiner & Son (Person, firm or corporation) (Type or print)
Address 1941 Harris St. Eugene, Oregon
[Signed] Lloyd E. Gardiner (Water Well Contractor)
Contractor's License No. 295 Date 7/21, 1978

(USE ADDITIONAL SHEETS IF NECESSARY)

SP*45656-119