NOTICE TO WATER WELL CONTRACTOR
The original and first copy of this report are to be filed with the

WATER RESOURCES DEPARTMENT,
SALEM, OREGON 97310
within 30 days from the date of well completion.

WATER WELL REPORT
STATE OF OREGON
(Please type or print)
(Do not write above this line)

1682 Lane

State Well No. 19S/2W-9aa

State Permit No.

(1) OWNER:

Name Vesta Kingsbury

Address 36001 E. Enterprise Rd.
Creswell, OR 97426

(2) TYPE OF WORK (check):

New Well ☑ Deepening ☐ Reconditioning ☐ Abandon ☐

If abandonment, describe material and procedure in Item 12.

(3) TYPE OF WELL:

Rotary ☑ Driven ☐
Cable ☐ Jetted ☐
Dug ☐ Bored ☐

(4) PROPOSED USE (check):

Domestic ☑ Industrial ☐ Municipal ☐
Irrigation ☐ Test Well ☐ Other ☐

(5) CASING INSTALLED: Threaded ☐ Welded ☑

6" Diam. from +1 ft. to 20 ft. Gage .250
" Diam. from ft. to ft. Gage
" Diam. from ft. to ft. Gage

(6) PERFORATIONS: Perforated? ☐ Yes ☑ No.

Type of perforator used

Size of perforations in. by in.

perforations from ft. to ft.
perforations from ft. to ft.
perforations from ft. to ft.

(7) SCREENS: Well screen installed? ☐ Yes ☑ No

Manufacturer's Name

Type Model No.

Diam. Slot size Set from ft. to ft.
Diam. Slot size Set from ft. to ft.

(8) WELL TESTS: Drawdown is amount water level is lowered below static level

Was a pump test made? ☐ Yes ☑ No If yes, by whom?

Yield: gal./min. with ft. drawdown after hrs.
" " " "
" " " "

Bailer test 12 gal./min. with 180 ft. drawdown after 1 hrs.

Artesian flow g.p.m.

Temperature of water Depth artesian flow encountered ft.

(9) CONSTRUCTION:

Well seal—Material used Cement

Well sealed from land surface to 20 ft.

Diameter of well bore to bottom of seal 10 in.

Diameter of well bore below seal 6 in.

Number of sacks of cement used in well seal 7 sacks

How was cement grout placed? Mixed & pumped

Was a drive shoe used? ☐ Yes ☑ No Plugs Size: location ft.

Did any strata contain unusable water? ☐ Yes ☑ No

Type of water? depth of strata

Method of sealing strata off

Was well gravel packed? ☐ Yes ☑ No Size of gravel:

Gravel placed from ft. to ft.

(10) LOCATION OF WELL:

County Lane Driller's well number

NE ¼ NE ¼ Section 9 T. 19S R. 2W W.M.

Bearing and distance from section or subdivision corner

(11) WATER LEVEL: Completed well.

Depth at which water was first found 210 ft.

Static level 60 ft. below land surface. Date 8/31/79

Artesian pressure lbs. per square inch. Date

(12) WELL LOG: Diameter of well below casing 6

Depth drilled 238 ft. Depth of completed well 238 ft.

Formation: Describe color, texture, grain size and structure of materials; and show thickness and nature of each stratum and aquifer penetrated, with at least one entry for each change of formation. Report each change in position of Static Water Level and indicate principal water-bearing strata.

MATERIAL	From	To	SWL
yellow clay	0	4'	
yellow shale	4'	6'	
Blue Rock	6'	30'	
Black Rock	30'	45'	
Blue Rock	45	200'	
Gray Rock	200'	238'	

RECEIVED
OCT - 2 1979
WATER RESOURCES DEPT
SALEM, OREGON

Work started 8/30 1979 Completed 8/31 1979

Date well drilling machine moved off of well 8/31 1979

Drilling Machine Operator's Certification:

This well was constructed under my direct supervision. Materials used and information reported above are true to my best knowledge and belief.

[Signed] Frank Wilson Date 8/31, 1979
(Drilling Machine Operator)

Drilling Machine Operator's License No. 404

Water Well Contractor's Certification:

This well was drilled under my jurisdiction and this report is true to the best of my knowledge and belief.

Name W.W. Drilling & Pump Service
(Person, firm or corporation) (Type or print)

Address 2320 Main St. Sprfd. OR 97477

[Signed] Frank Wilson
(Water Well Contractor)

Contractor's License No. 562 Date 8/31, 1979

(USE ADDITIONAL SHEETS IF NECESSARY)

SP*45656-119