OBSERVATION WELL

NOTICE TO WATER WELL CONTRACTOR
The original and first copy of this report are to be filed with the STATE ENGINEER, SALEM 10, OREGON within 30 days from the date of well completion.

WATER WELL REPORT
STATE OF OREGON
(Please type or print)

RECEIVED SEP 17 1962

LANE 020407

State Well No. 19/3W-3N

State Permit No. 52477

(1) OWNER:
Name Oregon State Game Commissiom
Address Rt. 1 Box 325
Corvallis, Oregon

(2) LOCATION OF WELL:
County Lane Driller's well number
SW ¼ SW ¼ Section 3 T. 19S R. 3W W.M.
Bearing and distance from section or subdivision corner
1,000 Ft. North of the SW corner marker of Section 3 and 5 ft. east of the section line.

(3) TYPE OF WORK (check):
New Well ☒ Deepening ☐ Reconditioning ☐ Abandon ☐
If abandonment, describe material and procedure in Item 12.

(4) PROPOSED USE (check):
Domestic ☐ Industrial ☐ Municipal ☐
Irrigation ☒ Test Well ☐ Other ☐

(5) TYPE OF WELL:
Rotary ☐ Driven ☐
Cable ☒ Jetted ☐
Dug ☐ Bored ☐

(6) CASING INSTALLED:
Threaded ☐ Welded ☒
12 " Diam. from 0 ft. to 28 ft. Gage 3/8" wall
" Diam. from ft. to ft. Gage
" Diam. from ft. to ft. Gage

(7) PERFORATIONS:
Perforated? ☐ Yes ☒ No
Type of perforator used
Size of perforations in. by in.
perforations from ft. to ft.
perforations from ft. to ft.
perforations from ft. to ft.
perforations from ft. to ft.
perforations from ft. to ft.

(8) SCREENS:
Well screen installed ☐ Yes ☒ No
Manufacturer's Name
Model No.
Diam. Slot size Set from ft. to ft.
Diam. Slot size Set from ft. to ft.

(9) CONSTRUCTION:
Well seal—Material used in seal cement
Depth of seal 18 ft. Was a packer used? no
Diameter of well bore to bottom of seal 16 in.
Were any loose strata cemented off? ☐ Yes ☒ No Depth
Was a drive shoe used? ☐ Yes ☒ No
Was well gravel packed? ☐ Yes ☒ No Size of gravel:
Gravel placed from ft. to ft.
Did any strata contain unusable water? ☐ Yes ☐ No
Type of water? Depth of strata
Method of sealing strata off

(10) WATER LEVELS:
Static level 5 ft. below land surface Date 9/8/62
Artesian pressure lbs. per square inch Date

(11) WELL TESTS:
Drawdown is amount water level is lowered below static level
Was a pump test made? ☒ Yes ☐ No If yes, by whom WW Drilling
Yield: 180 gal./min. with 30 ft. drawdown after 1 hrs.
" 200 " 80 " 2 "
" 200 " 80 " 5 "
Bailer test gal./min. with ft. drawdown after hrs.
Artesian flow g.p.m. Date
Temperature of water Was a chemical analysis made? ☐ Yes ☒ No

(12) WELL LOG:
Diameter of well below casing 12"
Depth drilled 200 ft. Depth of completed well 200 ft.
Formation: *Describe by color, character, size of material and structure, and show thickness of aquifers and the kind and nature of the material in each stratum penetrated, with at least one entry for each change of formation.*

MATERIAL	FROM	TO
Soil	0	1
Gray clay	1	4
Yellow clay & gravel	4	12
Gray sandstone	12	120
Gray sandstone with gray claystone mixed	120	200

Work started 8/15/62 19 Completed 9/8/62 19
Date well drilling machine moved off of well 9/9/62 19

(13) PUMP:
Manufacturer's Name
Type: H.P.

Water Well Contractor's Certification:

This well was drilled under my jurisdiction and this report is true to the best of my knowledge and belief.

NAME W. W. Drilling & Pump Service
(Person, firm or corporation) (Type or print)
Address 285 So. 32 St.
Springfield, Oregon
Drilling Machine Operator's License No. 49
[Signed] Walt Wilson
(Water Well Contractor)
Contractor's License No. 268 Date 9/10/62, 19

(USE ADDITIONAL SHEETS IF NECESSARY)