STATE OF OREGON
WATER WELL REPORT
(as required by ORS 537.765)

LANE 020479

RECEIVED MAR 21 1988 WATER RESOURCES DEPT. SALEM, OREGON

19S/3W/13

(1) OWNER:
Well Number: TEST 2
Name: Creswell, City of
Address: 13 S 1st Ave
City: Creswell State: OR Zip:

(2) TYPE OF WORK:
☑ New Well ☐ Deepen ☐ Recondition ☐ Abandon

(3) DRILL METHOD
☑ Rotary Air ☐ Rotary Mud ☐ Cable
☐ Other

(4) PROPOSED USE:
☐ Domestic ☐ Community ☐ Industrial ☐ Irrigation
☐ Thermal ☐ Injection ☑ Other TEST WELL

(5) BORE HOLE CONSTRUCTION:
Special Construction approval Yes ☐ No ☑ Depth of Completed Well 187 ft.
Explosives used Yes ☐ No ☑ Type Amount

HOLE Diameter	From	To	SEAL Material	From	To	Amount sacks or pounds
10	0	30	Cement			
6	30	187	5% Bentonite	0	30	14

How was seal placed: Method ☐ A ☐ B ☑ C ☐ D ☐ E
☐ Other
Backfill placed from ft. to ft. Material
Gravel placed from ft. to ft. Size of gravel

(6) CASING/LINER:

	Diameter	From	To	Gauge	Steel	Plastic	Welded	Threaded
Casing:	6	+1	180	.250	☑	☐	☑	☐
					☐	☐	☐	☐
					☐	☐	☐	☐
					☐	☐	☐	☐
Liner:					☐	☐	☐	☐
					☐	☐	☐	☐

Final location of shoe(s)

(7) PERFORATIONS/SCREENS:
☑ Perforations Method Star
☐ Screens Type Material

From	To	Slot size	Number	Diameter	Tele/pipe size	Casing	Liner
54	56	.2X1	40			☑	☐
73	78	"	100			☑	☐
108	111	"	60			☑	☐
135	138	"	60			☑	☐
142	148½	"	130			☑	☐
						☐	☐

(8) WELL TESTS: Minimum testing time is 1 hour
☐ Pump ☐ Bailer ☑ Air ☐ Flowing Artesian

Yield gal/min	Drawdown	Drill stem at	Time
170		175	1 hr.
170		175	2 hr

WELL OUTPUT MAY FLUCTUATE

Temperature of water Depth Artesian Flow Found
Was a water analysis done? ☐ Yes By whom
Did any strata contain water not suitable for intended use? ☐ Too little
☐ Salty ☐ Muddy ☐ Odor ☐ Colored ☐ Other NOT TESTED
Depth of strata:

(9) LOCATION OF WELL by legal description:
County LANE Latitude Longitude
Township 19S N or S, Range 3W E or W, WM.
Section 13 ¼ ¼
Tax Lot Lot Block Subdivision
Street Address of Well (or nearest address) DALE KUNZ RD, ACROSS (WEST) of EMERALD FOREST INN, NORTH WELL

(10) STATIC WATER LEVEL:
48 ft. below land surface. Date 10/19/87
Artesian pressure lb. per square inch. Date

(11) WATER BEARING ZONES:
Depth at which water was first found 54

From	To	Estimated Flow Rate	SWL
54	56	8	
109	116	50	
135	138	20	
143 & 154	147 & 157	60 & 30	

(12) WELL LOG:
Ground elevation

Material	From	To	SWL
TOPSOIL	0	5	
CLAY - BROWN SANDY W/SMALL GRAVEL	5	54	
SAND & GRAVEL 3/4(-) BROWN CLAY	54	77	WB
CLAY - BLUE W/ GRAVEL	77	100	
" "	100	109	
SAND & GRAVEL - 3/4(-)	109	111	WB
SAND - GRAY	111	116	WB
SAND & GRAVEL - W/BLUE-GREN CLAY	116	135	
" " " - 1"(-)	135	138	WB
" " " " " W/LT BLUE CLAY	138	143	
GRAVEL - 1/4"-3/4"	143	147	WB
SAND & GRAVEL - W/BLUE GREN CLAY	147	154	
SAND	154	157	WB
SAND, SMALL GRAVEL & CLAY	157	168	
CLAY - BLUE	168	178	
TOFF - ANGULAR 1/2(-) W/CLAY	178	184	
GRAVEL - 3/4(-) ROUNDED (5mm)	184	185	
BASALT	185	187	

RECEIVED NOV - 2 1988 WATER RESOURCES DEPT. SALEM, OREGON

Date started 10/15/87 Completed 10/19/87

(unbonded) Water Well Constructor Certification:
I certify that the work I performed on the construction, alteration, or abandonment of this well is in compliance with Oregon well construction standards. Materials used and information reported above are true to my best knowledge and belief.
WWC Number
Signed Date

(bonded) Water Well Constructor Certification:
I accept responsibility for the construction, alteration, or abandonment work performed on this well during the construction dates reported above. all work performed during this time is in compliance with Oregon well construction standards. This report is true to the best of my knowledge and belief.
WWC Number 636
Signed Paul Christensen, V-Pres. Date 10/22/87
Christensen Well Drilling

WHITE COPIES - WATER RESOURCES DEPARTMENT YELLOW COPY - CONSTRUCTOR PINK COPY - CUSTOMER 9809C 10/86