RECEIVED

JUN 19 1991

WATER RESOURCES DEPT

17S/5W/25Cb

LANE 2067

STATE OF OREGON

WATER WELL REPORT

(as required by ORS 537.765)

(START CARD) # 23727

(1) OWNER:

Well Number:

Name SCOTT ALLDRIDGE

Address 28097 WILDROSE LANE

City EUGENE, State OR Zip 97402

(2) TYPE OF WORK:

[X] New Well [ ] Deepen [ ] Recondition [ ] Abandon

(3) DRILL METHOD

[ ] Rotary Air [ ] Rotary Mud [X] Cable

[ ] Other

(4) PROPOSED USE:

[X] Domestic [ ] Community [ ] Industrial [ ] Irrigation

[ ] Thermal [ ] Injection [ ] Other

(5) BORE HOLE CONSTRUCTION:

Special Construction approval Yes [ ] No [X] Depth of Completed Well 150 ft.

Explosives used Yes [ ] No [X] Type Amount

HOLE Diameter	From	To	SEAL Material	From	To	Amount sacks or pounds
10"	0	20'	CEMENT	0	20'	10 SACKS
6"	20'	150'				

How was seal placed: Method [ ] A [ ] B [X] C [ ] D [ ] E

[ ] Other

Backfill placed from ft. to ft. Material

Gravel placed from ft. to ft. Size of gravel

(6) CASING/LINER:

	Diameter	From	To	Gauge	Steel	Plastic	Welded	Threaded
Casing:	6"	+1	111	250	X		X	
Liner:	4½"	95'	150'			X		

Final location of shoe(s) 111'

(7) PERFORATIONS/SCREENS:

[X] Perforations Method SAW - IN

[ ] Screens Type Material

From	To	Slot size	Number	Diameter	Tele/pipe size	Casing	Liner
100'	150'	1/8X6	200	4½"			X

(8) WELL TESTS: Minimum testing time is 1 hour

[ ] Pump [X] Bailer [ ] Air [ ] Flowing Artesian

Yield gal/min	Drawdown	Drill stem at	Time
30	80'		1 hr.

Temperature of water 53° Depth Artesian Flow Found

Was a water analysis done? [ ] Yes By whom

Did any strata contain water not suitable for intended use? [ ] Too little

[ ] Salty [ ] Muddy [ ] Odor [ ] Colored [ ] Other

Depth of strata:

(9) LOCATION OF WELL by legal description:

County LANE Latitude Longitude

Township 17S N.or S. Range 5W E or W, WM.

Section 25 NW ¼ SW ¼

Tax Lot 2100 Lot Block Subdivision

Street Address of Well (or nearest address) FISHER ROAD

EUGENE, OR

(10) STATIC WATER LEVEL:

19 ft. below land surface. Date 4/17/91

Artesian pressure lb. per square inch. Date

(11) WATER BEARING ZONES:

Depth at which water was first found 140'

From	To	Estimated Flow Rate	SWL
140'	150'	30 GPM	19'

(12) WELL LOG:

Ground elevation

Material	From	To	SWL
BROWN SANDY CLAY	0	5'	
RED CLAYSTONE, FIRM	5'	32'	
BLUE GRAY CLAYSTONE, FIRM TO	32'		
CAVING		105'	
BLUE SANDSTONE, FIRM & HARD	105'	150'	19'

Date started 4/13/91 Completed 4/18/91

(unbonded) Water Well Constructor Certification:

I certify that the work I performed on the construction, alteration, or abandonment of this well is in compliance with Oregon well construction standards. Materials used and information reported above are true to my best knowledge and belief.

WWC Number

Signed Date

(bonded) Water Well Constructor Certification:

I accept responsibility for the construction, alteration, or abandonment work performed on this well during the construction dates reported above. all work performed during this time is in compliance with Oregon well construction standards. This report is true to the best of my knowledge and belief.

WWC Number 126

Signed James D. [illegible] Date 5/30/91

ORIGINAL & FIRST COPY - WATER RESOURCES DEPARTMENT SECOND COPY - CONSTRUCTOR THIRD COPY - CUSTOMER 9809C 3/88