RECEIVED
SEP 28 1993
WATER RESOURCES DEPT.
SALEM, OREGON

19S/3W/34ac

LANE 4197

STATE OF OREGON
WATER WELL REPORT
(as required by ORS 537.765)

(START CARD) # 47386

(1) OWNER: Well Number ____
Name Pamela J. Renfro + Maurice E. Brooks
Address 3331 Franklin Blvd
City Eugene State Ore. Zip 97403

(2) TYPE OF WORK:
☒ New Well ☐ Deepen ☐ Recondition ☐ Abandon

(3) DRILL METHOD:
☒ Rotary Air ☐ Rotary Mud ☐ Cable
☐ Other ____

(4) PROPOSED USE:
☒ Domestic ☐ Community ☐ Industrial ☐ Irrigation
☐ Thermal ☐ Injection ☐ Other ____

(5) BORE HOLE CONSTRUCTION:
Special Construction approval ☐ Yes ☒ No Depth of Completed Well 80 ft.
Explosives used ☐ Yes ☒ No Type — Amount —

HOLE Diameter	From	To	SEAL Material	From	To	Amount sacks or pounds
10"	0	20'	Bentonite	0	20	9 sacks
6"	20	80				

How was seal placed: Method ☐ A ☐ B ☐ C ☐ D ☐ E
☒ Other Poured & Tamped
Backfill placed from — ft. to — ft. Material —
Gravel placed from — ft. to — ft. Size of gravel —

(6) CASING/LINER:

	Diameter	From	To	Gauge	Steel	Plastic	Welded	Threaded
Casing:	6"	+1	80	250	☒	☐	☒	☐
					☐	☐	☐	☐
					☐	☐	☐	☐
					☐	☐	☐	☐
Liner: —					☐	☐	☐	☐
					☐	☐	☐	☐

Final location of shoe(s) 80'

(7) PERFORATIONS/SCREENS:
☒ Perforations Method Torch
☐ Screens Type — Material —

From	To	Slot size	Number	Diameter	Tele/pipe size	Casing	Liner
75'	80'	6"	15	3/16	6"	☒	☐
						☐	☐
						☐	☐
						☐	☐
						☐	☐

(8) WELL TESTS: Minimum testing time is 1 hour
☐ Pump ☐ Bailer ☒ Air ☐ Flowing Artesian

Yield gal/min	Drawdown	Drill stem at	Time
20 +		80'	1 hr.

Temperature of Water 53 Depth Artesian Flow Found —
Was a water analysis done? NO ☐ Yes By whom —
Did any strata contain water not suitable for intended use? NO ☐ Too little
☐ Salty ☐ Muddy ☐ Odor ☐ Colored ☐ Other —
Depth of strata: —

(9) LOCATION OF WELL by legal description:
County Lane Latitude — Longitude —
Township 19-S N or S. Range 3-W E or W. WM.
Section 34 S/W ¼ N/E ¼
Tax Lot 200 Lot — Block — Subdivision —
Street Address of Well (or nearest address) 33309 Tate Road
Creswell, Oregon

(10) STATIC WATER LEVEL:
11 ft. below land surface. Date ____
Artesian pressure — lb. per square inch. Date —

(11) WATER BEARING ZONES:
Depth at which water was first found 72'

From	To	Estimated Flow Rate	SWL
72	80	20 gpm +	11

(12) WELL LOG:
Ground elevation 400' – 500'

Material	From	To	SWL
Topsoil (Brown)	0	7	
Claysoil (Brown)	7	31	
Claysoil (Gray)	31	54	
Claysoil (Brown)	54	72	
Claysoil (Gray w/ Coarse Gravel & Fine Sand)	72	80	11

Date started 9-8-93 Completed 9-9-93

(unbonded) Water Well Constructor Certification:
I certify that the work I performed on the construction, alteration, or abandonment of this well is in compliance with Oregon well construction standards. Materials used and information reported above are true to my best knowledge and belief.

WWC Number ____
Signed ____ Date ____

(bonded) Water Well Constructor Certification:
I accept responsibility for the construction, alteration, or abandonment work performed on this well during the construction dates reported above. All work performed during this time is in compliance with Oregon well construction standards. This report is true to the best of my knowledge and belief.

WWC Number 613
Signed Kirt Lee Date 9-25-93

ORIGINAL & FIRST COPY - WATER RESOURCES DEPARTMENT SECOND COPY - CONSTRUCTOR THIRD COPY - CUSTOMER 9809C 10/91