LANE 51740

RECEIVED L # 06822

NOV 27 1996

(START CARD) # 92592

WATER RESOURCES DEPT. SALEM, OREGON

STATE OF OREGON
WATER SUPPLY WELL REPORT
(as required by ORS 537.765)

Instructions for completing this report are on the last page of this form.

(1) OWNER: Well Number 1

Name Geri Betz
Address 1021 Harlow Rd
City Springfield State OR Zip 97477

(2) TYPE OF WORK
☑ New Well ☐ Deepening ☐ Alteration (repair/recondition) ☐ Abandonment

(3) DRILL METHOD:
☑ Rotary Air ☐ Rotary Mud ☐ Cable ☐ Auger
☐ Other

(4) PROPOSED USE:
☑ Domestic ☐ Community ☐ Industrial ☐ Irrigation
☐ Thermal ☐ Injection ☐ Livestock ☐ Other

(5) BORE HOLE CONSTRUCTION:
Special Construction approval ☐ Yes ☑ No Depth of Completed Well 50 ft.
Explosives used ☐ Yes ☑ No Type Amount

HOLE Diameter	From	To	SEAL Material	From	To	Sacks or pounds
10	0	18	Cement	0	18	6
6	18	50				

How was seal placed: Method ☐ A ☐ B ☑ C ☐ D ☐ E
☐ Other
Backfill placed from ft. to ft. Material
Gravel placed from ft. to ft. Size of gravel

(6) CASING/LINER:

	Diameter	From	To	Gauge	Steel	Plastic	Welded	Threaded
Casing:	6"	+2	48	250	☑	☐	☑	☐
					☐	☐	☐	☐
					☐	☐	☐	☐
					☐	☐	☐	☐
Liner:					☐	☐	☐	☐
					☐	☐	☐	☐

Final location of shoe(s)

(7) PERFORATIONS/SCREENS:
☐ Perforations Method
☐ Screens Type Material

From	To	Slot size	Number	Diameter	Tele/pipe size	Casing	Liner
						☐	☐
						☐	☐
						☐	☐
						☐	☐
						☐	☐

(8) WELL TESTS: Minimum testing time is 1 hour
☐ Pump ☐ Bailer ☑ Air ☐ Flowing Artesian

Yield gal/min	Drawdown	Drill stem at	Time
20		50	1 hr.

Temperature of water 56° Depth Artesian Flow Found
Was a water analysis done? ☐ Yes By whom
Did any strata contain water not suitable for intended use? ☐ Too little
☐ Salty ☐ Muddy ☐ Odor ☐ Colored ☐ Other
Depth of strata:

(9) LOCATION OF WELL by legal description:
County Lane Latitude 44° 09.05' N Longitude 122° 21.42' W
Township 16 N or S Range 4 E or W. WM.
Section 29 1/4 1/4
Tax Lot 214 Lot Block Subdivision
Street Address of Well (or nearest address)
McKenzie River Hwy / Blue River

(10) STATIC WATER LEVEL:
6 ft. below land surface. Date 9-12-96
Artesian pressure lb. per square inch. Date

(11) WATER BEARING ZONES:
Depth at which water was first found 35

From	To	Estimated Flow Rate	SWL
35	50	20gpm	6'

(12) WELL LOG:
Ground Elevation

Material	From	To	SWL
Boulders	0	3	
Sandy clay	3	15	
gravel & clay	15	50	6

Date started 9-12 Completed 9-12-96

(unbonded) Water Well Constructor Certification:
I certify that the work I performed on the construction, alteration, or abandonment of this well is in compliance with Oregon water supply well construction standards. Materials used and information reported above are true to the best of my knowledge and belief.
WWC Number
Signed Date

(bonded) Water Well Constructor Certification:
I accept responsibility for the construction, alteration, or abandonment work performed on this well during the construction dates reported above. All work performed during this time is in compliance with Oregon water supply well construction standards. This report is true to the best of my knowledge and belief.
WWC Number 1553
Signed Date 9-15-96

ORIGINAL & FIRST COPY-WATER RESOURCES DEPARTMENT SECOND COPY-CONSTRUCTOR THIRD COPY-CUSTOMER