STATE OF OREGON
WATER WELL REPORT
(as required by ORS 537.765)

LANE 52005

RECEIVED JAN 15 1997 WATER RESOURCES DEPT. SALEM, OREGON

AMENDED

(START CARD) # 95956

(1) OWNER: Well Number 2
Name Craig Molitor
Address 1060 Dandea St
City Springfield State OR Zip 97478

(2) TYPE OF WORK:
☒ New Well ☐ Deepen ☐ Recondition ☒ Abandon

(3) DRILL METHOD:
☒ Rotary Air ☐ Rotary Mud ☐ Cable
☐ Other

(4) PROPOSED USE:
☒ Domestic ☐ Community ☐ Industrial ☐ Irrigation
☐ Thermal ☐ Injection ☐ Other

(5) BORE HOLE CONSTRUCTION:
Special Construction approval ☐ Yes ☒ No Depth of Completed Well 250 ft.
Explosives used ☐ Yes ☒ No Type Amount

HOLE Diameter	From	To	SEAL Material	From	To	Amount sacks or pounds
6	0	20	Bentonite	0	20	7
6	20	250	Cement	20	250	28

How was seal placed: Method ☐ A ☐ B ☒ C ☐ D ☐ E
☐ Other
Backfill placed from ft. to ft. Material
Gravel placed from ft. to ft. Size of gravel

(6) CASING/LINER:

	Diameter	From	To	Gauge	Steel	Plastic	Welded	Threaded
Casing:					☐	☐	☐	☐
					☐	☐	☐	☐
					☐	☐	☐	☐
					☐	☐	☐	☐
Liner:					☐	☐	☐	☐
					☐	☐	☐	☐

Final location of shoe(s)

(7) PERFORATIONS/SCREENS:
☐ Perforations Method
☐ Screens Type Material

From	To	Slot size	Number	Diameter	Tele/pipe size	Casing	Liner
						☐	☐
						☐	☐
						☐	☐
						☐	☐
						☐	☐

(8) WELL TESTS: Minimum testing time is 1 hour
☐ Pump ☐ Bailer ☐ Air ☐ Flowing Artesian

Yield gal/min	Drawdown	Drill stem at	Time
0			1 hr.
	Dry		

Temperature of Water Depth Artesian Flow Found
Was a water analysis done? ☐ Yes By whom
Did any strata contain water not suitable for intended use? ☐ Too little
☐ Salty ☐ Muddy ☐ Odor ☐ Colored ☐ Other
Depth of strata:

(9) LOCATION OF WELL by legal description:
County Lane Latitude 43°48.28'N Longitude 123°01.546'W
Township 20 N or S Range 3 E or W WM.
Section 23 ¼ ¼
Tax Lot 1500 Lot Block Subdivision
Street Address of Well (or nearest address) 33238 Craig Loop Co. OR 97424

(10) STATIC WATER LEVEL:
0 ft. below land surface. Date
Artesian pressure lb. per square inch. Date

(11) WATER BEARING ZONES:
Depth at which water was first found 0

From	To	Estimated Flow Rate	SWL

(12) WELL LOG:
Ground elevation

Material	From	To	SWL
top soil	0	2	
red clay	2	10	
Med red - Blue Sandstone	10	45	
Med Blue Sand Stone	45	52	
Med Lt Blue - Green Sandstone	52	65	
Blue Grey Sandstone	65	120	
Blue sand stone	120	194	
Lt Grey Lt Blue sand	194	250	
cavey hole			
Abanded			
Amendanded Well Log.			

RECEIVED FEB 11 1997 WATER RESOURCES DEPT. SALEM, OREGON

Date started 10-25-96 Completed 96

(unbonded) Water Well Constructor Certification:
I certify that the work I performed on the construction, alteration, or abandonment of this well is in compliance with Oregon well construction standards. Materials used and information reported above are true to my best knowledge and belief.

WWC Number
Signed Date

(bonded) Water Well Constructor Certification:
I accept responsibility for the construction, alteration, or abandonment work performed on this well during the construction dates reported above. All work performed during this time is in compliance with Oregon well construction standards. This report is true to the best of my knowledge and belief.

WWC Number 1553
Signed Jeffrey Hershberger Date 1-10-97

ORIGINAL & FIRST COPY - WATER RESOURCES DEPARTMENT SECOND COPY - CONSTRUCTOR THIRD COPY - CUSTOMER 9809C 10/91