LANE 53964

RECEIVED OCT 27 1997 WATER RESOURCES DEPT. SALEM, OREGON

WELL I.D.# L08860

STATE OF OREGON
WATER SUPPLY WELL REPORT
(as required by ORS 537.765)

(START CARD) # 106895

Instructions for completing this report are on the last page of this form.

(1) OWNER: Well Number 2

Name DARIN GORHAM

Address 4092 HAMPSHIRE

City EUGENE State OR Zip 97404

(2) TYPE OF WORK

☒ New Well ☐ Deepening ☐ Alteration (repair/recondition) ☐ Abandonment

(3) DRILL METHOD:

☐ Rotary Air ☐ Rotary Mud ☐ Cable ☐ Auger

☐ Other

(4) PROPOSED USE:

☒ Domestic ☐ Community ☐ Industrial ☐ Irrigation

☐ Thermal ☐ Injection ☐ Livestock ☐ Other

(5) BORE HOLE CONSTRUCTION:

Special Construction approval ☐ Yes ☒ No Depth of Completed Well 77 ft.

Explosives used ☐ Yes ☒ No Type Amount

HOLE Diameter	From	To	SEAL Material	From	To	Sacks or pounds
10"	0	19'	BENTONITE	0	19	8 SACKS

How was seal placed: Method ☐ A ☐ B ☐ C ☐ D ☐ E

☒ Other POURED & TAMPED

Backfill placed from — ft. to — ft. Material —

Gravel placed from — ft. to — ft. Size of gravel —

(6) CASING/LINER:

	Diameter	From	To	Gauge	Steel	Plastic	Welded	Threaded
Casing:	6"	+3	77	¼	☒	☐	☒	☐
					☐	☐	☐	☐
					☐	☐	☐	☐
					☐	☐	☐	☐
Liner: NONE					☐	☐	☐	☐
					☐	☐	☐	☐

Final location of shoe(s)

(7) PERFORATIONS/SCREENS:

☒ Perforations Method HOLTE

☐ Screens Type Material

From	To	Slot size	Number	Diameter	Tele/pipe size	Casing	Liner
50	70	¼ x 1"	360	—	—	☒	☐
						☐	☐
						☐	☐
						☐	☐

(8) WELL TESTS: Minimum testing time is 1 hour

☐ Pump ☐ Bailer ☒ Air ☐ Flowing Artesian

Yield gal/min	Drawdown	Drill stem at	Time
20	TOTAL	77	1 hr.

Temperature of water 50° Depth Artesian Flow Found —

Was a water analysis done? ☐ Yes By whom —

Did any strata contain water not suitable for intended use? ☐ Too little

☐ Salty ☐ Muddy ☐ Odor ☐ Colored ☐ Other —

Depth of strata: —

(9) LOCATION OF WELL by legal description:

County LANE Latitude — Longitude —

Township 17 S N or S Range 1 (E) or W. WM.

Section 2 SE 1/4 SE 1/4 RYLEE

Tax Lot 1101 Lot 2 Block — Subdivision COURT

Street Address of Well (or nearest address) 89800 GREENWOOD DRIVE (OFF MCKENZIE HWY)

(10) STATIC WATER LEVEL:

43 ft. below land surface. Date 11 OCT 97

Artesian pressure — lb. per square inch. Date —

(11) WATER BEARING ZONES:

Depth at which water was first found ~46'

From	To	Estimated Flow Rate	SWL
43'	75'	20 GPM	43

(12) WELL LOG:

Ground Elevation APPROX 800

Material	From	To	SWL
SILTY SAND, ORGANIC, DARK BRN	0	1	—
SILTY SAND	1	9	—
SANDY GRAVEL, DENSE, GREY	9	55	43
" " BROWN	55	57	43
" " COBBLES, DENSE	57	75	43
BEDROCK, BASALT	75	77	43

RECEIVED NOV 26 1997 WATER RESOURCES DEPT. SALEM, OREGON

Date started 9 OCT 97 Completed 11 OCT 97

(unbonded) Water Well Constructor Certification:

I certify that the work I performed on the construction, alteration, or abandonment of this well is in compliance with Oregon water supply well construction standards. Materials used and information reported above are true to the best of my knowledge and belief.

WWC Number

Signed Date

(bonded) Water Well Constructor Certification:

I accept responsibility for the construction, alteration, or abandonment work performed on this well during the construction dates reported above. All work performed during this time is in compliance with Oregon water supply well construction standards. This report is true to the best of my knowledge and belief.

WWC Number 638

Signed Walter N White Date 120597

ORIGINAL & FIRST COPY-WATER RESOURCES DEPARTMENT SECOND COPY-CONSTRUCTOR THIRD COPY-CUSTOMER