LANE 56877

LANE 56877

STATE OF OREGON
WATER SUPPLY WELL REPORT
(as required by ORS 537.765)

Instructions for completing this report are on the last page of this form.

WELL I.D. # L 22603
START CARD # 112704

(1) OWNER: Well Number 2
Name Dale Higles
Address 90001 Sheffler Rd
City Elmira State Or Zip 97437

(2) TYPE OF WORK
☒ New Well ☐ Deepening ☐ Alteration (repair/recondition) ☐ Abandonment

(3) DRILL METHOD:
☐ Rotary Air ☐ Rotary Mud ☒ Cable ☐ Auger
☐ Other

(4) PROPOSED USE:
☒ Domestic ☐ Community ☐ Industrial ☐ Irrigation
☐ Thermal ☐ Injection ☐ Livestock ☐ Other

(5) BORE HOLE CONSTRUCTION:
Special Construction approval ☐ Yes ☒ No Depth of Completed Well 146 ft.
Explosives used ☐ Yes ☒ No Type Amount

HOLE Diameter	From	To	SEAL Material	From	To	Sacks or pounds
10"	0	18	Cement	0	18	14
unrimed	32	39	cement	32	39	2
6"	18	146				

How was seal placed: Method ☐ A ☐ B ☒ C ☐ D ☐ E
☒ Other Pry pour
Backfill placed from ft. to ft. Material
Gravel placed from ft. to ft. Size of gravel

(6) CASING/LINER:

	Diameter	From	To	Gauge	Steel	Plastic	Welded	Threaded
Casing:	6"	0	40	.25	☒	☐	☒	☐
					☐	☐	☐	☐
					☐	☐	☐	☐
					☐	☐	☐	☐
Liner:					☐	☐	☐	☐
					☐	☐	☐	☐

Final location of shoe(s) 39

(7) PERFORATIONS/SCREENS:
☐ Perforations Method
☐ Screens Type Material

From	To	Slot size	Number	Diameter	Tele/pipe size	Casing	Liner
						☐	☐
						☐	☐
						☐	☐
						☐	☐
						☐	☐

(8) WELL TESTS: Minimum testing time is 1 hour
☐ Pump ☒ Bailer ☐ Air ☐ Flowing Artesian

Yield gal/min	Drawdown	Drill stem at	Time
10 GPM	145		1 hr.

Temperature of water 53° Depth Artesian Flow Found
Was a water analysis done? ☐ Yes By whom
Did any strata contain water not suitable for intended use? ☐ Too little
☐ Salty ☐ Muddy ☐ Odor ☐ Colored ☐ Other
Depth of strata:

(9) LOCATION OF WELL by legal description:
County Lane Latitude Longitude
Township 17 N or ☒ Range 05 E or ☒ WM.
Section 11 SW 1/4 SW 1/4
Tax Lot 3500 Lot Block Subdivision
Street Address of Well (or nearest address) 90001 Sheffler Rd Elmira

(10) STATIC WATER LEVEL:
37 ft. below land surface. Date 4/8/99
Artesian pressure lb. per square inch. Date

(11) WATER BEARING ZONES:
Depth at which water was first found 67'

From	To	Estimated Flow Rate	SWL
67	72	5 GPM	37
140	145	5 GPM	37

(12) WELL LOG:
Ground Elevation 425'

Material	From	To	SWL
Red Clay	0	32	
Brown Sandstone	32	50	
Gray Sandstone	50	67	
Gray Broken Sandstone	67	72	37
Gray Sandstone	72	140	37
Broken Sandstone	140	146	37

RECEIVED
APR 21 1999
WATER RESOURCES DEPT.
SALEM, OREGON

Date started 3/9/99 Completed 4/13/99

(unbonded) Water Well Constructor Certification:
I certify that the work I performed on the construction, alteration, or abandonment of this well is in compliance with Oregon water supply well construction standards. Materials used and information reported above are true to the best of my knowledge and belief.
WWC Number
Signed Date

(bonded) Water Well Constructor Certification:
I accept responsibility for the construction, alteration, or abandonment work performed on this well during the construction dates reported above. All work performed during this time is in compliance with Oregon water supply well construction standards. This report is true to the best of my knowledge and belief.
WWC Number 1635
Signed Jerry A Madsen Date 4/14/99

ORIGINAL & FIRST COPY-WATER RESOURCES DEPARTMENT SECOND COPY-CONSTRUCTOR THIRD COPY-CUSTOMER

Amendment

LANE 56877

LANE 56877

RECEIVED
AUG 0 9 20..
WATER RESOURCES DEPT.
SALEM, OREGON

STATE OF OREGON
WATER SUPPLY WELL REPORT
(as required by ORS 537.765)
Instructions for completing this report are on the last page of this form.

WELL I.D. # L 22603
START CARD # 112704

(1) OWNER: Well Number 2
Name Dale Higley
Address 90001 Sheffler Rd
City Elmira State Or Zip 97437

(2) TYPE OF WORK
☒ New Well ☐ Deepening ☐ Alteration (repair/recondition) ☐ Abandonment

(3) DRILL METHOD:
☐ Rotary Air ☐ Rotary Mud ☒ Cable ☐ Auger
☐ Other

(4) PROPOSED USE:
☒ Domestic ☐ Community ☐ Industrial ☐ Irrigation
☐ Thermal ☐ Injection ☐ Livestock ☐ Other

(5) BORE HOLE CONSTRUCTION:
Special Construction approval ☐ Yes ☒ No Depth of Completed Well 146 ft.
Explosives used ☐ Yes ☒ No Type Amount

HOLE Diameter	From	To	SEAL Material	From	To	Sacks or pounds
10"	0	18	Cement	0	18	14
unreamed	32	39	cement	32	39	2
6"	18	146				

How was seal placed: Method ☐ A ☐ B ☒ C ☐ D ☐ E
☒ Other Dry pour
Backfill placed from ft. to ft. Material
Gravel placed from ft. to ft. Size of gravel

(6) CASING/LINER:

	Diameter	From	To	Gauge	Steel	Plastic	Welded	Threaded
Casing:	6"	0	40	.25	☒	☐	☒	☐
					☐	☐	☐	☐
					☐	☐	☐	☐
					☐	☐	☐	☐
Liner:					☐	☐	☐	☐
					☐	☐	☐	☐

Final location of shoe(s) 39

(7) PERFORATIONS/SCREENS:
☐ Perforations Method
☐ Screens Type Material

From	To	Slot size	Number	Diameter	Tele/pipe size	Casing	Liner
						☐	☐
						☐	☐
						☐	☐
						☐	☐
						☐	☐

(8) WELL TESTS: Minimum testing time is 1 hour
☐ Pump ☒ Bailer ☐ Air ☐ Flowing Artesian

Yield gal/min	Drawdown	Drill stem at	Time
10 GPM	145		1 hr.

Temperature of water 53° Depth Artesian Flow Found
Was a water analysis done? ☐ Yes By whom
Did any strata contain water not suitable for intended use? ☐ Too little
☐ Salty ☐ Muddy ☐ Odor ☐ Colored ☐ Other
Depth of strata:

(9) LOCATION OF WELL by legal description:
County Lane Latitude Longitude
Township 17 N or ☐ Range 05 ☐ E or ☒ WM. Lam
Section 11 SW 1/4 SW 1/4
Tax Lot 3500 Lot Block Subdivision
Street Address of Well (or nearest address) 90001 Sheffler Rd Elmira

(10) STATIC WATER LEVEL:
37 ft. below land surface. Date 4/8/99
Artesian pressure lb. per square inch. Date

(11) WATER BEARING ZONES:
Depth at which water was first found 67'

From	To	Estimated Flow Rate	SWL
67	72	5 GPM	37
140	145	5 GPM	37

(12) WELL LOG:
Ground Elevation 425'

Material	From	To	SWL
Red Clay	0	32	
Brown Sandstone	32	50	
Gray Sandstone	50	67	
Gray Broken sandstone	67	72	37
Gray sandstone	72	140	37
Broken sandstone	140	146	37

RECEIVED
APR 2 1 1999
WATER RESOURCES DEPT.
SALEM, OREGON

Date started 3/9/99 Completed 4/13/99

(unbonded) Water Well Constructor Certification:
I certify that the work I performed on the construction, alteration, or abandonment of this well is in compliance with Oregon water supply well construction standards. Materials used and information reported above are true to the best of my knowledge and belief.
WWC Number
Signed Date

(bonded) Water Well Constructor Certification:
I accept responsibility for the construction, alteration, or abandonment work performed on this well during the construction dates reported above. All work performed during this time is in compliance with Oregon water supply well construction standards. This report is true to the best of my knowledge and belief.
WWC Number 1635
Signed Jerry A Madon Date 4/14/99

ORIGINAL & FIRST COPY-WATER RESOURCES DEPARTMENT SECOND COPY-CONSTRUCTOR THIRD COPY-CUSTOMER