LANE
56934

**STATE OF OREGON**
**WATER SUPPLY WELL REPORT**
(as required by ORS 537.765)

**Instructions for completing this report are on the last page of this form.**

WELL I.D. # L 22600
START CARD # 112706

**(1) OWNER:** Well Number 2
Name SDH Enterprises LLC
Address 23421 Hwy 36
City Cheshire State OR Zip 97419

**(2) TYPE OF WORK**
☒ New Well ☐ Deepening ☐ Alteration (repair/recondition) ☐ Abandonment

**(3) DRILL METHOD:**
☐ Rotary Air ☐ Rotary Mud ☒ Cable ☐ Auger
☐ Other

**(4) PROPOSED USE:**
☒ Domestic ☐ Community ☐ Industrial ☐ Irrigation
☐ Thermal ☐ Injection ☐ Livestock ☐ Other

**(5) BORE HOLE CONSTRUCTION:**
Special Construction approval ☐ Yes ☒ No Depth of Completed Well 150 ft.
Explosives used ☐ Yes ☒ No Type Amount

| HOLE Diameter | From | To | SEAL Material | From | To | Sacks or pounds |
|---|---|---|---|---|---|---|
| 10" | 0 | 25 | Bentonite | 0 | 25 | 13 Sacks |
| 6" | 25 | 150 | | | | |
| | | | | | | |
| | | | | | | |

How was seal placed: Method ☐ A ☐ B ☐ C ☐ D ☐ E
☒ Other Poured Dry and tamped
Backfill placed from ft. to ft. Material
Gravel placed from ft. to ft. Size of gravel

**(6) CASING/LINER:**

| | Diameter | From | To | Gauge | Steel | Plastic | Welded | Threaded |
|---|---|---|---|---|---|---|---|---|
| Casing: | 6" | 0+2 | 28 | .25 | ☒ | ☐ | ☒ | ☐ |
| | | | | | ☐ | ☐ | ☐ | ☐ |
| | | | | | ☐ | ☐ | ☐ | ☐ |
| | | | | | ☐ | ☐ | ☐ | ☐ |
| Liner: | | | | | ☐ | ☐ | ☐ | ☐ |
| | | | | | ☐ | ☐ | ☐ | ☐ |

Final location of shoe(s) 28'

**(7) PERFORATIONS/SCREENS:**
☐ Perforations Method
☐ Screens Type Material

| From | To | Slot size | Number | Diameter | Tele/pipe size | Casing | Liner |
|---|---|---|---|---|---|---|---|
| | | | | | | ☐ | ☐ |
| | | | | | | ☐ | ☐ |
| | | | | | | ☐ | ☐ |
| | | | | | | ☐ | ☐ |
| | | | | | | ☐ | ☐ |

**(8) WELL TESTS: Minimum testing time is 1 hour**
☐ Pump ☒ Bailer ☐ Air ☐ Flowing Artesian

| Yield gal/min | Drawdown | Drill stem at | Time |
|---|---|---|---|
| 25 gpm | 15' | | 1 hr. |
| | | | |

Temperature of water 53° Depth Artesian Flow Found
Was a water analysis done? ☐ Yes By whom
Did any strata contain water not suitable for intended use? ☐ Too little
☐ Salty ☐ Muddy ☐ Odor ☐ Colored ☐ Other
Depth of strata:

**(9) LOCATION OF WELL by legal description:**
County Lane Latitude Longitude
Township 16 N or S Range 05 E or W. WM.
Section 21 SE 1/4 SW 1/4
Tax Lot 2600 Lot 2 Block Subdivision
Street Address of Well (or nearest address) 92021 Teritorial Rd Junction City OR.

**(10) STATIC WATER LEVEL:**
50 ft. below land surface. Date 05/07/99
Artesian pressure lb. per square inch. Date

**(11) WATER BEARING ZONES:**
Depth at which water was first found

| From | To | Estimated Flow Rate | SWL |
|---|---|---|---|
| 75 | 80 | 3 gpm | 50 |
| 120 | 150 | 20 gpm | 50 |
| | | | |
| | | | |
| | | | |

**(12) WELL LOG:**
Ground Elevation

| Material | From | To | SWL |
|---|---|---|---|
| Top soil | 0 | 7 | |
| Orange Clay | 7 | 18 | |
| Sand Stone Yellow | 18 | 50 | |
| Gray Sand Stone | 50 | 150 | 50 |

RECEIVED
MAY 11 1999
WATER RESOURCES DEPT.
SALEM, OREGON

Date started 05/28/99 Completed 05/04/99

**(unbonded) Water Well Constructor Certification:**
I certify that the work I performed on the construction, alteration, or abandonment of this well is in compliance with Oregon water supply well construction standards. Materials used and information reported above are true to the best of my knowledge and belief.
WWC Number 1696
Signed Derek Madsen Date 05/07/99

**(bonded) Water Well Constructor Certification:**
I accept responsibility for the construction, alteration, or abandonment work performed on this well during the construction dates reported above. All work performed during this time is in compliance with Oregon water supply well construction standards. This report is true to the best of my knowledge and belief.
WWC Number 1635
Signed Jerry A Brand Date 05/07/99

ORIGINAL & FIRST COPY-WATER RESOURCES DEPARTMENT SECOND COPY-CONSTRUCTOR THIRD COPY-CUSTOMER