LANE 60299
WELL I.D.# L48289

STATE OF OREGON
WATER SUPPLY WELL REPORT
(as required by ORS 537.765)

(START CARD) # 101679

Instructions for completing this report are on the last page of this form.

(1) OWNER: Well Number L48289
Name CHRIS OLSON
Address P.O. BOX 103
City VIDA State OR Zip 97488

(2) TYPE OF WORK
[X] New Well [ ] Deepening [ ] Alteration (repair/recondition) [ ] Abandonment

(3) DRILL METHOD:
[X] Rotary Air [ ] Rotary Mud [ ] Cable [ ] Auger
[ ] Other

(4) PROPOSED USE:
[X] Domestic [ ] Community [ ] Industrial [ ] Irrigation
[ ] Thermal [ ] Injection [ ] Livestock [ ] Other

(5) BORE HOLE CONSTRUCTION:
Special Construction approval [ ] Yes [X] No Depth of Completed Well 113 ft.
Explosives used [ ] Yes [X] No Type — Amount —

HOLE Diameter	From	To	SEAL Material	From	To	Sacks or pounds
11"	0	20	Cement	0	20	11 SKS.
7 7/4	20	69				
5 1/2	69	113				

How was seal placed: Method [ ] A [ ] B [ ] C [ ] D [ ] E
[X] Other Temp 10" - trimmie - M-8
Backfill placed from — ft. to — ft. Material —
Gravel placed from — ft. to — ft. Size of gravel —

(6) CASING/LINER:

	Diameter	From	To	Gauge	Steel	Plastic	Welded	Threaded
Casing:	6"	+1	69	.250	[X]	[ ]	[X]	[ ]
					[ ]	[ ]	[ ]	[ ]
					[ ]	[ ]	[ ]	[ ]
					[ ]	[ ]	[ ]	[ ]
Liner:	4"	-2	113	.160	[ ]	[X]	[ ]	[ ]
					[ ]	[ ]	[ ]	[ ]

Final location of shoe(s) 69' - 5 1/2" I.D.

(7) PERFORATIONS/SCREENS:
[X] Perforations Method SKILSAW
[ ] Screens Type SLOT Material PVC

From	To	Slot size	Number	Diameter	Tele/pipe size	Casing	Liner
63	112	6"	32	1/8"	4"	[ ]	[X]
						[ ]	[ ]
						[ ]	[ ]
						[ ]	[ ]

(8) WELL TESTS: Minimum testing time is 1 hour
[ ] Pump [ ] Bailer [X] Air [ ] Flowing Artesian

Yield gal/min	Drawdown	Drill stem at	Time
40	—	112	1 hr. 1 hr.

Temperature of water 57° Depth Artesian Flow Found —
Was a water analysis done? [ ] Yes By whom NO
Did any strata contain water not suitable for intended use? [ ] Too little
[ ] Salty [ ] Muddy [ ] Odor [ ] Colored [ ] Other NO
Depth of strata: NONE

(9) LOCATION OF WELL by legal description:
County LANE Latitude — Longitude —
Township 16 N or (S) Range 03 (E) or W. WM.
Section 31 S.E 1/4 N.W 1/4
Tax Lot 1102 Lot — Block — Subdivision —
Street Address of Well (or nearest address) 47272 McKenzie hwy "accross from" - MP. 30

(10) STATIC WATER LEVEL:
63' ft. below land surface. Date 08/07/01
Artesian pressure — lb. per square inch. Date —

(11) WATER BEARING ZONES:
Depth at which water was first found 84

From	To	Estimated Flow Rate	SWL
84	110	40	63'

(12) WELL LOG:
Ground Elevation APPROX 1000

Material	From	To	SWL
TOPSOIL	0	0	
CLAY BROWN W/ BASALT BLDRS. -	0	14	
GRAVEL & BLDRS W/ CLAY BROWN -	14	24	
SAND, GRAVEL, BLDRS.	24	62	
BASALT BLK, FRACT & BROKEN W/ CALSITE -	62	110	63
SANDSTONE BROWN	110	113	

RECEIVED
OCT 05 2001
WATER RESOURCES DEPT.
SALEM, OREGON

Date started 08/03 Completed 08/07

(unbonded) Water Well Constructor Certification:
I certify that the work I performed on the construction, alteration, or abandonment of this well is in compliance with Oregon water supply well construction standards. Materials used and information reported above are true to the best of my knowledge and belief.
WWC Number
Signed Date

(bonded) Water Well Constructor Certification:
I accept responsibility for the construction, alteration, or abandonment work performed on this well during the construction dates reported above. All work performed during this time is in compliance with Oregon water supply well construction standards. This report is true to the best of my knowledge and belief.
WWC Number 1653
Signed Date 08/30

ORIGINAL & FIRST COPY-WATER RESOURCES DEPARTMENT SECOND COPY-CONSTRUCTOR THIRD COPY-CUSTOMER