LANE 62312

STATE OF OREGON
WATER SUPPLY WELL REPORT
(as required by ORS 537.765)

Instructions for completing this report are on the last page of this form.

WELL I.D. # L 63602
START CARD # 155086

(1) LAND OWNER Well Number 1
Name Don & Jean Phillips
Address 29516 McMullin Ln.
City Junction City, State OR. Zip 97448

(2) TYPE OF WORK
☒ New Well ☐ Deepening ☐ Alteration (repair/recondition) ☐ Abandonment

(3) DRILL METHOD:
☒ Rotary Air ☐ Rotary Mud ☐ Cable ☐ Auger
☐ Other

(4) PROPOSED USE:
☒ Domestic ☐ Community ☐ Industrial ☐ Irrigation
☐ Thermal ☐ Injection ☐ Livestock ☐ Other

(5) BORE HOLE CONSTRUCTION:
Special Construction approval ☐ Yes ☒ No Depth of Completed Well 39' ft.
Explosives used ☐ Yes ☒ No Type X Amount X

HOLE Diameter	From	To	SEAL Material	From	To	Sacks or pounds
10"	0	18'	Cement	0	18'	7 sacks
7 1/2"	18	39'				

How was seal placed: Method ☐ A ☐ B ☒ C ☐ D ☐ E
☐ Other X
Backfill placed from X ft. to X ft. Material X
Gravel placed from X ft. to X ft. Size of gravel X

(6) CASING/LINER:

	Diameter	From	To	Gauge	Steel	Plastic	Welded	Threaded
Casing:	6"	+1	39	250	☒	☐	☒	☐
					☐	☐	☐	☐
					☐	☐	☐	☐
					☐	☐	☐	☐
Liner:					☐	☐	☐	☐
					☐	☐	☐	☐

Drive Shoe used ☒ Inside ☐ Outside ☐ None
Final location of shoe(s) 39'

(7) PERFORATIONS/SCREENS:
☒ Perforations Method Torch
☐ Screens Type X Material X

From	To	Slot size	Number	Diameter	Tele/pipe size	Casing	Liner
28'	38'	6"	9	1/4'	6"	☒	☐
						☐	☐
						☐	☐
						☐	☐

(8) WELL TESTS: Minimum testing time is 1 hour
☐ Pump ☐ Bailer ☒ Air ☐ Flowing Artesian

Yield gal/min	Drawdown	Drill stem at	Time
65	100%	39'	1 hr.

Temperature of water 58°F Depth Artesian Flow Found X
Was a water analysis done? X ☐ Yes By whom X
Did any strata contain water not suitable for intended use? X ☐ Too little
☐ Salty ☐ Muddy ☐ Odor ☐ Colored ☐ Other X
Depth of strata: X

(9) LOCATION OF WELL by legal description:
County Lane Latitude X Longitude X
Township 15S N or S Range 4W E or W. WM.
Section 17 NW 1/4 NE 1/4
Tax Lot 3102 Lot X Block X Subdivision X
Street Address of Well (or nearest address) 29516 McMullin Ln
JC

(10) STATIC WATER LEVEL:
16 ft. below land surface. Date 5/7/03
Artesian pressure X lb. per square inch Date X

(11) WATER BEARING ZONES:
Depth at which water was first found 19'

From	To	Estimated Flow Rate	SWL
19	39	65 GPM	16'

(12) WELL LOG:
Ground Elevation

Material	From	To	SWL
Sandy Topsoil	0	8	
Clay w/small gravel	8	19'	
Sand & gravel w/clay	19'	39'	16'

RECEIVED
MAY 27 2003
WATER RESOURCES DEPT.
SALEM, OREGON

Date started 5/6/03 Completed 5/6/03

(unbonded) Water Well Constructor Certification:
I certify that the work I performed on the construction, alteration, or abandonment of this well is in compliance with Oregon water supply well construction standards. Materials used and information reported above are true to the best of my knowledge and belief.
WWC Number
Signed Date

(bonded) Water Well Constructor Certification:
I accept responsibility for the construction, alteration, or abandonment work performed on this well during the construction dates reported above. All work performed during this time is in compliance with Oregon water supply well construction standards. This report is true to the best of my knowledge and belief.
WWC Number 1723
Signed Date 5/7/03

ORIGINAL – WATER RESOURCES DEPARTMENT FIRST COPY – CONSTRUCTOR SECOND COPY – CUSTOMER