LANE 62313

STATE OF OREGON
WATER SUPPLY WELL REPORT
(as required by ORS 537.765)

Instructions for completing this report are on the last page of this form.

WELL I.D. # L 61925
START CARD # 155074

(1) LAND OWNER Well Number 1
Name Larry Hughes
Address 119 W. Labes Marings
City San Clemente State Ca. Zip 92672

(2) TYPE OF WORK
☒ New Well ☐ Deepening ☐ Alteration (repair/recondition) ☐ Abandonment

(3) DRILL METHOD:
☒ Rotary Air ☐ Rotary Mud ☐ Cable ☐ Auger
☐ Other

(4) PROPOSED USE:
☒ Domestic ☐ Community ☐ Industrial ☐ Irrigation
☐ Thermal ☐ Injection ☐ Livestock ☐ Other

(5) BORE HOLE CONSTRUCTION:
Special Construction approval ☐ Yes ☒ No Depth of Completed Well 119' ft.
Explosives used ☐ Yes ☒ No Type X Amount X

HOLE Diameter	From	To	SEAL Material	From	To	Sacks or pounds
10"	0	38'	Bent.	0	38'	15 sacks
6"	38	119				

How was seal placed: Method ☐ A ☐ B ☐ C ☐ D ☐ E
☒ Other Poured & Tamped
Backfill placed from ___ ft. to ___ ft. Material X
Gravel placed from ___ ft. to ___ ft. Size of gravel X

(6) CASING/LINER:

	Diameter	From	To	Gauge	Steel	Plastic	Welded	Threaded
Casing:	6"	+2	119	250	☒	☐	☒	☐
					☐	☐	☐	☐
					☐	☐	☐	☐
					☐	☐	☐	☐
Liner:	4"	-5	119'	160	☐	☒	☐	☐
					☐	☐	☐	☐

Drive Shoe used ☐ Inside ☐ Outside ☒ None
Final location of shoe(s) X

(7) PERFORATIONS/SCREENS:
☒ Perforations Method Skill saw
☐ Screens Type ___ Material ___

From	To	Slot size	Number	Diameter	Tele/pipe size	Casing	Liner
60'	118'	6"	60	1/8"	4"	☐	☒
						☐	☐
						☐	☐
						☐	☐

(8) WELL TESTS: Minimum testing time is 1 hour
☐ Pump ☐ Bailer ☒ Air ☐ Flowing Artesian

Yield gal/min	Drawdown	Drill stem at	Time
7 GPM	100%	118'	1 hr.

Temperature of water 58°F Depth Artesian Flow Found X
Was a water analysis done? X ☐ Yes By whom X
Did any strata contain water not suitable for intended use? X ☐ Too little
☐ Salty ☐ Muddy ☐ Odor ☐ Colored ☐ Other X
Depth of strata: X

(9) LOCATION OF WELL by legal description:
County Lane Latitude X Longitude X
Township 19S N or S Range 12W E or W. WM.
Section 26 NE 1/4 NW 1/4
Tax Lot 2709 Lot X Block X Subdivision X
Street Address of Well (or nearest address) 05189 Boy Scout Rd
Florence, OR. 97439

(10) STATIC WATER LEVEL:
34 ft. below land surface. Date 5/8/03
Artesian pressure X lb. per square inch Date X

(11) WATER BEARING ZONES:
Depth at which water was first found 62'

From	To	Estimated Flow Rate	SWL
62	119	7 GPM	34'

(12) WELL LOG:
Ground Elevation ___

Material	From	To	SWL
Sandy Topsoil	0	3	
Clay - Tan	3	26	
Clay - Reddish w/Claystone	26	31	
Claystone Gray Broken	31	~~119'~~	
With Clay		119'	34'

RECEIVED
MAY 27 2003
WATER RESOURCES DEPT.
SALEM, OREGON

Date started 5/1/03 Completed 5/2/03

(unbonded) Water Well Constructor Certification:
~~I certify that the work I performed on the construction, alteration, or abandonment of this well is in compliance with Oregon water supply well construction standards. Materials used and information reported above are true to the best of my knowledge and belief.~~
WWC Number ___
Signed ___ Date ___

(bonded) Water Well Constructor Certification:
I accept responsibility for the construction, alteration, or abandonment work performed on this well during the construction dates reported above. All work performed during this time is in compliance with Oregon water supply well construction standards. This report is true to the best of my knowledge and belief.
WWC Number 1163
Signed [signature] Date 5/4/03

ORIGINAL – WATER RESOURCES DEPARTMENT FIRST COPY – CONSTRUCTOR SECOND COPY – CUSTOMER