LANE 62316

STATE OF OREGON
WATER SUPPLY WELL REPORT
(as required by ORS 537.765)

WELL I.D. # L 63601
START CARD # 155075

Instructions for completing this report are on the last page of this form.

(1) LAND OWNER Well Number 1
Name Bruce Schmidt
Address 8037 Lake Nimbus Dr.
City Fairoaks State CA Zip 95628

(2) TYPE OF WORK
☒ New Well ☐ Deepening ☐ Alteration (repair/recondition) ☐ Abandonment

(3) DRILL METHOD:
☒ Rotary Air ☐ Rotary Mud ☐ Cable ☐ Auger
☐ Other

(4) PROPOSED USE:
☒ Domestic ☐ Community ☐ Industrial ☐ Irrigation
☐ Thermal ☐ Injection ☐ Livestock ☐ Other

(5) BORE HOLE CONSTRUCTION:
Special Construction approval ☐ Yes ☒ No Depth of Completed Well 159' ft.
Explosives used ☐ Yes ☒ No Type X Amount X

HOLE Diameter	From	To	Material	SEAL From	To	Sacks or pounds
10"	0	39'	Bent.	0	39	17 sacks
6"	39'	159'				

How was seal placed: Method ☐ A ☐ B ☐ C ☐ D ☐ E
☒ Other poured & Tamped
Backfill placed from X ft. to X ft. Material X
Gravel placed from X ft. to X ft. Size of gravel X

(6) CASING/LINER:

	Diameter	From	To	Gauge	Steel	Plastic	Welded	Threaded
Casing:	6"	+1	39'	250	☒	☐	☒	☐
					☐	☐	☐	☐
					☐	☐	☐	☐
					☐	☐	☐	☐
Liner:	4"	-5	159	160	☐	☒	☐	☐
					☐	☐	☐	☐

Drive Shoe used ☐ Inside ☐ Outside ☒ None
Final location of shoe(s) X

(7) PERFORATIONS/SCREENS:
☒ Perforations Method Skill Saw
☐ Screens Type X Material X

From	To	Slot size	Number	Diameter	Tele/pipe size	Casing	Liner
50'	157	6"	120	1/8"	4"	☐	☒
						☐	☐
						☐	☐
						☐	☐

(8) WELL TESTS: Minimum testing time is 1 hour
☐ Pump ☐ Bailer ☒ Air ☐ Flowing Artesian

Yield gal/min	Drawdown	Drill stem at	Time
4 GPM	100%	150'	1 hr.

Temperature of water 59°F Depth Artesian Flow Found X
Was a water analysis done? NO ☐ Yes By whom X
Did any strata contain water not suitable for intended use? X ☐ Too little
☐ Salty ☐ Muddy ☐ Odor ☐ Colored ☐ Other X
Depth of strata: X

(9) LOCATION OF WELL by legal description:
County Lane Latitude X Longitude X
Township 19S N or S Range 12W E or W. WM.
Section 26 NE 1/4 NW 1/4
Tax Lot 2300 Lot X Block X Subdivision X
Street Address of Well (or nearest address) 83413 Osprey Way
Florence, OR. 97439

(10) STATIC WATER LEVEL:
24 ft. below land surface. Date 5/8/03
Artesian pressure X lb. per square inch Date

(11) WATER BEARING ZONES:
Depth at which water was first found 81'

From	To	Estimated Flow Rate	SWL
81	159'	4 GPM	24'

(12) WELL LOG:
Ground Elevation

Material	From	To	SWL
Gravel Drive	0	1	
Clay - Brown	2	32	
Clay w Broken claystone (gray)	32	159'	24'

RECEIVED
MAY 27 2003
WATER RESOURCES DEPT.
SALEM, OREGON

Date started 5/2/03 Completed 5/2/03

(unbonded) Water Well Constructor Certification:
I certify that the work I performed on the construction, alteration, or abandonment of this well is in compliance with Oregon water supply well construction standards. Materials used and information reported above are true to the best of my knowledge and belief.
WWC Number
Signed Date

(bonded) Water Well Constructor Certification:
I accept responsibility for the construction, alteration, or abandonment work performed on this well during the construction dates reported above. All work performed during this time is in compliance with Oregon water supply well construction standards. This report is true to the best of my knowledge and belief.
WWC Number 1765
Signed Date 5/4/03

ORIGINAL – WATER RESOURCES DEPARTMENT FIRST COPY – CONSTRUCTOR SECOND COPY – CUSTOMER