LANE 67256

17S/3W/2cb

STATE OF OREGON
WATER WELL REPORT
(as required by ORS 537.765)

(START CARD) #

(1) OWNER:
Well Number: 36-89
Name: Bob Meltabek (Paradise Homes)
Address: 3324 Regent St.
City: Eugene State: OR Zip: 97401

(2) TYPE OF WORK:
☒ New Well ☐ Deepen ☐ Recondition ☐ Abandon

(3) DRILL METHOD
☒ Rotary Air ☐ Rotary Mud ☐ Cable
☐ Other

(4) PROPOSED USE:
☒ Domestic ☐ Community ☐ Industrial ☐ Irrigation
☐ Thermal ☐ Injection ☐ Other

(5) BORE HOLE CONSTRUCTION:
Special Construction approval Yes ☐ No ☒ Depth of Completed Well 400 ft.
Explosives used Yes ☐ No ☒ Type Amount

HOLE Diameter	From	To	SEAL Material	From	To	Amount sacks or pounds
12"	0'	35'	Cement	0'	35'	19
8"	35'	400'				

How was seal placed: Method ☐ A ☐ B ☐ C ☐ D ☒ E
☐ Other
Backfill placed from ft. to ft. Material
Gravel placed from ft. to ft. Size of gravel

(6) CASING/LINER:

	Diameter	From	To	Gauge	Steel	Plastic	Welded	Threaded
Casing:	8"	+1	400	250	☒	☐	☒	☐
					☐	☐	☐	☐
					☐	☐	☐	☐
					☐	☐	☐	☐
Liner:					☐	☐	☐	☐
					☐	☐	☐	☐

Final location of shoe(s) 400'

(7) PERFORATIONS/SCREENS:
☐ Perforations Method Holte Rotary
☐ Screens Type Material

From	To	Slot size	Number	Diameter	Tele/pipe size	Casing	Liner
80'	400'	1x16	400			☒	☐
						☐	☐
						☐	☐
						☐	☐
						☐	☐
						☐	☐

(8) WELL TESTS: Minimum testing time is 1 hour
☐ Pump ☐ Bailer ☒ Air ☐ Flowing Artesian

Yield gal/min	Drawdown	Drill stem at	Time
120 +		400'	1 hr.

Temperature of water Depth Artesian Flow Found
Was a water analysis done? ☐ Yes By whom
Did any strata contain water not suitable for intended use? ☐ Too little
☐ Salty ☐ Muddy ☐ Odor ☐ Colored ☐ Other
Depth of strata:

(9) LOCATION OF WELL by legal description:
County Lane Latitude Longitude
Township 17S N or S, Range 3W E or W, WM.
Section 2 NW ¼ SW ¼
Tax Lot Lot Block Subdivision
Street Address of Well (or nearest address) 1.8 mi. south on unmarked road off Van Dyne Rd 1.2 mi E of I5 Coburg Exit ~~XXXXXX~~

(10) STATIC WATER LEVEL:
1 ft. below land surface. Date 8/30/89
Artesian pressure lb. per square inch. Date

(11) WATER BEARING ZONES:
Depth at which water was first found 80'

From	To	Estimated Flow Rate	SWL
80'	100'	10 GPM	-1
200'	300'	80 GPM	-1
300'	400'	120 GPM	-1

(12) WELL LOG:
Ground elevation

Material	From	To	SWL
Clay w/some scattered rocks	0'	30'	
Hard Clay w/scattered rocks	30'	80'	-1
Basalt w/occasional cracks	80'	120'	
Broken Basalt	120'	150'	
Basalt in/out of broken areas	150'	390'	
Broken Basalt	390'	400'	

Date started November 1988 Completed August 30, 1989

(unbonded) Water Well Constructor Certification:
I certify that the work I performed on the construction, alteration, or abandonment of this well is in compliance with Oregon well construction standards. Materials used and information reported above are true to my best knowledge and belief.
WWC Number
Signed Date

(bonded) Water Well Constructor Certification:
I accept responsibility for the construction, alteration, or abandonment work performed on this well during the construction dates reported above. all work performed during this time is in compliance with Oregon well construction standards. This report is true to the best of my knowledge and belief.
WWC Number 771
Signed Date 9/29/89

ORIGINAL & FIRST COPY - WATER RESOURCES DEPARTMENT SECOND COPY - CONSTRUCTOR THIRD COPY - CUSTOMER 9809C 3/88