# LANE 72786

**STATE OF OREGON**
**WATER SUPPLY WELL REPORT**
**(as required by ORS 537.765 & OAR 690-205-0210)**

**10/18/2013**

**WELL I.D. LABEL# L** 111754
**START CARD #** 1021065
**ORIGINAL LOG #**

## (1) LAND OWNER

Owner Well I.D.
First Name JASON Last Name CONNER
Company
Address 31836 HEADGATE RD
City LEBANON State OR Zip 97355

## (2) TYPE OF WORK

[X] New Well [ ] Deepening [ ] Conversion [ ] Alteration (complete 2a & 10) [ ] Abandonment(complete 5a)

## (2a) PRE-ALTERATION

| | Dia | + | From | To | Gauge | Stl | Plstc | Wld | Thrd |
|---|---|---|---|---|---|---|---|---|---|
| Casing: | | | | | | | | | |

| | Material | From | To | Amt | sacks/lbs |
|---|---|---|---|---|---|
| Seal: | | | | | |

## (3) DRILL METHOD

[ ] Rotary Air [ ] Rotary Mud [X] Cable [ ] Auger [ ] Cable Mud
[ ] Reverse Rotary [ ] Other

## (4) PROPOSED USE

[X] Domestic [ ] Irrigation [ ] Community
[ ] Industrial/ Commericial [ ] Livestock [ ] Dewatering
[ ] Thermal [ ] Injection [ ] Other

## (5) BORE HOLE CONSTRUCTION

Special Standard [ ] (Attach copy)
Depth of Completed Well 155.00 ft.

| BORE HOLE Dia | From | To | SEAL Material | From | To | Amt | sacks/lbs |
|---|---|---|---|---|---|---|---|
| 10 | 0 | 32 | Bentonite Chips | 0 | 32 | 19 | S |
| 6 | 32 | 155 | | | | | |

How was seal placed: Method [ ] A [ ] B [ ] C [ ] D [ ] E
[X] Other DRYPOUR
Backfill placed from ft. to ft. Material
Filter pack from ft. to ft. Material Size
Explosives used: [ ] Yes Type Amount

## (5a) ABANDONMENT USING UNHYDRATED BENTONITE

Proposed Amount Actual Amount

## (6) CASING/LINER

| Casing | Liner | Dia | + | From | To | Gauge | Stl | Plstc | Wld | Thrd |
|---|---|---|---|---|---|---|---|---|---|---|
| ● | ○ | 6 | X | 1 | 39 | .25 | ● | ○ | X | |

Shoe [X] Inside [ ] Outside [ ] Other Location of shoe(s) 39
Temp casing [ ] Yes Dia From To

## (7) PERFORATIONS/SCREENS

Perforations Method
Screens Type Material

| Perf/ Screen | Casing/ Screen Liner | Dia | From | To | Scrn/slot width | Slot length | # of slots | Tele/ pipe size |
|---|---|---|---|---|---|---|---|---|
| | | | | | | | | |

## (8) WELL TESTS: Minimum testing time is 1 hour

○ Pump ● Bailer ○ Air ○ Flowing Artesian

| Yield gal/min | Drawdown | Drill stem/Pump depth | Duration (hr) |
|---|---|---|---|
| 40 | 30 | | 1 |

Temperature 56 °F Lab analysis [ ] Yes By
Water quality concerns? [ ] Yes (describe below) TDS amount

| From | To | Description | Amount | Units |
|---|---|---|---|---|
| | | | | |

## (9) LOCATION OF WELL (legal description)

County LANE Twp 17.00 S N/S Range 6.00 W E/W WM
Sec 33 ~~NE~~ SE 1/4 of the NE 1/4 Tax Lot 1400
Tax Map Number Lot
Lat ° ' " or DMS or DD
Long ° ' " or DMS or DD
( ) Street address of well (●) Nearest address
23352 SUTTLE RD

## (10) STATIC WATER LEVEL

| | Date | SWL(psi) | + | SWL(ft) |
|---|---|---|---|---|
| Existing Well / Pre-Alteration | | | | |
| Completed Well | 10/17/2013 | | | 25 |

Flowing Artesian? [ ] Dry Hole? [ ]

WATER BEARING ZONES Depth water was first found 85.00

| SWL Date | From | To | Est Flow | SWL(psi) | + | SWL(ft) |
|---|---|---|---|---|---|---|
| 9/30/2013 | 85 | 90 | 5 | | | 25 |
| 10/14/2013 | 140 | 145 | 40 | | | 25 |

## (11) WELL LOG

Ground Elevation 400.00

| Material | From | To |
|---|---|---|
| top soil | 0 | 1 |
| clay red | 1 | 25 |
| gray sand stone | 25 | 85 |
| Brown sandstone | 85 | 90 |
| gray sand stone | 90 | 140 |
| broken sandstone | 140 | 150 |
| gray sand stone | 150 | 155 |

RECEIVED BY OWRD
JAN 03 2017
SALEM, OR

Date Started 9/23/2013 Complete 10/17/2013

**(unbonded) Water Well Constructor Certification**

I certify that the work I performed on the construction, deepening, alteration, or abandonment of this well is in compliance with Oregon water supply well construction standards. Materials used and information reported above are true to the best of my knowledge and belief.

License Number Date

Signed

**(bonded) Water Well Constructor Certification**

I accept responsibility for the construction, deepening, alteration, or abandonment work performed on this well during the construction dates reported above. All work performed during this time is in compliance with Oregon water supply well construction standards. This report is true to the best of my knowledge and belief.

License Number 1635 Date 10/18/2013

Signed JERRY MADSEN (E-filed)

Contact Info (optional) madsen well drilling llc

ORIGINAL - WATER RESOURCES DEPARTMENT

THIS REPORT MUST BE SUBMITTED TO THE WATER RESOURCES DEPARTMENT WITHIN 30 DAYS OF COMPLETION OF WORK Form Version: