STATE OF OREGON
WATER SUPPLY WELL REPORT
(as required by ORS 537.765 & OAR 690-205-0210)

LANE 72874

11/22/2013

WELL I.D. LABEL# L 112117
START CARD # 1021779
ORIGINAL LOG #

(1) LAND OWNER

Owner Well I.D.
First Name JAMES Last Name HOOKER
Company
Address 93585 PITNEY LANE
City JUNCTION CITY State OR Zip 97448

(2) TYPE OF WORK

☒ New Well ☐ Deepening ☐ Conversion ☐ Alteration (complete 2a & 10) ☐ Abandonment(complete 5a)

(2a) PRE-ALTERATION

	Dia	+	From	To	Gauge	Stl	Plstc	Wld	Thrd
Casing:									

	Material	From	To	Amt	sacks/lbs
Seal:					

(3) DRILL METHOD

☒ Rotary Air ☐ Rotary Mud ☐ Cable ☐ Auger ☐ Cable Mud
☐ Reverse Rotary ☐ Other

(4) PROPOSED USE

☒ Domestic ☐ Irrigation ☐ Community
☐ Industrial/ Commericial ☐ Livestock ☐ Dewatering
☐ Thermal ☐ Injection ☐ Other

(5) BORE HOLE CONSTRUCTION

Special Standard ☐ (Attach copy)
Depth of Completed Well 97.00 ft.

BORE HOLE Dia	From	To	SEAL Material	From	To	Amt	sacks/lbs
10	0	18	Bentonite	0	18	10	S
6	18	97					

How was seal placed: Method ☐ A ☐ B ☐ C ☐ D ☐ E
☒ Other POURED AND TAMPED
Backfill placed from ft. to ft. Material
Filter pack from ft. to ft. Material Size
Explosives used: ☐ Yes Type Amount

(5a) ABANDONMENT USING UNHYDRATED BENTONITE

Proposed Amount Actual Amount

(6) CASING/LINER

Casing	Liner	Dia	+	From	To	Gauge	Stl	Plstc	Wld	Thrd
●	○	6	☒	1.5	97	.250	●	○	☒	☐
○	○		☐				○	○	☐	☐
○	○		☐				○	○	☐	☐
○	○		☐				○	○	☐	☐
○	○		☐				○	○	☐	☐

Shoe ☒ Inside ☐ Outside ☐ Other Location of shoe(s) 97
Temp casing ☐ Yes Dia From To

(7) PERFORATIONS/SCREENS

Perforations Method
Screens Type Material

Perf/ Screen	Casing/ Screen Liner	Dia	From	To	Scrn/slot width	Slot length	# of slots	Tele/ pipe size

(8) WELL TESTS: Minimum testing time is 1 hour

○ Pump ○ Bailer ◉ Air ○ Flowing Artesian

Yield gal/min	Drawdown	Drill stem/Pump depth	Duration (hr)
20		97	1

Temperature 57 °F Lab analysis ☐ Yes By
Water quality concerns? ☐ Yes (describe below) TDS amount

From	To	Description	Amount	Units

(9) LOCATION OF WELL (legal description)

County LANE Twp 16.00 S N/S Range 5.00 W E/W WM
Sec 35 NE 1/4 of the SW 1/4 Tax Lot 1700
Tax Map Number Lot
Lat ° ' " or DMS or DD
Long ° ' " or DMS or DD
◉ Street address of well ○ Nearest address
91052 COMMERCIAL ST JUNCTION CITY

(10) STATIC WATER LEVEL

	Date	SWL(psi)	+	SWL(ft)
Existing Well / Pre-Alteration			☐	
Completed Well	11/21/2013		☐	17.5

Flowing Artesian? ☐ Dry Hole? ☐

WATER BEARING ZONES Depth water was first found 46.00

SWL Date	From	To	Est Flow	SWL(psi)	+	SWL(ft)
11/21/2013	46	97	20		☐	17.5
					☐	
					☐	
					☐	
					☐	

(11) WELL LOG

Ground Elevation

Material	From	To
brown clay	0	46
sand and gravel	46	75
sand	75	81
sand and gravel	81	97

Date Started 11/20/2013 Complete 11/21/2013

(unbonded) Water Well Constructor Certification

I certify that the work I performed on the construction, deepening, alteration, or abandonment of this well is in compliance with Oregon water supply well construction standards. Materials used and information reported above are true to the best of my knowledge and belief.

License Number 1839 Date 11/22/2013

Signed MICHAEL J HOLLEY (E-filed)

(bonded) Water Well Constructor Certification

I accept responsibility for the construction, deepening, alteration, or abandonment work performed on this well during the construction dates reported above. All work performed during this time is in compliance with Oregon water supply well construction standards. This report is true to the best of my knowledge and belief.

License Number 1541 Date 11/22/2013

Signed CASEY JONES JR (E-filed)

Contact Info (optional) Casey Jones Well Drilling Co., Inc. 541-747-2806