LANE 72990

RECEIVED

JUN 25 2014

WATER RESOURCES DEPT
SALEM, OREGON

Amend

STATE OF OREGON
WATER SUPPLY WELL REPORT
(as required by ORS 537.765)

WELL I.D. # L 112555

START CARD # 210055

Instructions for completing this report are on the last page of this form.

(1) LAND OWNER Well Number
Name Carol Krasel
Address 11135 North Fork Siuslaw Rd.
City Mapleton State OR Zip 97453

(2) TYPE OF WORK ☑ New Well
☐ Deepening ☐ Alteration (repair/recondition) ☐ Abandonment ☐ Conversion

(3) DRILL METHOD
☑ Rotary Air ☐ Rotary Mud ☐ Cable ☐ Auger ☐ Cable Mud
☐ Other

(4) PROPOSED USE
☑ Domestic ☐ Community ☐ Industrial ☐ Irrigation
☐ Thermal ☐ Injection ☐ Livestock ☐ Other

(5) BORE HOLE CONSTRUCTION Special Construction: ☐ Yes ☑ No
Depth of Completed Well 125 ft.
Explosives used: ☐ Yes ☑ No Type Amount

BORE HOLE Diameter	From	To	SEAL Material	From	To	Sacks or Pounds
10"	0	30	bentonite	0	30	13 sacks
6"	30	125	chips			

How was seal placed: Method ☐ A ☐ B ☐ C ☐ D ☐ E
☑ Other as per OAR 690-210-340
Backfill placed from ft. to ft. Material
Gravel placed from ft. to ft. Size of gravel

(6) CASING/LINER

	Diameter	From	To	Gauge	Steel	Plastic	Welded	Threaded
Casing:	6"	+1.5	30	.250	☑	☐	☑	☐
					☐	☐	☐	☐
					☐	☐	☐	☐
					☐	☐	☐	☐
Liner:					☐	☐	☐	☐
					☐	☐	☐	☐

Drive Shoe used ☐ Inside ☐ Outside ☑ None
Final location of shoe(s)

(7) PERFORATIONS/SCREENS
☐ Perforations Method
☐ Screens Type Material

From	To	Slot Size	Number	Diameter	Tele/pipe size	Casing	Liner
						☐	☐
						☐	☐
						☐	☐
						☐	☐
						☐	☐

(8) WELL TESTS: Minimum testing time is 1 hour
☐ Pump ☐ Bailer ☑ Air ☐ Flowing Artesian

Yield gal/min	Drawdown	Drill stem at	Time
75	77	125	
well output	may fluctuate		

Temperature of water 50 Depth Artesian Flow Found
Was a water analysis done? ☐ Yes By whom
Did any strata contain water not suitable for intended use? ☐ Too little
☐ Salty ☐ Muddy ☐ Odor ☐ Colored ☐ Other
Depth of strata:

(9) LOCATION OF WELL (legal description)
County Lane
Tax Lot ~~4000~~ 1100 Lot
Township 17 S Range 10 W WM
Section 27 SE 1/4 NW 1/4
Lat ° ' " or (degrees or decimal)
Long ° ' " or (degrees or decimal)
Street Address of Well (or nearest address) ~~11135~~ 11115 North Fork Siuslaw Rd.
Mapleton, OR 97453

(10) STATIC WATER LEVEL
48 ft. below land surface. Date 1-28-14
ft. below land surface. Date
Artesian pressure lb. per square inch Date

(11) WATER BEARING ZONES
Depth at which water was first found 107

From	To	Estimated Flow Rate	SWL
107	110	75 gpm	48

(12) WELL LOG Ground Elevation

Material	From	To	SWL
topsoil	0	3	
clay, tan	3	7	
sandstone, tan brown	7	10	
sandstone, brown, reddish tan	10	25	
sandstone, gray w/shale	25	125	48'

Date Started 1-27-14 Completed 1-28-14

(unbonded) Water Well Constructor Certification
I certify that the work I performed on the construction, deepening, alteration, or abandonment of this well is in compliance with Oregon water supply well construction standards. Materials used and information reported above are true to the best of my knowledge and belief.

WWC Number 1886 Date 1-30-14
Signed

(bonded) Water Well Constructor Certification
I accept responsibility for the construction, deepening, alteration, or abandonment work performed on this well during the construction dates reported above. All work performed during this time is in compliance with Oregon water supply well construction standards. This report is true to the best of my knowledge and belief.

WWC Number 97 Date 1-30-14
Signed Mark W. Chambers

ORIGINAL – WATER RESOURCES DEPARTMENT FIRST COPY – CONSTRUCTOR SECOND COPY – CUSTOMER 06/16/2004