STATE OF OREGON
WATER SUPPLY WELL REPORT
(as required by ORS 537.765 & OAR 690-205-0210)

LANE 73063

3/31/2014

WELL I.D. LABEL# L 113934
START CARD # 1022574
ORIGINAL LOG #

(1) LAND OWNER

Owner Well I.D. 2
First Name DOROTHY Last Name ODELL
Company HARRIS/ODELL 2A LLC
Address PO BOX 243
City N. BONNEVILLE State WA Zip 98639

(2) TYPE OF WORK

☒ New Well ☐ Deepening ☐ Conversion ☐ Alteration (complete 2a & 10) ☐ Abandonment(complete 5a)

(2a) PRE-ALTERATION

	Dia	+	From	To	Gauge	Stl	Plstc	Wld	Thrd
Casing:									

	Material	From	To	Amt	sacks/lbs
Seal:					

(3) DRILL METHOD

☒ Rotary Air ☐ Rotary Mud ☐ Cable ☐ Auger ☐ Cable Mud
☐ Reverse Rotary ☐ Other

(4) PROPOSED USE

☒ Domestic ☐ Irrigation ☐ Community
☐ Industrial/ Commericial ☐ Livestock ☐ Dewatering
☐ Thermal ☐ Injection ☐ Other

(5) BORE HOLE CONSTRUCTION

Special Standard ☐ (Attach copy)
Depth of Completed Well 263.00 ft.

BORE HOLE Dia	From	To	SEAL Material	From	To	Amt	sacks/lbs
10	0	118	Bentonite	0	118	62	S
6	118	263					

How was seal placed: Method ☐ A ☐ B ☐ C ☐ D ☐ E
☒ Other POURED AND TAMPED
Backfill placed from 50 ft. to 118 ft. Material BENTONITE
Filter pack from ft. to ft. Material Size
Explosives used: ☐ Yes Type Amount

(5a) ABANDONMENT USING UNHYDRATED BENTONITE

Proposed Amount Actual Amount

(6) CASING/LINER

Casing	Liner	Dia	+	From	To	Gauge	Stl	Plstc	Wld	Thrd
●	○	6	☒	2	118	.250	●	○	☒	☐
○	●	4.5	☐	3	263	sd526	○	●	☒	☐
○	○		☐				○	○	☐	☐
○	○		☐				○	○	☐	☐
○	○		☐				○	○	☐	☐

Shoe ☐ Inside ☒ Outside ☐ Other Location of shoe(s) 118
Temp casing ☐ Yes Dia From To

(7) PERFORATIONS/SCREENS

Perforations Method saw
Screens Type Material

Perf/ Screen	Casing/ Screen Liner	Dia	From	To	Scrn/slot width	Slot length	# of slots	Tele/ pipe size
Perf	Liner		203	263	.125	2	600	4.5

(8) WELL TESTS: Minimum testing time is 1 hour

○ Pump ○ Bailer ◉ Air ○ Flowing Artesian

Yield gal/min	Drawdown	Drill stem/Pump depth	Duration (hr)
30		263	1

Temperature 56 °F Lab analysis ☐ Yes By
Water quality concerns? ☐ Yes (describe below) TDS amount

From	To	Description	Amount	Units

(9) LOCATION OF WELL (legal description)

County LANE Twp 21.00 S N/S Range 3.00 W E/W WM
Sec 17 SE 1/4 of the NE 1/4 Tax Lot 1000
Tax Map Number Lot
Lat ° ' " or DMS or DD
Long ° ' " or DMS or DD
○ Street address of well ◉ Nearest address
TO END UP HARRIS DRIVE,UP HILL COTTAGE GROVE

(10) STATIC WATER LEVEL

	Date	SWL(psi)	+	SWL(ft)
Existing Well / Pre-Alteration				
Completed Well	3/27/2014			144

Flowing Artesian? ☐ Dry Hole? ☐

WATER BEARING ZONES Depth water was first found 235.00

SWL Date	From	To	Est Flow	SWL(psi)	+	SWL(ft)
3/27/2014	235	252	30			144

(11) WELL LOG

Ground Elevation

Material	From	To
brown clay	0	29
light brown clay	29	42
sandy brown claystone	42	78
brown sandstone conglomerate	78	109
basalt	109	148
blue sandstone	148	235
basalt	235	252
hard blue sandstone	252	263

Date Started 3/26/2014 Complete 3/27/2014

(unbonded) Water Well Constructor Certification

I certify that the work I performed on the construction, deepening, alteration, or abandonment of this well is in compliance with Oregon water supply well construction standards. Materials used and information reported above are true to the best of my knowledge and belief.

License Number 1839 Date 3/28/2014

Signed MICHAEL J HOLLEY (E-filed)

(bonded) Water Well Constructor Certification

I accept responsibility for the construction, deepening, alteration, or abandonment work performed on this well during the construction dates reported above. All work performed during this time is in compliance with Oregon water supply well construction standards. This report is true to the best of my knowledge and belief.

License Number 1541 Date 3/31/2014

Signed CASEY JONES JR (E-filed)

Contact Info (optional) Casey Jones Well Drilling Co., Inc. 541-747-2806

ORIGINAL - WATER RESOURCES DEPARTMENT

THIS REPORT MUST BE SUBMITTED TO THE WATER RESOURCES DEPARTMENT WITHIN 30 DAYS OF COMPLETION OF WORK Form Version: