APR 24 1989

WATER RESOURCES DEPT.
SALEM, OREGON

Lane 447

16S/4W/9

STATE OF OREGON
WATER WELL REPORT
(as required by ORS 537.765)

(START CARD) # 9899

(1) OWNER: Well Number: 403
Name Bartley Edwards
Address 93298 River Rd.
City Junction City State OR Zip 97448

(2) TYPE OF WORK:
☒ New Well ☐ Deepen ☐ Recondition ☐ Abandon

(3) DRILL METHOD
☐ Rotary Air ☐ Rotary Mud ☒ Cable
☐ Other

(4) PROPOSED USE:
☐ Domestic ☐ Community ☐ Industrial ☒ Irrigation
☐ Thermal ☐ Injection ☐ Other

(5) BORE HOLE CONSTRUCTION:
Special Construction approval Yes ☐ No ☒ Depth of Completed Well 39 ft.
Explosives used Yes ☐ No ☒ Type Amount

HOLE Diameter	From	To	SEAL Material	From	To	Amount sacks or pounds
12"	0	18	Cement	0	19	9 Sacks
8	18	39				

How was seal placed: Method ☐ A ☐ B ☒ C ☐ D ☐ E
☐ Other
Backfill placed from ft. to ft. Material
Gravel placed from ft. to ft. Size of gravel

(6) CASING/LINER:

	Diameter	From	To	Gauge	Steel	Plastic	Welded	Threaded
Casing:	8"	+1	39	.250	☒	☐	☒	☐
Liner:								

Final location of shoe(s) 39 ft.

(7) PERFORATIONS/SCREENS:
☒ Perforations Method Torch Cut
☐ Screens Type Material

From	To	Slot size	Number	Diameter	Tele/pipe size	Casing	Liner
20	38	3/8x5	75			☒	☐

(8) WELL TESTS: Minimum testing time is 1 hour
☐ Pump ☐ Bailer ☒ Air ☐ Flowing Artesian

Yield gal/min	Drawdown	Drill stem at	Time
400+		39 ft	1 hr.

Temperature of water — Depth Artesian Flow Found
Was a water analysis done? ☐ Yes By whom None
Did any strata contain water not suitable for intended use? ☐ Too little
☐ Salty ☐ Muddy ☐ Odor ☐ Colored ☐ Other None
Depth of strata:

(9) LOCATION OF WELL by legal description:
County Lane Latitude ' " Longitude ' "
Township 16S N or S, Range 4W E or W, WM.
Section 9 ¼ ¼
Tax Lot 8 16-12 Lot Block Subdivision
Street Address of Well (or nearest address) Same

(10) STATIC WATER LEVEL:
8 ft. below land surface. Date 4/7/89
Artesian pressure lb. per square inch. Date

(11) WATER BEARING ZONES:
Depth at which water was first found 21 ft.

From	To	Estimated Flow Rate	SWL
21	39	400+	8

(12) WELL LOG: Ground elevation

Material	From	To	SWL
Topsoil	0	2	
Sandy loam	2	11	
Cemented Gravel	11	21	8
Gravel & Sand	21	39	8

Date started 4/6/89 Completed 4/7/89

(unbonded) Water Well Constructor Certification:
I certify that the work I performed on the construction, alteration, or abandonment of this well is in compliance with Oregon well construction standards. Materials used and information reported above are true to my best knowledge and belief.
WWC Number
Signed Date

(bonded) Water Well Constructor Certification:
I accept responsibility for the construction, alteration, or abandonment work performed on this well during the construction dates reported above. all work performed during this time is in compliance with Oregon well construction standards. This report is true to the best of my knowledge and belief.
WWC Number 751
Signed Donald J Fory Date 4/15/89

ORIGINAL & FIRST COPY - WATER RESOURCES DEPARTMENT SECOND COPY - CONSTRUCTOR THIRD COPY - CUSTOMER 9809C 3/88