STATE OF OREGON
WATER SUPPLY WELL REPORT
(as required by ORS 537.765 & OAR 690-205-0210)

LANE 75512

9/26/2017

WELL I.D. LABEL# L 125994
START CARD # 1036151
ORIGINAL LOG #

(1) LAND OWNER

Owner Well I.D.
First Name ROBERT Last Name MASON
Company
Address PO BOX 460
City LOWELL State OR Zip 97452

(2) TYPE OF WORK

☒ New Well ☐ Deepening ☐ Conversion ☐ Alteration (complete 2a & 10) ☐ Abandonment(complete 5a)

(2a) PRE-ALTERATION

	Dia	+	From	To	Gauge	Stl	Plstc	Wld	Thrd
Casing:									

	Material	From	To	Amt	sacks/lbs
Seal:					

(3) DRILL METHOD

☒ Rotary Air ☐ Rotary Mud ☐ Cable ☐ Auger ☐ Cable Mud
☐ Reverse Rotary ☐ Other

(4) PROPOSED USE

☐ Domestic ☒ Irrigation ☐ Community
☐ Industrial/ Commericial ☐ Livestock ☐ Dewatering
☐ Thermal ☐ Injection ☐ Other

(5) BORE HOLE CONSTRUCTION

Special Standard ☐ (Attach copy)
Depth of Completed Well 265.00 ft.

BORE HOLE

Dia	From	To
10	0	58
6	58	265

SEAL

Material	From	To	Amt	sacks/lbs
Bentonite	0	58	30	S
		Calculated	26.47	
		Calculated		

How was seal placed: Method ☐ A ☐ B ☐ C ☐ D ☐ E
☒ Other POURED AND TAMPED
Backfill placed from ft. to ft. Material
Filter pack from ft. to ft. Material Size
Explosives used: ☐ Yes Type Amount

(5a) ABANDONMENT USING UNHYDRATED BENTONITE

Proposed Amount Actual Amount

(6) CASING/LINER

Casing	Liner	Dia	+	From	To	Gauge	Stl	Plstc	Wld	Thrd
●	○	6	☒	2	58	.250	●	○	☒	☐
○	●	4.5	☐	5	265	SDR26	○	●	☒	☐
○	○		☐				○	○	☐	☐
○	○		☐				○	○	☐	☐
○	○		☐				○	○	☐	☐

Shoe ☐ Inside ☐ Outside ☐ Other Location of shoe(s)
Temp casing ☐ Yes Dia From + ☐ To

(7) PERFORATIONS/SCREENS

Perforations Method Saw
Screens Type Material

Perf/ Screen	Casing/ Screen Liner	Dia	From	To	Scrn/slot width	Slot length	# of slots	Tele/ pipe size
Perf	Liner	4.5	205	265	.125	1	600	

(8) WELL TESTS: Minimum testing time is 1 hour

○ Pump ○ Bailer ◉ Air ○ Flowing Artesian

Yield gal/min	Drawdown	Drill stem/Pump depth	Duration (hr)
60		265	1

Temperature 57 °F Lab analysis ☐ Yes By
Water quality concerns? ☐ Yes (describe below) TDS amount 95 ppm

From	To	Description	Amount	Units

(9) LOCATION OF WELL (legal description)

County LANE Twp 18.00 S N/S Range 1.00 W E/W WM
Sec 36 NW 1/4 of the SW 1/4 Tax Lot 700
Tax Map Number Lot
Lat ° ' " or DMS or DD
Long ° ' " or DMS or DD
◉ Street address of well ○ Nearest address
40399 REUBEN LEIGH RD LOWELL

(10) STATIC WATER LEVEL

	Date	SWL(psi)	+	SWL(ft)
Existing Well / Pre-Alteration				
Completed Well	9/7/2017			107

Flowing Artesian? ☐ Dry Hole? ☐

WATER BEARING ZONES Depth water was first found 254.00

SWL Date	From	To	Est Flow	SWL(psi)	+	SWL(ft)
9/7/2017	254	256	60			107

(11) WELL LOG

Ground Elevation

Material	From	To
Topsoil	0	3
Brown Clay Boulders	3	52
Blue Sandstone	52	265

Date Started 9/7/2017 Completed 9/7/2017

(unbonded) Water Well Constructor Certification

I certify that the work I performed on the construction, deepening, alteration, or abandonment of this well is in compliance with Oregon water supply well construction standards. Materials used and information reported above are true to the best of my knowledge and belief.

License Number 2002 Date 9/26/2017

Signed MAXWELL JONES (E-filed)

(bonded) Water Well Constructor Certification

I accept responsibility for the construction, deepening, alteration, or abandonment work performed on this well during the construction dates reported above. All work performed during this time is in compliance with Oregon water supply well construction standards. This report is true to the best of my knowledge and belief.

License Number 1541 Date 9/26/2017

Signed CASEY JONES JR (E-filed)

Contact Info (optional) Casey Jones Well Drilling Co., Inc.

ORIGINAL - WATER RESOURCES DEPARTMENT

THIS REPORT MUST BE SUBMITTED TO THE WATER RESOURCES DEPARTMENT WITHIN 30 DAYS OF COMPLETION OF WORK Form Version: