STATE OF OREGON
WATER SUPPLY WELL REPORT
(as required by ORS 537.765 & OAR 690-205-0210)

LANE 76746

7/25/2019

WELL I.D. LABEL# L 134077
START CARD # 1043900
ORIGINAL LOG #

(1) LAND OWNER

Owner Well I.D.
First Name SHANNON Last Name JONES
Company
Address 82804 BUTTE RD
City CRESWELL State OR Zip 97426

(2) TYPE OF WORK

☒ New Well ☐ Deepening ☐ Conversion ☐ Alteration (complete 2a & 10) ☐ Abandonment(complete 5a)

(2a) PRE-ALTERATION

	Dia	+	From	To	Gauge	Stl	Plstc	Wld	Thrd
Casing:						◯	◯	☐	☐

	Material	From	To	Amt	sacks/lbs
Seal:					

(3) DRILL METHOD

☒ Rotary Air ☐ Rotary Mud ☐ Cable ☐ Auger ☐ Cable Mud
☐ Reverse Rotary ☐ Other

(4) PROPOSED USE

☒ Domestic ☐ Irrigation ☐ Community
☐ Industrial/ Commericial ☐ Livestock ☐ Dewatering
☐ Thermal ☐ Injection ☐ Other

(5) BORE HOLE CONSTRUCTION

Special Standard ☐ (Attach copy)
Depth of Completed Well 125.00 ft.

BORE HOLE

Dia	From	To
10	0	38.5
6	38.5	125

SEAL

Material	From	To	Amt	sacks/lbs
Bentonite	0	38.5	19	S
		Calculated	18.07	
		Calculated		

How was seal placed: Method ☐ A ☐ B ☐ C ☐ D ☐ E
☒ Other POURED AND TAMPED
Backfill placed from ft. to ft. Material
Filter pack from ft. to ft. Material Size
Explosives used: ☐ Yes Type Amount

(5a) ABANDONMENT USING UNHYDRATED BENTONITE

Proposed Amount Actual Amount

(6) CASING/LINER

Casing	Liner	Dia	+	From	To	Gauge	Stl	Plstc	Wld	Thrd
◉	◯	6	☐	1.5	38.5	.250	◉	◯	☒	☐
◯	◉	4.5	☐	5	125	sdr	◯	◉	☒	☐
◯	◯		☐				◯	◯	☐	☐
◯	◯		☐				◯	◯	☐	☐
◯	◯		☐				◯	◯	☐	☐

Shoe ☐ Inside ☒ Outside ☐ Other Location of shoe(s) 38.5
Temp casing ☐ Yes Dia From + ☐ To

(7) PERFORATIONS/SCREENS

Perforations Method Saw
Screens Type Material

Perf/ Screen	Casing/ Screen Liner	Dia	From	To	Scrn/slot width	Slot length	# of slots	Tele/ pipe size
Perf	Liner	4.5	45	65	.125	1	200	
Perf	Liner	4.5	85	125	.125	1	400	

(8) WELL TESTS: Minimum testing time is 1 hour

◯ Pump ◯ Bailer ◉ Air ◯ Flowing Artesian

Yield gal/min	Drawdown	Drill stem/Pump depth	Duration (hr)
30		125	1

Temperature 57 °F Lab analysis ☐ Yes By
Water quality concerns? ☐ Yes (describe below) TDS amount 201 ppm

From	To	Description	Amount	Units

(9) LOCATION OF WELL (legal description)

County LANE Twp 19.00 S N/S Range 3.00 W E/W WM
Sec 15 SW 1/4 of the SE 1/4 Tax Lot 4202
Tax Map Number Lot
Lat ° ' " or DMS or DD
Long ° ' " or DMS or DD
◉ Street address of well ◯ Nearest address
82804 BUTTE RD, CRESWELL, OR 97426

(10) STATIC WATER LEVEL

	Date	SWL(psi)	+	SWL(ft)
Existing Well / Pre-Alteration			☐	
Completed Well	7/23/2019		☐	25

Flowing Artesian? ☐ Dry Hole? ☐

WATER BEARING ZONES Depth water was first found

SWL Date	From	To	Est Flow	SWL(psi)	+	SWL(ft)
7/23/2019	63	66	30		☐	25
					☐	
					☐	
					☐	
					☐	

(11) WELL LOG

Ground Elevation

Material	From	To
Topsoil	0	1
Brown Clay	1	20
Blue Clay	20	28
Blue Claystone	28	125

Date Started 7/23/2019 Completed 7/23/2019

(unbonded) Water Well Constructor Certification

I certify that the work I performed on the construction, deepening, alteration, or abandonment of this well is in compliance with Oregon water supply well construction standards. Materials used and information reported above are true to the best of my knowledge and belief.

License Number 1839 Date 7/25/2019

Signed MICHAEL HOLLEY (E-filed)

(bonded) Water Well Constructor Certification

I accept responsibility for the construction, deepening, alteration, or abandonment work performed on this well during the construction dates reported above. All work performed during this time is in compliance with Oregon water supply well construction standards. This report is true to the best of my knowledge and belief.

License Number 1541 Date 7/25/2019

Signed CASEY JONES JR (E-filed)

Contact Info (optional) Casey Jones Well Drilling Co., Inc. 541-747-2806

ORIGINAL - WATER RESOURCES DEPARTMENT

THIS REPORT MUST BE SUBMITTED TO THE WATER RESOURCES DEPARTMENT WITHIN 30 DAYS OF COMPLETION OF WORK Form Version: