RECEIVED
NOV 6 1984
WATER RESOURCES DEPT.
SALEM, OREGON

LANE 7694

16S/3W-36b

(for official use only)

STATE OF OREGON

WATER WELL REPORT

(as required by ORS 537.765)

PLEASE TYPE or PRINT IN INK

(1) OWNER:

Name Bob Meltebeke - Paradise Homes #6

Address 3324 Regent

City Eugene, Oregon State

(2) TYPE OF WORK (check):

New Well [X] Deepening [ ] Reconditioning [ ] Abandon [ ]

If abandonment, describe material and procedure in Item 12.

(3) TYPE OF WELL:

Rotary Air [X] Driven [ ]

Rotary Mud [ ] Dug [ ]

[ ] Bored [ ]

(4) PROPOSED USE (check):

Domestic [ ] Industrial [ ] Municipal [X]

Irrigation [ ] Thermal: Withdrawal [ ] Reinjection [ ]

Other: Piezometric [ ] Grounding [ ] Test [ ]

(5) CASING INSTALLED:

Steel [X] Plastic [ ]

Threaded [ ] Welded [X]

8 " Diam. from +1 ft. to 30 ft. Gauge .280

" Diam. from ft. to ft. Gauge

LINER INSTALLED:

Steel [ ] Plastic [ ]

Threaded [ ] Welded [ ]

" Diam. from ft. to ft. Gauge

(6) PERFORATIONS:

Perforated? [ ] Yes [X] No

Size of perforations in. by in.

perforations from ft. to ft.

perforations from ft. to ft.

perforations from ft. to ft.

(7) SCREENS:

Well screen installed? [ ] Yes [X] No

Manufacturer's Name

Type Model No.

Diam. Slot Size Set from ft. to ft.

Diam. Slot Size Set from ft. to ft.

(8) WELL TESTS:

Drawdown is amount water level is lowered below static level

Was a pump test made? [ ] Yes [X] No If yes, by whom?

d: gal./min. with ft. drawdown after hrs.

" " " "

Air test 40 gal./min. with drill stem at 475 ft. 1 hrs.

Bailer test gal./min. with ft. drawdown after hrs.

Artesian flow g.p.m.

mperature of water 52° Depth artesian flow encountered ft.

(9) CONSTRUCTION:

Special standards: Yes [ ] No [X]

Well seal—Material used Cement

Well sealed from land surface to 30 ft.

Diameter of well bore to bottom of seal 12 in.

Diameter of well bore below seal 6 in.

Amount of sealing material 11 sacks [X] pounds [ ]

How was cement grout placed? Method "D"

Was pump installed? no Type HP Depth ft.

Was a drive shoe used? [ ] Yes [X] No Plugs Size: location ft.

Did any strata contain unusable water? [ ] Yes [X] No

Type of Water? depth of strata

Method of sealing strata off

Was well gravel packed? [ ] Yes [X] No Size of gravel:

Gravel placed from ft. to ft.

(10) LOCATION OF WELL by legal description:

County Lane ¼ NW ¼ of Section 36 of

Township 16S (Township is North or South), Range 3W (Range is East or West), WM.

Tax Lot Lot 12 Block Subdivision 1st Addition

MAILING ADDRESS OF WELL (or nearest address) Country View Est.

Coburg, Oregon

(11) WATER LEVEL of COMPLETED WELL:

Depth at which water was first found 245 ft.

Static level 243 ft. below land surface. Date 10/11/84

Artesian pressure lbs. per square inch. Date

(12) WELL LOG:

Diameter of well below casing

Depth drilled 500 ft. Depth of completed well 500 ft.

Formation: Describe color, texture, grain size and structure of materials; and show thickness and nature of each stratum and aquifer penetrated, with at least one entry for each change of formation. Report each change in position of Static Water Level and indicate principal water-bearing strata.

MATERIAL	From	To	SWL
Top Soil	0	3	
Brown Clay	3	11	
Blue Basalt	11	500	243

Date work started 7/30/84 /completed 10/11/84

Date well drilling machine moved off of well 10/11/ 19 84

(unbonded) Water Well Constructor Certification (if applicable):

This well was constructed under my direct supervision. Materials used and information reported above are true to my best knowledge and belief.

[Signed] Date 10/11/, 19 84

(bonded) Water Well Constructor Certification:

Bond UO-307869 (number) Issued by: United Pacific (Surety Company Name)

On behalf of Carter's Drilling & Pump (type or print name of Water Well Constructor)

This well was drilled under my jurisdiction and this report is true to the best of my knowledge and belief:

(Signed) James L. Carter (Water Well Constructor)

(Dated) 10/11/84

NOTICE TO WATER WELL CONSTRUCTOR
The original and first copy of this report are to be filed with the WATER RESOURCES DEPARTMENT, SALEM, OREGON 97310 within 30 days from the date of well completion.

SP*46866-690