STATE OF OREGON
WATER SUPPLY WELL REPORT
(as required by ORS 537.765 & OAR 690-205-0210)

LANE 78499

WELL I.D. LABEL# L 144557
START CARD # 217148
ORIGINAL LOG #

(1) LAND OWNER Owner Well I.D.
First Name Aaron Last Name Lake
Company
Address 84735 Parkway Rd.
City Pleasant Hill State OR Zip 97455

(2) TYPE OF WORK ☒ New Well ☐ Deepening ☐ Conversion ☐ Alteration (complete 2a & 10) ☐ Abandonment(complete 5a)

(2a) PRE-ALTERATION

	Dia	+	From	To	Gauge	Stl	Plstc	Wld	Thrd
Casing:						○	○		

	Material	From	To	Amt	sacks/lbs
Seal:					

(3) DRILL METHOD
☒ Rotary Air ☐ Rotary Mud ☐ Cable ☐ Auger ☐ Cable Mud
☐ Reverse Rotary ☐ Other

(4) PROPOSED USE ☐ Domestic ☒ Irrigation ☐ Community
☐ Industrial/ Commericial ☐ Livestock ☐ Dewatering
☐ Thermal ☐ Injection ☐ Other

(5) BORE HOLE CONSTRUCTION Special Standard ☐ (Attach copy)
Depth of Completed Well 120 ft.

BORE HOLE

Dia	From	To
10"	0	21
6"	21	120

SEAL

Material	From	To	Amt	sacks/lbs
Cement	21	9	12	Sacks
		Calculated	4	
Bentonite	9	0	3	sacks
		Calculated	3.6	

How was seal placed: Method ☐ A ☐ B ☒ C ☐ D ☐ E
☒ Other Bentonite Poured Dry
Backfill placed from ft. to ft. Material
Filter pack from ft. to ft. Material Size
Explosives used: ☐ Yes Type Amount

(5a) ABANDONMENT USING UNHYDRATED BENTONITE
Proposed Amount Pounds Actual Amount Pounds

(6) CASING/LINER

Casing	Liner	Dia	+	From	To	Gauge	Stl	Plstc	Wld	Thrd
☒	○	6"	+	1½	119	250	☒	○	☒	☐
○	○						○	○	☐	☐
○	○						○	○	☐	☐
○	○						○	○	☐	☐
○	○						○	○	☐	☐

Shoe ☒ Inside ☐ Outside ☐ Other Location of shoe(s)
Temp casing ☐ Yes Dia From To

(7) PERFORATIONS/SCREENS
Perforations Method Perforator
Screens Type Holte Material

Perf/Screen	Casing/Liner	Screen Dia	From	To	Scrn/slot width	Slot length	# of slots	Tele/pipe size
Perf	Casing	6"	60	119	1/4"	1½"	1120	6"

(8) WELL TESTS: Minimum testing time is 1 hour
○ Pump ○ Bailer ☒ Air ○ Flowing Artesian

Yield gal/min	Drawdown	Drill stem/Pump depth	Duration (hr)
120		116'	1HR

Temperature 55 °F Lab analysis ☐ Yes By
Water quality concerns? ☐ Yes (describe below) TDS amount 52 ppm

From	To	Description	Amount	Units

(9) LOCATION OF WELL (legal description)
County Lane Twp 18S N/S Range 2W E/W WM
Sec 35 NW 1/4 of the NW 1/4 Tax Lot 02500
Tax Map Number Lot
Lat ° ' " or DMS or DD
Long ° ' " or DMS or DD
☒ Street address of well ○ Nearest address
84735 Parkway Rd. Pleasant Hill OR

(10) STATIC WATER LEVEL

	Date	SWL(psi)	+	SWL(ft)
Existing Well / Pre-Alteration				
Completed Well	3/2/22		=	8

Flowing Artesian? ☐ Dry Hole? ☐

WATER BEARING ZONES Depth water was first found 60

SWL Date	From	To	Est Flow	SWL(psi)	+	SWL(ft)
3/2/22	60	120	120		=	8

(11) WELL LOG Ground Elevation

Material	From	To
Dark Topsoil	0	2
Brown Clay	2	9
Gray Clay/ Gravel	9	16
Sand/ Gravel	16	120

RECEIVED
MAR 09 2022
OWRD

Date Started 2/23/22 Completed 3/2/22

(unbonded) Water Well Constructor Certification
I certify that the work I performed on the construction, deepening, alteration, or abandonment of this well is in compliance with Oregon water supply well construction standards. Materials used and information reported above are true to the best of my knowledge and belief.
License Number Date
Signed

(bonded) Water Well Constructor Certification
I accept responsibility for the construction, deepening, alteration, or abandonment work performed on this well during the construction dates reported above. All work performed during this time is in compliance with Oregon water supply well construction standards. This report is true to the best of my knowledge and belief.
License Number 1562 Date 3/4/22
Signed Sean C Oldham
Contact Info (optional)

ORIGINAL - WATER RESOURCES DEPARTMENT
THIS REPORT MUST BE SUBMITTED TO THE WATER RESOURCES DEPARTMENT WITHIN 30 DAYS OF COMPLETION OF WORK Form Version: 0.95