STATE OF OREGON
WATER SUPPLY WELL REPORT
(as required by ORS 537.545 & 537.765 and OAR 690-205-0210)

LANE 80840

10/12/2026

WELL I.D. LABEL# L 162179
START CARD # 1083742
ORIGINAL LOG #

(1) LAND OWNER

Owner Well I.D.
First Name SHELLY Last Name CARTER
Company
Address 697 COUNTRY CLUB RD.
City EUGENE State OR Zip 97401

(2) TYPE OF WORK

[X] New Well [ ] Deepening [ ] Conversion
[ ] Alteration (complete 2a & 10) [ ] Abandonment(complete 5a)

(2a) PRE-ALTERATION

	Dia	+	From	To	Gauge	Stl	Plstc	Wld	Thrd
Casing:									

	Material	From	To	Amt	sacks/lbs
Seal:					

(3) DRILL METHOD

[X] Rotary Air [ ] Rotary Mud [ ] Cable [ ] Auger
[ ] Reverse Rotary [ ] Other

(4) PROPOSED USE

[X] Domestic [ ] Irrigation [ ] Community
[ ] Industrial/ Commercial [ ] Livestock [ ] Dewatering
[ ] Thermal [ ] Injection [ ] Other

(5) BORE HOLE CONSTRUCTION

Special Standard [ ] (Attach copy)
Depth of Completed Well 70.00 ft.

BORE HOLE Dia	From	To	SEAL Material	From	To	Amt	sacks/lbs
10	0	19	Bentonite	0	19	13	S
6	19	74			Calculated	8.67	
					Calculated		

Seal placement method: [ ] A [ ] B [ ] C [ ] D [ ] E [X] Other: POURED AND TAMPED
Backfill placed from 70 ft. to 74 ft. Material NATIVE CAVED
Filter pack from ____ ft. to ____ ft. Material ____ Size ____
Explosives used: [ ] Type ____ Amount ____
Seal Placement Begin Date 10/8/2026 Begin Time 16 00

(5a) ABANDONMENT USING UNHYDRATED BENTONITE

Proposed Amount Actual Amount

(6) CASING/LINER

C/L	Dia	+	From	To	Gauge	Mat. Type	Wld	Thrd	Shoe	Shoe Location
C	6	X	2	70	0.250	ST	X		IN.	70

Temp casing [ ] Yes Dia ____ From + [ ] ____ To ____

(7) PERFORATIONS/SCREENS

Perforations Method Holte Sprocket Pressed
Screens Type ____ Material ____

Perf/ Screen	Casing/ Liner	Screen Dia	From	To	Scrn/slot width	Slot length	# of slots	Tele/ Pipe size
Perf	Casing	6	60	67	.25	1.5	45	

(8) WELL TESTS: Minimum testing time is 1 hour

Type of Test	Yield (gal/min)	Drawdown	Drill Stem/ Pump Depth	Duration (hr)
Air	60		68	1

Temperature 51 °F Lab analysis [ ] Yes By ____
Water quality concerns? [ ] Yes (describe below) TDS amount 113 ppm

From	To	Description	Amount	Units

(9) LOCATION OF WELL (legal description)

County LANE Twp 16.00 S N/S Range 3.00 W E/W WM
Sec 32 SW 1/4 of the NE 1/4 Tax Lot 100
Tax Map Number ____ Lot ____
Lat ° ' " or 44.13534887 DMS or DD
Long ° ' " or -123.07305669 DMS or DD
(•) Street address of well ( ) Nearest address
32555 COBURG BOTTOM LOOP RD. COBURG

(10) STATIC WATER LEVEL

	Date	SWL(psi)	+	SWL(ft)
Existing Well / Pre-Alteration				
Completed Well	10/9/2026			20

Flowing Artesian? [ ] Dry Hole? [ ]

WATER BEARING ZONES Depth water was first found 41.00

SWL Date	From	To	Est Flow	SWL(psi)	+	SWL(ft)
10/9/2026	41	70	60			20

(11) WELL LOG

Ground Elevation 389.03 FT

Material	From	To
Top Soil	0	2
Sand and Gravel	2	32
Sand and Gravel w/ Grey Clay	32	40
Sand and Gravel	40	72
Sand	72	74

Construction Begin Date 10/8/2026 Begin Time 10 32 End Date 10/9/2026

(unbonded) Water Well Constructor Certification

I certify that the work I performed on the construction, deepening, alteration, or abandonment of this well is in compliance with Oregon water supply well construction standards. Materials used and information reported above are true to the best of my knowledge and belief.

License Number 2138 Date 10/12/2026

Signed KEVIN MALMSTEDT (E-filed)

(bonded) Water Well Constructor Certification

I accept responsibility for the construction, deepening, alteration, or abandonment work performed on this well during the construction dates reported above. All work performed during this time is in compliance with Oregon water supply well construction standards. This report is true to the best of my knowledge and belief.

License Number 2002 Date 10/12/2026

Signed MAXWELL JONES (E-filed)

Drilling Company: Casey Jones Well Drilling Co., Inc.

WATER SUPPLY WELL REPORT - Map with location identified must be attached and shall include an approximate scale and north arrow

LANE 80840

10/12/2026

Map of Hole

STATE OF OREGON
WELL LOCATION MAP

This map is supplemental to the WATER SUPPLY WELL REPORT

Oregon Water Resources Department
725 Summer St NE, Salem OR 97301
(503)986-0900

LOCATION OF WELL

Latitude: 44.13534887 Datum: WGS84
Longitude: -123.07305669

Township/Range/Section/Quarter-Quarter Section:
WM16.00S3.00W32SWNE

Address of Well:
32555 COBURG BOTTOM LOOP RD. COBURG

Well Label: 162179

Printed: October 12, 2026

DISCLAIMER: This map is intended to represent the approximate location the well. It is not intended to be construed as survey accurate in any manner.

Provided by well constructor