NOTICE TO WATER WELL CONTRACTOR
The original and first copy of this report are to be filed with the
STATE ENGINEER, SALEM, OREGON 97310
within 30 days from the date of well completion.

LANE 8546

WATER WELL REPORT

STATE OF OREGON
(Please type or print)
(Do not write above this line)
G5577

RECEIVED
JUN 4 1968
STATE ENGINEER
SALEM OREGON

State Well No. 16/5W-14dda
Permit No.

(1) OWNER:
Name Mr. Clarence Brolin
Address Route 1, Box 31, Junction City, Oregon

(2) TYPE OF WORK (check):
New Well ☒ Deepening ☐ Reconditioning ☐ Abandon ☐
If abandonment, describe material and procedure in Item 12.

(3) TYPE OF WELL:
Rotary ☐ Driven ☐
Cable ☒ Jetted ☐
Dug ☐ Bored ☐

(4) PROPOSED USE (check):
Domestic ☐ Industrial ☐ Municipal ☐
Irrigation ☒ Test Well ☐ Other ☐

(5) CASING INSTALLED:
Threaded ☐ Welded ☒
8" Diam. from +1 ft. to 37 ft. Gage .250
" Diam. from ft. to ft. Gage
" Diam. from ft. to ft. Gage

PERFORATIONS:
Perforated? ☒ Yes ☐ No.
Type of perforator used torch
Size of perforations 3/8 in. by 8 in.
60 perforations from 27 ft. to 36 ft.
perforations from ft. to ft.
perforations from ft. to ft.
perforations from ft. to ft.
perforations from ft. to ft.

(7) SCREENS:
Well screen installed? ☐ Yes ☒ No
Manufacturer's Name
Type Model No.
Diam. Slot size Set from ft. to ft.
Diam. Slot size Set from ft. to ft.

(8) WATER LEVEL: Completed well.
Static level 6 ft. below land surface Date 5-10-68
Artesian pressure lbs. per square inch Date

(9) WELL TESTS:
Drawdown is amount water level is lowered below static level
Was a pump test made? ☒ Yes ☐ No If yes, by whom? Driller
Yield: 300 gal./min. with 2 ft. drawdown after 1 hrs.
" " "
" " "
Bailer test gal./min. with ft. drawdown after hrs.
Artesian flow g.p.m. Date
Temperature of water Was a chemical analysis made? ☐ Yes ☒ No

(10) CONSTRUCTION:
Well seal—Material used Bentonite
Depth of seal 18 ft.
Diameter of well bore to bottom of seal 12 in.
Were any loose strata cemented off? ☐ Yes ☒ No Depth
Was a drive shoe used? ☒ Yes ☐ No
Did any strata contain unusable water? ☐ Yes ☒ No
Type of water? depth of strata
Method of sealing strata off
Was well gravel packed? ☐ Yes ☒ No Size of gravel:
Gravel placed from ft. to ft.

(11) LOCATION OF WELL:
County Lane Driller's well number
¼ ¼ Section 14 T. 16S R. 5W W.M.
Bearing and distance from section or subdivision corner

(12) WELL LOG:
Diameter of well below casing 0
Depth drilled 37 ft. Depth of completed well 35 ft.

Formation: Describe color, texture, grain size and structure of materials; and show thickness and nature of each stratum and aquifer penetrated, with at least one entry for each change of formation. Report each change in position of Static Water Level as drilling proceeds. Note drilling rates.

MATERIAL	From	To	SWL
soil	0	10	
sand & gravels w/clay	10	18	6'
sand	18	24	
sand & gravels	24	37	6'

Work started 5-7-68 19 Completed 5-10 1968
Date well drilling machine moved off of well 5-10 1968

Drilling Machine Operator's Certification:
This well was constructed under my direct supervision. Materials used and information reported above are true to my best knowledge and belief.
[Signed] Carl Stetler (Drilling Machine Operator) Date 5-16, 1968
Drilling Machine Operator's License No. 386

Water Well Contractor's Certification:
This well was drilled under my jurisdiction and this report is true to the best of my knowledge and belief.
NAME Pitcher Pump & Drilling Company (Person, firm or corporation) (Type or print)
Address 255 W 5th, Junction City, Oregon 97448
[Signed] Carl Stetler (Water Well Contractor)
Contractor's License No. 494 Date 5-16-68, 1968

(USE ADDITIONAL SHEETS IF NECESSARY)