NOTICE TO WATER WELL CONTRACTOR
The original and first copy of this report are to be filed with the STATE ENGINEER, SALEM, OREGON 97310 within 30 days from the date of well completion.

RECEIVED
JUL 30 1971
STATE ENGINEER
SALEM OR.

WATER WELL REPORT
STATE OF OREGON
(Please type or print)
(Do not write above this line)

LINC 1104

State Well No. 11/10W-14

State Permit No.

(1) OWNER:
Name Lincoln County Parks
Address Court House Newport, Oregon

(2) TYPE OF WORK (check):
New Well ☒ Deepening ☐ Reconditioning ☐ Abandon ☐
If abandonment, describe material and procedure in Item 12.

(3) TYPE OF WELL:
Rotary ☒ Driven ☐
Cable ☐ Jetted ☐
Dug ☐ Bored ☐

(4) PROPOSED USE (check):
Domestic ☐ Industrial ☐ Municipal ☐
Irrigation ☐ Test Well ☐ Other ☒

(5) CASING INSTALLED:
Threaded ☐ Welded ☒
6 " Diam. from 0 ft. to 27½ ft. Gage .250
" Diam. from ft. to ft. Gage
" Diam. from ft. to ft. Gage

(6) PERFORATIONS:
Perforated? ☐ Yes ☒ No
Type of perforator used
Size of perforations in. by in.
perforations from ft. to ft.
perforations from ft. to ft.
perforations from ft. to ft.

(7) SCREENS:
Well screen installed? ☐ Yes ☒ No
Manufacturer's Name
Type Model No.
Diam. Slot size Set from ft. to ft.
Diam. Slot size Set from ft. to ft.

(8) WELL TESTS:
Drawdown is amount water level is lowered below static level
Was a pump test made? ☐ Yes ☒ No If yes, by whom?
Yield: gal./min. with ft. drawdown after hrs.
" " "
Tested with air estimated 8 GPM could fluctuate "
gal./min. with 68 ft. drawdown after 1 hrs.
Artesian flow g.p.m.
Temperature of water Depth artesian flow encountered ft.

(9) CONSTRUCTION:
Well seal—Material used Cement Grout
Well sealed from land surface to 27 ft.
Diameter of well bore to bottom of seal 10 in.
Diameter of well bore below seal 6 in.
Number of sacks of cement used in well seal 6 sacks
Number of sacks of bentonite used in well seal sacks
Brand name of bentonite
Number of pounds of bentonite per 100 gallons of water lbs./100 gals.
Was a drive shoe used? ☐ Yes ☒ No Plugs Size: location ft.
Did any strata contain unusable water? ☐ Yes ☒ No
Type of water? depth of strata
Method of sealing strata off
Was well gravel packed? ☐ Yes ☒ No Size of gravel:
Gravel placed from ft. to ft.

(10) LOCATION OF WELL:
County Lincoln Driller's well number
¼ ¼ Section 14 T. 11S R. 10W W.M.
Bearing and distance from section or subdivision corner

(11) WATER LEVEL: Completed well.
Depth at which water was first found 33 ft.
Static level 12 ft. below land surface. Date 7/28/71
Artesian pressure lbs. per square inch. Date

(12) WELL LOG:
Diameter of well below casing 6
Depth drilled 80 ft. Depth of completed well 80 ft.

Formation: Describe color, texture, grain size and structure of materials; and show thickness and nature of each stratum and aquifer penetrated, with at least one entry for each change of formation. *Report each change in position of Static Water Level and indicate principal water-bearing strata.*

MATERIAL	From	To	SWL
Top Soil	0	1	
Red-Brown Sandy Clay	1	21	
Blue Gray Sandstone	21	57	
Gray Claystone	57	62	
Brown Sandstone	62	66	
Blue Gray Sandstone	66	80	

Work started 6-28-71 19 Completed 6-28-71 19
Date well drilling machine moved off of well 6-28-71 19

Drilling Machine Operator's Certification:
This well was constructed under my direct supervision. Materials used and information reported above are true to my best knowledge and belief.
[Signed] Robert W. Clearman (Drilling Machine Operator) Date 7-26-71, 19
Drilling Machine Operator's License No. 658

Water Well Contractor's Certification:
This well was drilled under my jurisdiction and this report is true to the best of my knowledge and belief.
Name Casey Jones Welll Drilling Co Inc (Person, firm or corporation) (Type or print)
Address R 8 Box 695 Pleasant Hill, Oregon
[Signed] Delbert S Jones (Water Well Contractor)
Contractor's License No. 103 Date 7-26-71, 19

(USE ADDITIONAL SHEETS IF NECESSARY)

SP*45656-119