RECEIVED
SEP 7 - 1995
WATER RESOURCES DEPT
SALEM, OREGON

LINC 2101

075/11W/01DA

STATE OF OREGON
WATER SUPPLY WELL REPORT
(as required by ORS 537.765)

1b

Instructions for completing this report are on the last page of this form

(START CARD) # 70084

(1) OWNER: Well Number 1

Name Russell Wheelhouse

Address PO Box 1008

City Lincoln City State OR Zip 97367

(2) TYPE OF WORK

☑ New Well ☐ Deepening ☐ Alteration (repair/recondition) ☐ Abandonment

(3) DRILL METHOD:

☑ Rotary Air ☐ Rotary Mud ☐ Cable ☐ Auger

☐ Other

(4) PROPOSED USE:

☑ Domestic ☐ Community ☐ Industrial ☐ Irrigation

☐ Thermal ☐ Injection ☐ Livestock ☐ Other

(5) BORE HOLE CONSTRUCTION:

Special Construction approval ☐ Yes ☑ No Depth of Completed Well 138 ft.

Explosives used ☐ Yes ☑ No Type Amount

HOLE Diameter	From	To	SEAL Material	From	To	Sacks or pounds
10"	0	38	Cement	32	38	1 Sack
6"	38	158	Bentonite	0	30	14 Sack

How was seal placed: Method ☐ A ☐ B ☑ C ☐ D ☐ E

☑ Other 2nd Filled with Dry 3/8 Bentonite to top

Backfill placed from ft. to ft. Material

Gravel placed from ft. to ft. Size of gravel

(6) CASING/LINER:

	Diameter	From	To	Gauge	Steel	Plastic	Welded	Threaded
Casing:	6"	+1	39	250	☑	☐	☑	☐
Liner:	4"	1	120	160	☐	☑	☑	☐

Final location of shoe(s)

(7) PERFORATIONS/SCREENS:

☑ Perforations Method Saw Cut

☐ Screens Type Material

From	To	Slot size	Number	Diameter	Tele/pipe size	Casing	Liner
40	118	1/8	52	6" Long		☐	☑

(8) WELL TESTS: Minimum testing time is 1 hour

☐ Pump ☐ Bailer ☑ Air ☐ Flowing Artesian

Yield gal/min	Drawdown	Drill stem at	Time
5 GPM		138'	1 hr.

Temperature of water 52° Depth Artesian Flow Found

Was a water analysis done? ☐ Yes By whom

Did any strata contain water not suitable for intended use? ☐ Too little

☐ Salty ☐ Muddy ☐ Odor ☐ Colored ☐ Other

Depth of strata:

(9) LOCATION OF WELL by legal description:

County Lincoln Latitude Longitude

Township 7 N or (S) Range 11 E or (W) WM.

Section 1 NE 1/4 SE 1/4

Tax Lot 300 Lot Block Subdivision

Street Address of Well (or nearest address)

(10) STATIC WATER LEVEL:

13 ft. below land surface. Date 8-23-95

Artesian pressure lb. per square inch. Date

(11) WATER BEARING ZONES:

Depth at which water was first found

From	To	Estimated Flow Rate	SWL
80	120	6 GPM	

(12) WELL LOG:

Ground Elevation

Material	From	To	SWL
Soil	0	1	
Sticky Brown Clay	1	9	
Brown Clay	9	20	
Gray Clay and Some Gravel	20	29	
Gray Clay Stone & Sand Stone	29	158	

ROBINSON DRILLING
WELLS & PUMPS
4520 Dallas-Salem Hwy.
Salem, Ore. 97304
371-1844

Date started 8-11-95 Completed 8-23-95

(unbonded) Water Well Constructor Certification:

I certify that the work I performed on the construction, alteration, or abandonment of this well is in compliance with Oregon water supply well construction standards. Materials used and information reported above are true to the best of my knowledge and belief.

WWC Number

Signed Date

(bonded) Water Well Constructor Certification:

I accept responsibility for the construction, alteration, or abandonment work performed on this well during the construction dates reported above. All work performed during this time is in compliance with Oregon water supply well construction standards. This report is true to the best of my knowledge and belief.

WWC Number OCC13

Signed George H. Robinson Date 8-30-95

ORIGINAL & FIRST COPY-WATER RESOURCES DEPARTMENT SECOND COPY-CONSTRUCTOR THIRD COPY-CUSTOMER