**STATE OF OREGON**
**WATER SUPPLY WELL REPORT**
**(as required by ORS 537.545 & 537.765 and OAR 690-205-0210)**

**LINC 54935**
**7/25/2026**

**WELL I.D. LABEL# L** 158352
**START CARD #** 1083014
**ORIGINAL LOG #**

## (1) LAND OWNER

Owner Well I.D.
First Name JORDAN Last Name TULL
Company
Address 2468 HIDDEN VALLEY RD
City TOLEDO State OR Zip 97365

## (2) TYPE OF WORK

[X] New Well [ ] Deepening [ ] Conversion
[ ] Alteration (complete 2a & 10) [ ] Abandonment(complete 5a)

## (2a) PRE-ALTERATION

| | Dia | + | From | To | Gauge | Stl | Plstc | Wld | Thrd |
|---|---|---|---|---|---|---|---|---|---|
| Casing: | | | | | | | | | |

| | Material | From | To | Amt | sacks/lbs |
|---|---|---|---|---|---|
| Seal: | | | | | |

## (3) DRILL METHOD

[X] Rotary Air [ ] Rotary Mud [ ] Cable [ ] Auger
[ ] Reverse Rotary [ ] Other

## (4) PROPOSED USE

[X] Domestic [ ] Irrigation [ ] Community
[ ] Industrial/ Commercial [ ] Livestock [ ] Dewatering
[ ] Thermal [ ] Injection [ ] Other

## (5) BORE HOLE CONSTRUCTION

Special Standard [ ] (Attach copy)
Depth of Completed Well 62.00 ft.

| BORE HOLE Dia | From | To | SEAL Material | From | To | Amt | sacks/lbs |
|---|---|---|---|---|---|---|---|
| 10 | 0 | 18.5 | Cement | 0 | 18.5 | 5 | S |
| 6 | 18.5 | 62 | | | Calculated | 5 | |
| | | | | | | | |
| | | | | | Calculated | | |

Seal placement method: [ ] A [ ] B [X] C [ ] D [ ] E [ ] Other:
Backfill placed from ft. to ft. Material
Filter pack from ft. to ft. Material Size
Explosives used: [ ] Type Amount
Seal Placement Begin Date 7/24/2026 Begin Time 15 00

## (5a) ABANDONMENT USING UNHYDRATED BENTONITE

Proposed Amount Actual Amount

## (6) CASING/LINER

| C/L | Dia | + | From | To | Gauge | Mat. Type | Wld | Thrd | Shoe | Shoe Location |
|---|---|---|---|---|---|---|---|---|---|---|
| C | 6 | X | 1.5 | 18.5 | 0.250 | ST | X | | | |
| L | 4 | | 0 | 62 | SDR26 | PL | X | | | |
| | | | | | | | | | | |
| | | | | | | | | | | |
| | | | | | | | | | | |

Temp casing [ ] Yes Dia From + [ ] To

## (7) PERFORATIONS/SCREENS

Perforations Method .250 round holes drilled
Screens Type Material

| Perf/ Screen | Casing/ Liner | Screen Dia | From | To | Scrn/slot width | Slot length | # of slots | Tele/ Pipe size |
|---|---|---|---|---|---|---|---|---|
| Perf | Liner | 4 | 22 | 62 | .25 | 0.25 | 200 | |
| | | | | | | | | |
| | | | | | | | | |
| | | | | | | | | |
| | | | | | | | | |

## (8) WELL TESTS: Minimum testing time is 1 hour

| Type of Test | Yield (gal/min ) | Drawdown | Drill Stem/ Pump Depth | Duration (hr) |
|---|---|---|---|---|
| Air | 5 | | 60 | 1 |
| | | | | |
| | | | | |

Temperature 58 °F Lab analysis [ ] Yes By
Water quality concerns? [ ] Yes (describe below) TDS amount 125 ppm

| From | To | Description | Amount | Units |
|---|---|---|---|---|
| | | | | |
| | | | | |
| | | | | |

## (9) LOCATION OF WELL (legal description)

County LINCOLN Twp 11.00 S N/S Range 11.00 W E/W WM
Sec 23 NW 1/4 of the NE 1/4 Tax Lot 500
Tax Map Number Lot
Lat ° ' " or 44.60649418 DMS or DD
Long ° ' " or -123.98926811 DMS or DD
(•) Street address of well ( ) Nearest address
2468, HIDDEN VALLEY RD TOLEDO, OR 97365

## (10) STATIC WATER LEVEL

| | Date | SWL(psi) | + | SWL(ft) |
|---|---|---|---|---|
| Existing Well / Pre-Alteration | | | | |
| Completed Well | 7/24/2026 | | | 17 |

Flowing Artesian? [ ] Dry Hole? [ ]

WATER BEARING ZONES Depth water was first found 30.00

| SWL Date | From | To | Est Flow | SWL(psi) | + | SWL(ft) |
|---|---|---|---|---|---|---|
| 7/24/2026 | 30 | 40 | 5 | | | 17 |
| | | | | | | |
| | | | | | | |
| | | | | | | |
| | | | | | | |

## (11) WELL LOG

Ground Elevation 25.76 FT

| Material | From | To |
|---|---|---|
| brown sand stone | 0 | 11 |
| blue sand stone | 11 | 30 |
| blue/gray/black/brown sand stone mixed fractured | 30 | 40 |
| gray sand stone | 40 | 47 |
| light gray sand stone | 47 | 59 |
| tan sand stone | 59 | 62 |

Construction
Begin Date 7/24/2026 Begin Time 09 30 End Date 7/24/2026

**(unbonded) Water Well Constructor Certification**

I certify that the work I performed on the construction, deepening, alteration, or abandonment of this well is in compliance with Oregon water supply well construction standards. Materials used and information reported above are true to the best of my knowledge and belief.

License Number Date

Signed

**(bonded) Water Well Constructor Certification**

I accept responsibility for the construction, deepening, alteration, or abandonment work performed on this well during the construction dates reported above. All work performed during this time is in compliance with Oregon water supply well construction standards. This report is true to the best of my knowledge and belief.

License Number 1753 Date 7/25/2026

Signed CLINTON KINNEY (E-filed)
Drilling Company: corvallis drilling co inc

**WATER SUPPLY WELL REPORT - continuation page**

**LINC 54935**

**7/25/2026**

**WELL I.D. LABEL# L** 158352
**START CARD #** 1083014
**ORIGINAL LOG #**

## (2a) PRE-ALTERATION

| Dia | + | From | To | Gauge | Stl | Plstc | Wld | Thrd |
|---|---|---|---|---|---|---|---|---|
| | | | | | | | | |
| | | | | | | | | |
| | | | | | | | | |

| Material | From | To | Amt | sacks/lbs |
|---|---|---|---|---|
| | | | | |
| | | | | |
| | | | | |

## (5) BORE HOLE CONSTRUCTION

BORE HOLE

| Dia | From | To |
|---|---|---|
| | | |
| | | |
| | | |
| | | |
| | | |
| | | |
| | | |
| | | |

SEAL

| Material | From | To | Amt | sacks/lbs |
|---|---|---|---|---|
| | | | | |
| | | Calculated | | |
| | | | | |
| | | Calculated | | |
| | | | | |
| | | Calculated | | |
| | | | | |
| | | Calculated | | |

FILTER PACK

| From | To | Material | Size |
|---|---|---|---|
| | | | |
| | | | |
| | | | |

## (6) CASING/LINER

| C/L | Dia | + | From | To | Gauge | Mat. Type | Wld | Thrd | Shoe | Shoe Location |
|---|---|---|---|---|---|---|---|---|---|---|
| | | | | | | | | | | |
| | | | | | | | | | | |
| | | | | | | | | | | |
| | | | | | | | | | | |
| | | | | | | | | | | |
| | | | | | | | | | | |
| | | | | | | | | | | |
| | | | | | | | | | | |
| | | | | | | | | | | |

## (7) PERFORATIONS/SCREENS

| Perf/ Screen | Casing/ Liner | Screen Dia | From | To | Scrn/slot width | Slot length | # of slots | Tele/ Pipe size |
|---|---|---|---|---|---|---|---|---|
| | | | | | | | | |
| | | | | | | | | |
| | | | | | | | | |
| | | | | | | | | |
| | | | | | | | | |
| | | | | | | | | |
| | | | | | | | | |
| | | | | | | | | |
| | | | | | | | | |
| | | | | | | | | |

## (8) WELL TESTS: Minimum testing time is 1 hour

| Type of Test | Yield (gal/min ) | Drawdown | Drill Stem/ Pump Depth | Duration (hr) |
|---|---|---|---|---|
| | | | | |
| | | | | |
| | | | | |
| | | | | |
| | | | | |
| | | | | |

**Water Quality Concerns**

| From | To | Description | Amount | Units |
|---|---|---|---|---|
| | | | | |
| | | | | |
| | | | | |
| | | | | |
| | | | | |
| | | | | |

## (10) STATIC WATER LEVEL

| SWL Date | From | To | Est Flow | SWL(psi) | + | SWL(ft) |
|---|---|---|---|---|---|---|
| | | | | | | |
| | | | | | | |
| | | | | | | |
| | | | | | | |
| | | | | | | |
| | | | | | | |
| | | | | | | |
| | | | | | | |
| | | | | | | |
| | | | | | | |

## (11) WELL LOG

| Material | From | To |
|---|---|---|
| | | |
| | | |
| | | |
| | | |
| | | |
| | | |
| | | |
| | | |
| | | |
| | | |
| | | |
| | | |
| | | |
| | | |
| | | |
| | | |
| | | |
| | | |
| | | |
| | | |
| | | |
| | | |
| | | |
| | | |
| | | |
| | | |
| | | |
| | | |
| | | |

Name of person(s) who assisted with construction and Trainee License # / Helper #

| Assistant Name | Type | # |
|---|---|---|
| SCOTT KINNEY | WATER | 1283 |
| | | |
| | | |
| | | |
| | | |

**Comments/Remarks**

WATER SUPPLY WELL REPORT - Map with location identified must be attached and shall include an approximate scale and north arrow

**LINC 54935**

**7/25/2026**

Map of Hole

**STATE OF OREGON**
**WELL LOCATION MAP**

This map is supplemental to the WATER SUPPLY WELL REPORT

**Oregon Water Resources Department**
725 Summer St NE, Salem OR 97301
(503)986-0900

**LOCATION OF WELL**

Latitude: 44.60649418 Datum: WGS84
Longitude: -123.98926811
Township/Range/Section/Quarter-Quarter Section:
WM11.00S11.00W23NWNE
Address of Well:
2468, HIDDEN VALLEY RD TOLEDO, OR 97365

**Well Label: 158352**

**Printed: July 25, 2026**

DISCLAIMER: This map is intended to represent the approximate location the well. It is not intended to be construed as survey accurate in any manner.

Provided by well constructor