STATE OF OREGON
WATER SUPPLY WELL REPORT
(as required by ORS 537.545 & 537.765 and OAR 690-205-0210)

LINC 54943
8/16/2026

WELL I.D. LABEL# L 158354
START CARD # 1083154
ORIGINAL LOG #

(1) LAND OWNER

Owner Well I.D.
First Name KIRK & TINA Last Name MCALPINE
Company
Address 1438 LOGSDEN RD
City SILETZ State OR Zip 97380

(2) TYPE OF WORK

[X] New Well [ ] Deepening [ ] Conversion
[ ] Alteration (complete 2a & 10) [ ] Abandonment(complete 5a)

(2a) PRE-ALTERATION

	Dia	+	From	To	Gauge	Stl	Plstc	Wld	Thrd
Casing:									

	Material	From	To	Amt	sacks/lbs
Seal:					

(3) DRILL METHOD

[X] Rotary Air [ ] Rotary Mud [ ] Cable [ ] Auger
[ ] Reverse Rotary [ ] Other

(4) PROPOSED USE

[X] Domestic [ ] Irrigation [ ] Community
[ ] Industrial/ Commercial [ ] Livestock [ ] Dewatering
[ ] Thermal [ ] Injection [ ] Other

(5) BORE HOLE CONSTRUCTION

Special Standard [ ] (Attach copy)
Depth of Completed Well 80.00 ft.

BORE HOLE Dia	From	To	SEAL Material	From	To	Amt	sacks/lbs
10	0	18.5	Cement	0	18.5	5	S
6	18.5	80			Calculated	5	
					Calculated		

Seal placement method: [ ] A [ ] B [X] C [ ] D [ ] E [ ] Other:
Backfill placed from ft. to ft. Material
Filter pack from ft. to ft. Material Size
Explosives used: [ ] Type Amount
Seal Placement Begin Date 8/6/2026 Begin Time 16 00

(5a) ABANDONMENT USING UNHYDRATED BENTONITE

Proposed Amount Actual Amount

(6) CASING/LINER

C/L	Dia	+	From	To	Gauge	Mat. Type	Wld	Thrd	Shoe	Shoe Location
C	6	X	1.5	18.5	0.250	ST	X			
L	4		0	80	SDR26	PL	X			

Temp casing [X] Yes Dia 10 From + [X] 1 To 12

(7) PERFORATIONS/SCREENS

Perforations Method .250 round holes drilled
Screens Type Material

Perf/ Screen	Casing/ Liner	Screen Dia	From	To	Scrn/slot width	Slot length	# of slots	Tele/ Pipe size
Perf	Liner	4	20	80	.25	0.25	300	

(8) WELL TESTS: Minimum testing time is 1 hour

Type of Test	Yield (gal/min)	Drawdown	Drill Stem/ Pump Depth	Duration (hr)
Air	0.3		80	1

Temperature 59 °F Lab analysis [ ] Yes By
Water quality concerns? [ ] Yes (describe below) TDS amount 370 ppm

From	To	Description	Amount	Units

(9) LOCATION OF WELL (legal description)

County LINCOLN Twp 10.00 S N/S Range 10.00 W E/W WM
Sec 10 NE 1/4 of the SE 1/4 Tax Lot 902
Tax Map Number Lot
Lat ° ' " or 44.71536760 DMS or DD
Long ° ' " or -123.89164911 DMS or DD
(•) Street address of well ( ) Nearest address
1438 LOGSDEN RD, SILETZ, OR 97380

(10) STATIC WATER LEVEL

	Date	SWL(psi)	+	SWL(ft)
Existing Well / Pre-Alteration				
Completed Well	8/6/2026			11

Flowing Artesian? [ ] Dry Hole? [ ]

WATER BEARING ZONES Depth water was first found 55.00

SWL Date	From	To	Est Flow	SWL(psi)	+	SWL(ft)
8/6/2026	55	56	0.3			11

(11) WELL LOG

Ground Elevation 146.72 FT

Material	From	To
brown top soil	0	2
brown lomie soil	2	9
brown sandy soil mixed with small gravel	9	12
gray shale stone	12	55
white sand stone fractured	55	56
gray shale stone	56	80

Construction Begin Date 8/6/2026 Begin Time 10 00 End Date 8/6/2026

(unbonded) Water Well Constructor Certification

I certify that the work I performed on the construction, deepening, alteration, or abandonment of this well is in compliance with Oregon water supply well construction standards. Materials used and information reported above are true to the best of my knowledge and belief.

License Number Date

Signed

(bonded) Water Well Constructor Certification

I accept responsibility for the construction, deepening, alteration, or abandonment work performed on this well during the construction dates reported above. All work performed during this time is in compliance with Oregon water supply well construction standards. This report is true to the best of my knowledge and belief.

License Number 1753 Date 8/16/2026

Signed CLINTON KINNEY (E-filed)

Drilling Company: corvallis drilling co inc

WATER SUPPLY WELL REPORT - continuation page

LINC 54943

8/16/2026

WELL I.D. LABEL# L	158354
START CARD #	1083154
ORIGINAL LOG #	

(2a) PRE-ALTERATION

Dia	+	From	To	Gauge	Stl	Plstc	Wld	Thrd

Material	From	To	Amt	sacks/lbs

Water Quality Concerns

From	To	Description	Amount	Units

(5) BORE HOLE CONSTRUCTION

BORE HOLE

Dia	From	To

SEAL

Material	From	To	Amt	sacks/lbs
		Calculated		
		Calculated		
		Calculated		
		Calculated		

FILTER PACK

From	To	Material	Size

(10) STATIC WATER LEVEL

SWL Date	From	To	Est Flow	SWL(psi)	+	SWL(ft)

(11) WELL LOG

Material	From	To

(6) CASING/LINER

C/L	Dia	+	From	To	Gauge	Mat. Type	Wld	Thrd	Shoe	Shoe Location

(7) PERFORATIONS/SCREENS

Perf/ Screen	Casing/ Liner	Screen Dia	From	To	Scrn/slot width	Slot length	# of slots	Tele/ Pipe size

Name of person(s) who assisted with construction and Trainee License # / Helper #

Assistant Name	Type	#
SCOTT KINNEY	WATER	1283

(8) WELL TESTS: Minimum testing time is 1 hour

Type of Test	Yield (gal/min)	Drawdown	Drill Stem/ Pump Depth	Duration (hr)

Comments/Remarks

the stadic water level was taken on 8-7-2026

WATER SUPPLY WELL REPORT - Map with location identified must be attached and shall include an approximate scale and north arrow

LINC 54943

8/16/2026

Map of Hole

STATE OF OREGON
WELL LOCATION MAP

This map is supplemental to the WATER SUPPLY WELL REPORT

Oregon Water Resources Department
725 Summer St NE, Salem OR 97301
(503)986-0900

LOCATION OF WELL

Latitude: 44.71536760 Datum: WGS84
Longitude: -123.89164911
Township/Range/Section/Quarter-Quarter Section:
WM10.00S10.00W10NESE
Address of Well:
1438 LOGSDEN RD, SILETZ, OR 97380

Well Label: 158354

Printed: August 16, 2026

DISCLAIMER: This map is intended to represent the approximate location the well. It is not intended to be construed as survey accurate in any manner.

Provided by well constructor