Linn
50739

RECEIVED
NOV 25 1996
WATER RESOURCES DEPT.
SALEM, OREGON

STATE OF OREGON WATER WELL REPORT
(as required by ORS 537.765)

(START CARD) # 82983

Instructions for completing this report are on the last page of this form.

(1) OWNER: Well Number

Name: City of Sweet Home

Address: 1140 12th Ave

City: Sweet Home State: Or Zip: 97387

(2) TYPE OF WORK

☐ New Well ☐ Deepening ☐ Alteration (repair/recondition) ☑ Abandonment

(3) DRILL METHOD:

☑ Rotary Air ☐ Rotary Mud ☐ Cable ☐ Auger

☐ Other

(4) PROPOSED USE:

☑ Domestic ☐ Community ☐ Industrial ☐ Irrigation

☐ Thermal ☐ Injection ☐ Livestock ☐ Other

(5) BORE HOLE CONSTRUCTION:

Special Construction approval ☐ Yes ☐ No Depth of Completed Well 78 ft.

Explosives used ☐ Yes ☐ No Type Amount

HOLE Diameter	From	To	SEAL Material	From	To	Sacks or pounds
4	0	78	Cement	0	78	13

How was seal placed: Method ☐ A ☐ B ☐ C ☐ D ☐ E

☐ Other Dumped

Backfill placed from ___ ft. to ___ ft. Material

Gravel placed from ___ ft. to ___ ft. Size of gravel

(6) CASING/LINER:

	Diameter	From	To	Gauge	Steel	Plastic	Welded	Threaded
Casing:	6	0	42	250	☑	☐	☐	☐
					☐	☐	☐	☐
					☐	☐	☐	☐
					☐	☐	☐	☐
Liner:					☐	☐	☐	☐
					☐	☐	☐	☐

Final location of shoe(s)

(7) PERFORATIONS/SCREENS:

☐ Perforations Method

☐ Screens Type Material

From	To	Slot size	Number	Diameter	Tele/pipe size	Casing	Liner
16	42	1/8	39	4x3		☑	☐
						☐	☐
						☐	☐
						☐	☐
						☐	☐

(8) WELL TESTS: Minimum testing time is 1 hour

☐ Pump ☐ Bailer ☐ Air ☐ Flowing Artesian

Yield gal/min	Drawdown	Drill stem at	Time
			1 hr.

Temperature of water Depth Artesian Flow Found

Was a water analysis done? ☐ Yes By whom

Did any strata contain water not suitable for intended use? ☐ Too little

☐ Salty ☐ Muddy ☐ Odor ☐ Colored ☐ Other

Depth of strata:

(9) LOCATION OF WELL by legal description:

County: LINN Latitude Longitude

Township: 13S N or S Range: 1E E or W. WM.

Section: 28 SE 1/4 SW 1/4

Tax Lot Lot Block Subdivision

Street Address of Well (or nearest address): Corner 43 + Osage

(10) STATIC WATER LEVEL:

ft. below land surface. Date

Artesian pressure lb. per square inch. Date

(11) WATER BEARING ZONES:

Depth at which water was first found

From	To	Estimated Flow Rate	SWL

(12) WELL LOG:

Ground Elevation

Material	From	To	SWL
Clean out	43	78	

Date started Aug 28 Completed Aug 28-96

(unbonded) Water Well Constructor Certification:

I certify that the work I performed on the construction, alteration, or abandonment of this well is in compliance with Oregon water supply well construction standards. Materials used and information reported above are true to the best of my knowledge and belief.

WWC Number

Signed Date

(bonded) Water Well Constructor Certification:

I accept responsibility for the construction, alteration, or abandonment work performed on this well during the construction dates reported above. All work performed during this time is in compliance with Oregon water supply well construction standards. This report is true to the best of my knowledge and belief.

WWC Number

Signed Howard Cline Date Aug 28-96

ORIGINAL & FIRST COPY-WATER RESOURCES DEPARTMENT SECOND COPY-CONSTRUCTOR THIRD COPY-CUSTOMER