JAN 2 9 1997

WATER RESOURCES DEPT.
SALEM, OREGON

LINN
50847

L 11455

STATE OF OREGON
WATER WELL REPORT
(as required by ORS 537.765)

(START CARD) # 92229

Instructions for completing this report are on the last page of this form.

(1) OWNER: Well Number L11455

Name Eva Rapp
Address 3635 Circle Drive
City Albany State Ore Zip 97321

(2) TYPE OF WORK

☑ New Well ☐ Deepening ☐ Alteration (repair/recondition) ☐ Abandonment

(3) DRILL METHOD:

☐ Rotary Air ☐ Rotary Mud ☑ Cable ☐ Auger
☐ Other

(4) PROPOSED USE:

☑ Domestic ☐ Community ☐ Industrial ☐ Irrigation
☐ Thermal ☐ Injection ☐ Livestock ☐ Other

(5) BORE HOLE CONSTRUCTION:

Special Construction approval ☐ Yes ☑ No Depth of Completed Well 77 ft.
Explosives used ☐ Yes ☑ No Type Amount

HOLE Diameter	From	To	SEAL Material	From	To	Sacks ~~or pounds~~
10	0	18	cement	0	18	15
6	17	76	steel			

How was seal placed: Method ☐ A ☐ B ☑ C ☐ D ☐ E
☐ Other
Backfill placed from ft. to ft. Material
Gravel placed from ft. to ft. Size of gravel

(6) CASING/LINER:

	Diameter	From	To	Gauge	Steel	Plastic	Welded	Threaded
Casing:	6	17	76	.250	☑	☐	☑	☐
					☐	☐	☐	☐
					☐	☐	☐	☐
					☐	☐	☐	☐
Liner:					☐	☐	☐	☐
					☐	☐	☐	☐

Final location of shoe(s) 76

(7) PERFORATIONS/SCREENS: No

☐ Perforations Method
☐ Screens Type Material

From	To	Slot size	Number	Diameter	Tele/pipe size	Casing	Liner
						☐	☐
						☐	☐
						☐	☐
						☐	☐
						☐	☐

(8) WELL TESTS: Minimum testing time is 1 hour

☐ Pump ☑ Bailer ☐ Air ☐ Flowing Artesian

Yield gal/min	Drawdown	Drill stem at	Time
20	20		1 hr.

Temperature of water 52 Depth Artesian Flow Found
Was a water analysis done? No ☐ Yes By whom
Did any strata contain water not suitable for intended use? No ☐ Too little
☐ Salty ☐ Muddy ☐ Odor ☐ Colored ☐ Other
Depth of strata:

(9) LOCATION OF WELL by legal description:

County Linn Latitude Longitude
Township 11S N or S Range 3W E or W. WM.
Section 9 SE 1/4 SE 1/4
Tax Lot 700 Lot Block Subdivision
Street Address of Well (or nearest address) 4055 Spicer Dr SE Albany Ore

(10) STATIC WATER LEVEL:

20 ft. below land surface. Date 1-13-97
Artesian pressure lb. per square inch. Date

(11) WATER BEARING ZONES:

Depth at which water was first found 70

From	To	Estimated Flow Rate	SWL
70	77	20+	20

(12) WELL LOG:

Ground Elevation 230

Material	From	To	SWL
Clay Brown	0	20	
Clay Brown Gray	20	38	
Clay Gray Brown	38	70	
Sand Black Wet	70	77	

Date started 1-6-97 Completed 1-13-97

(unbonded) Water Well Constructor Certification:

I certify that the work I performed on the construction, alteration, or abandonment of this well is in compliance with Oregon water supply well construction standards. Materials used and information reported above are true to the best of my knowledge and belief.

WWC Number
Signed Date

(bonded) Water Well Constructor Certification:

I accept responsibility for the construction, alteration, or abandonment work performed on this well during the construction dates reported above. All work performed during this time is in compliance with Oregon water supply well construction standards. This report is true to the best of my knowledge and belief.

WWC Number 610
Signed Bob Schelar Date 1-13-97

ORIGINAL & FIRST COPY-WATER RESOURCES DEPARTMENT SECOND COPY-CONSTRUCTOR THIRD COPY-CUSTOMER